

SANJAY SINGH

CIVIL ENGINEER

RZ-214B, Raj Nagar Part - II
Palam Colony, New Delhi-110077
Mob. +91 9711437775
Email: singh.sanjay1522@gmail.com

FORM-R

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)
Subject: Certificate of Percentage of Completion of Construction Work of 3% No. of Building(s)/Block(s) 5 of the 5th Phase of the Project [UPRERAPRJ555694] situated on the Khasra No/ Plot no GH-03, Sec-CHI V Demarcated by its boundaries (latitude and longitude of the end points) 28 43 05 78 to the North 28 43 36 96 to the South 77 50 22 83 to the East 77 50 45 07 to the West of village CHUHARPUR Tehsil SADAR Competent/ Development authority GREATER NOIDA DEVELOPMENT District GAUTAMBUDHNAGAR PIN 201308 admeasuring 43595.00 sq.mts. area being developed by IITL NIMBUS THE EXPRESS PARK VIEW

I/We SANJAY SINGH have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the 3% Building(s)/ 5 Block/ Tower (s) of 5thd Phase of the Project, situated on the Khasra No/ Plot no GH-03, Sec-CHI V of village CHUHARPUR tehsil Sadar competent/ development authority GREATER NOIDA DEVELOPMENT District GAUTAMBUDHNAGAR PIN 201308 admeasuring 52493.16 sq.mts. area being developed by IITL NIMBUS THE EXPRESS PARK VIEW

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

- Following technical professionals are appointed by owner / Promoter :-
 - M/s/Shri/Smt GIAN P MATHUR & ASSOCIATES PVT LTD as L.S / Architect ;
 - M/s/Shri/Smt GANESH JUNEJA as Structural Consultant
 - M/s/Shri/Smt CONSUMATE ENGINEERING SEVRICE PVT. LTD as MEP Consultant
 - M/s/Shri/Smt VIKAS DAHIYA as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us

3. We estimate the Total Cost for completion of the project under reference as Rs 5865.00 Lakh (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented

4. The estimated actual cost incurred till date 30/06/2021 is calculated at Rs 272.451 Lakh (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. (Total of S.No. 4 in Tables A and B)

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 30/06/2021 date is as given in Tables A and B below

Table A

Building/Wing/Tower bearing Number THE EXPRESS PARK VIEW II-LOW RISE APARTMETNS (Commercial) or called (To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts (In lakh)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs. 5865.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs 272.45
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	4.65%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs. 5592.55
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs NIL
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 - Row 5) *100)	4.65%

(Enclose separate sheets for the cost calculations for each unit/building or tower)



SANJAY SINGH
CIVIL ENGINEER

RZ-214B, Raj Nagar Part - II
Palam Colony, New Delhi-110077
Mob. +91 9711437775
Email: singh.sanjay1522@gmail.com

TABLE B
Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost)	Rs NIL
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs NIL
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) * 100	% NIL
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs NIL
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs NIL
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) * 100)	% NIL
(Enclose separate sheet for the cost calculations)		

Signature of Engineer

Name: Sanjay Singh

Address: RZ-214B, Raj Nagar Part-II, Palm Colony, New Delhi-110077

Aadhar No. 508178077168

PAN No. BNLPS4863G

(License No.)

of Authority.....)

Annexure A

List of Extra / Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost)

