



Corporate Office
ATS Tower, Plot No.16, Sector 135, Noida - 201305
Ph: 0120-7111500, Fax: 0120-7111550
email@atsgreens.com
www.atsgreens.com

FORM-R

ENGINEER'S CERTIFICATE

Date : 31-03-2021

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)
Subject: Certificate of Percentage of Completion of Construction Work of 01 No. of Building(s)/_Block(s) of **ATS Kinghood Drive [UPRERAPRJ2575]** situated on Khasra No./Plot No. **A-SC-01, Sector 152, Noida, UP**, demarcated by its boundaries (latitude and longitude of the end-points) to the North **28°26'41.25"N, 77°28'36.38"E** to the South **28°26'33.77"N, 77°28'45.60"E** to the East **28°26'35.71"N, 77°28'47.64"E** to the West **28°26'39.37"N, 77°28'34.79"E** of Village **NA**, Tehsil **Gautam Buddha Nagar** Competent Authority/ Development Authority **Noida**, District **Gautam Buddha Nagar**, PIN **201310**, admeasuring **19844.18** sq. meter area, being developed by **ATS Homes Pvt Ltd [Promotor's Name]**

I/We **Ravi Shekhar** have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the 01 Building(s)/_Block/ Tower (s) of **ATS Kinghood Drive [UPRERAPRJ2575]** situated on Khasra No./Plot No. **A-SC-01, Sector 152, Noida, UP**, of Village **NA**, Tehsil **Gautam Buddha Nagar** Competent Authority/ Development Authority **Noida**, District **Gautam Buddha Nagar**, PIN **201310**, admeasuring **19844.18** sq. meter area, being developed by **ATS Homes Pvt Ltd [Promotor's Name]**

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:
- M/s/Shri/Smt **Vibhor Mukul Singh** as Architect
 - M/s/Shri/Smt **Kamal Kumar Sabharwal** as Structural Consultant
 - M/s/Shri/Smt **Paradise Consultant** as MEP Consultant
 - M/s/Shri/Smt **Ravi Shekhar** as Site/Head Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as **₹ 7100 Lakh/-** (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/ completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till **31-03-2021** is calculated at **₹1970.66 Lakh/-** (Total of S No 2 in tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at **₹5129.34 Lakh/-** (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on **31-03-2021** is as given in Tables A and B below :

Signature of Engineer

Name:

Address

Aadhar No

PAN No

Ravi Shekhar

B-86C, Rajat Vihar, Sector- 62, Noida, UP 201301

826747690331


AWDPS6098P

ATS Homes Pvt. Ltd.

Registered Office: 711/92, Deepali, Nehru Place, New Delhi - 110019

Appendix B
(Refer Table B of ATS Kinghood Drive [UPRERAPRJ2575] of Engineer Certificate)
Date : 31-03-2021


S No	Particulars	Unit	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	₹ (Lakh)	1100.00
2	Cost incurred as on (based on the actual cost incurred as per records)	₹ (Lakh)	136.26
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) * 100)	%	12.39%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	₹ (Lakh)	963.74
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹ (Lakh)	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5)/(Row 1 + Row 5)*100)	%	12.39%


 Signature of Engineer
 Name
 Address
 Aadhar No
 PAN No

Ravi Shekhar
 B-86C, Rajat Vihar, Sector- 62, Noida, UP 201301
 826747690331
 AWDPS6098P

Appendix B
(Refer Table B of ATS Kinghood Drive [UPRERAPRJ2575] of Engineer Certificate)
Date : 31-03-2021

S No	Particulars	Unit	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	₹ (Lakh)	1100.00
2	Cost incurred as on (based on the actual cost incurred as per records)	₹ (Lakh)	136.26
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) * 100)	%	12.39%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	₹ (Lakh)	963.74
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹ (Lakh)	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5)/(Row 1 + Row 5)*100)	%	12.39%


 Signature of Engineer
 Name ✓
 Address
 Aadhar No
 PAN No

Ravi Shekhar
 B-86C, Rajat Vihar, Sector- 62, Noida, UP 201301
 826747690331
 AWDPS6098P