



SACHIN H AGARWAL & ASSOCIATES

CHARTERED ACCOUNTANTS

CA SACHIN AGARWAL

9319302917

M.No.: 403709

REG — 3

CHARTERED ACCOUNTANT'S CERTIFICATE

(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)

Beneficiary Name : ELDECO HSG AND INDU L TWIN TOWERS RERA

RERA Retention Account No. 59226000001111

Bank Name: HDFC Bank

Information as on 31st December, 2023

(Mention date at the time of application)

No: _____ Date: 08.01.2024

Subject: Certificate of amount incurred on Eldeco Twin Towers at Eldeco City for Development Work of 98 No. of Residential Apartments of the Project [UPRERA ID Number-UPRERAPRJ639751] situated on Khasra no. 490, 492, 493, 494, 495, 497, 498 Mi Demarcated by its boundaries (latitude and longitude of the end points) 26.937919, 80.909778 of village: Mubarakpur I.I.M. ROAD, Competent /Development authority: LUCKNOW DEVELOPMENT AUTHORITY, District: LUCKNOW, PIN, admeasuring 6533.56 sqmtr area being developed by ELDECO HOUSING & INDUSTRIES LTD.

S.No.	Particulars	Rs.in lacs	Rs. In lacs
		Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
1	Land Cost (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction; (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any; (c) Acquisition cost of TDR (Transfer of Development Rights), if any; (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above); (e) Interest (Other than Penal Interest, Penalties etc) paid to FI, Scheduled Banks, NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to Competent Authority.	43.42	43.42
	SUB TOTAL LAND COST (in Rs.)	43.42	43.42
2	Project Clearance Fees (a) Fees paid to RERA (b) Fees paid to Local Authority (c) Consultant/Architect Fees (directly attributable to project) (d) Any other (specify)	16.96	47.78
	SUB TOTAL FEES PAID (in Rs.)	16.96	47.78
3A	Cost of Development And construction (a) Cost of services (water, electricity to construction site), Site Overheads; (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project); (c) Cost of material actually purchased; (d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	3600.62	2457.77
	Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)	3600.62	2457.77



Head Office : A-115, Inderpuri Colony, Agra-282005

Mob.: 9319302917

Business Address : 1st Floor, Shop No. 4&5, Block 15, Kapda Market, Near G.G. Nursing Home, Sanjay Place, Agra-282002

E-mail : sachinagarwalca@yahoo.co.in

3B	Cost of construction incurred (As Certified by Project Engineer)	3617.58	2505.55
3C	Total Construction Cost (Lower of 3A and 3B.)	3600.62	2457.77
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)	0.00	0.00
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)	3600.62	2457.77
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	3661.00	2548.97
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)		69.26
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4)%		69.63
7	Total amount received from allottees till date since Inception of the Project (in Rs.)		3827.22
8	70% Amount to be deposited in Designated Account (0.7*Row 7)		2679.05
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)		2548.97
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)		2475.00
11	Balance available in Designated A/c.		207.48
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)		73.97

This certificate is being issued on specific request of M/s Eldeco Housing & Industries Limited for UP RERA compliance. The certification is based on the information and records produced before me and is true to the best of my knowledge and belief.

For Sachin H Agarwal & Associates



CA Sachin Agarwal

Proprietor

M.No.:403709

UDIN.:24403709BKBOGG3453