



BRAJ INFRA
Engineers Pvt. Ltd.

BRAJ INFRA ENGINEERS PVT. LTD.

[CONSULTING STRUCTURAL ENGINEERS]

REG.OFF.-A-64, VAIBHAV, SUNCITY VISTAAR, BAREILLY (U.P.)

Web- www.brajinfraengineers.co.in, email-erbrajpal@yahoo.co.in

ENGINEER'S CERTIFICATE

Form-REG-2

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No

Date: 10-01-2026

Information as on 31-12-2025

Subject: Certificate of Percentage of Completion of Development Work of 83 Plots (s) of the Project GAJ GREENS of the Project (UPRERAPRJ614621) situated on the Plot GATA No. 521, 525, 526, 531, 532, 533, 534, 535, 536, 537, 538, 574 & 575 bearing B.D.A. Layout Approval No. PLOTTED RESI DEVELOPMENT / PLOTTED HOUSING/00089/BDA/LD/20-21/0159/25112020 demarcated by its boundaries Latitude 28.327343 & Longitude 79.383753 And Latitude 28.328748 & Longitude 79.385839 of Gram Itawa Sukhdevpur, Budaun Road, Bareilly measuring 16070.00 sq.mts area being developed by M/s Gajkesari Infra Developers. (Separate Bank Account is in Indian Overseas Bank; IFSC Code: IOBA0002365, A/c No. 23650200000307 Account Name: Gajkesari Infra Developers Separate Bank Account)

I, Mr. Brajpal Singh have undertaken assignment as Engineer of certifying Percentage of Completion Work of the Project GAJ GREENS of the Project (UPRERAPRJ614621) situated on the Plot GATA No. 521, 525, 526, 531, 532, 533, 534, 535, 536, 537, 538, 574 & 575 bearing B.D.A. Layout Approval No. PLOTTED RESI DEVELOPMENT / PLOTTED HOUSING/00089/BDA/LD/20-21/0159/25112020 demarcated by its boundaries Latitude 28.327343 & Longitude 79.383753 And Latitude 28.328748 & Longitude 79.385839 of Gram Itawa Sukhdevpur, Budaun Road, Bareilly measuring 16070.00 sq.mts area being developed by M/s Gajkesari Infra Developers.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- Amrit Kumar Architect
- Brajpal Singhas Structural Consultant
- Arjun as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Plotted Development/ Building(s)/Wing(s)/Block(s)/Tower(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us is given in following Table A and Table B:

(in Rs Lac)

Table - A

Table - A							
Building/Wing/ Block /Tower Number or Name							
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
1	Excavation						
2	Total Number of Basement and Plinth						
3	Total Number of Podiums						
4	Stilt Floor						
5	Total Number of Slabs of Super Structure						
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises			NOT APPLICABLE			
7	Sanitary Fittings within the Flat/Premises,						
8	Electrical Fitting within the Flat/Premises						
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts						
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks						

CONSULTING STRUCTURAL ENGINEERS, VALUERS, SURVEYING, CONTRACTING & PROJECT MANAGEMENT , STRENGTHENING

11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.						
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.						
	TOTAL						

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Table - B

Cost incurred on Internal and external development works (common facilities) in respect of the entire registered project

							(in Rs Lacs)
1	2	3	4	5	6	7	8
S.No	Internal/External Development Work (Common Facilities)	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
1	Internal Roads & Footpaths	-					
2	Water Supply/Drinking Water Facilities	-					
3	Sewerage (chamber, lines, Septic Tank, STP)	-					
4	Storm Water Drain	-					
5	Landscaping & Tree Planting	-					
6	Street Lighting	-					
7	Community Buildings	-					
8	Treatment & Disposal of Sewage and Sullage water /STP	-					
9	Solid Waste Management & Disposal	-					
10	Water Conservation, Rainwater Harvesting	-					
11	Energy Management/Use of Renewable Energy	-					
12	Fire Protection and Fire Safety Requirements	-					
13	Electrical Sub Station, Control Panel & Meter Room	-					
14	Receiving Station	-					
15	Plan of Development Works	-					
16	Emergency Evacuation Services	-					
17	Common Facilities in Basement	-					
18	Others, if any (please specify)	-					
	TOTAL	512.61	653.70	100.00			100.00

3. We estimate the Total Cost for completion of the project under reference as Rs.1075.48 to the Civil, MEP and allied works required to be completed for obtaining occupancy certificate/completion certificate for the Project from the concerned Competent/ Development Authority under whose jurisdiction the mentioned project is being developed.

4. The admissible expenditure till 31-12-2025 is Rs.653.70 lakh (Total of column no. 7 in Tables A1, A2.... and Table B)).

5. Based on Site Inspection and estimated cost calculation, with respect to each of the Plots/Building/Wing/ Block /Tower and allied works of the aforesaid Real Estate Project, I/ We certify as follows -

5.1) As on the date of this certificate, the Percentage of Admissible Cost Incurred for each of the Buildings/Wings/Blocks/Towers of the Real Estate Project is as per Table-A1,A2.....

5.2) As on the date of this certificate, the Percentage of Admissible Cost Incurred with respect to each of the activities which are common to overall project is detailed in the Table-B.

ER BRAJ PAL SINGH
(Chartered Engineer)
Reg.No. Eng. 08/8, A-64 Vaibhav.
Suncity, Vistar, Bareilly
Signature & Name (BRAJ PAL SINGH) of Engineer
Mobile No. 9219595384
Email ID erbrajpal@yahoo.co.in