

CERTIFICATE NO. 3

Dated: 12-01-2022

FORM-R

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Development Work of 83 Plots (s) of the Project GAI GREENS of the Proposed Project situated on the Plot GATA No. 521, 525, 526, 531, 532, 533, 534, 535, 536, 537, 538, 574 & 575 bearing B.D.A. Layout Approval No. **PLOTTED RESI DEVELOPMENT / PLOTTED HOUSING/00089/BDA/LD/20-21/0159/25112020** demarcated by its boundaries Latitude 28.327343 & Longitude 79.383753 And Latitude 28.328748 & Longitude 79.385839 of Gram Itawa Sukhdevpur, Budaun Road, Bareilly measuring 16070.00 sq.mts area being developed by M/s Gajkesari Infra Developers.

I, Mr. Brajpal Singh have undertaken assignment as Engineer of certifying Percentage of Completion Work of the Project GAI GREENS of the Proposed Project situated on the Plot GATA No. 521, 525, 526, 531, 532, 533, 534, 535, 536, 537, 538, 574 & 575 bearing B.D.A. Layout Approval No. **PLOTTED RESI DEVELOPMENT / PLOTTED HOUSING/00089/BDA/LD/20-21/0159/25112020** demarcated by its boundaries Latitude 28.327343 & Longitude 79.383753 And Latitude 28.328748 & Longitude 79.385839 of Gram Itawa Sukhdevpur, Budaun Road, Bareilly measuring 16070.00 sq.mts area being developed by M/s Gajkesari Infra Developers.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site Development for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:
 - i) **Neha Bhartiya Architect**
 - ii) **Brajpal Singh as Structural Consultant**
 - iii) **Arjun as Site Supervisor**
2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 1075.48 Lakh (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.
4. The estimated actual cost incurred till dated 31-12-2021 is calculated at Rs. Rs.484.71 Lakh (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.
5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 590.77 Lakh (Total of S.No. 4 in Tables A and B).
6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31-12-2021 date is as given in Tables A below:

Table A

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts (Lakh)
1	Total Estimated cost of the Plots as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs. 1075.48
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs. 484.71
3	Value of Work done in Percentage (as Percentage of the estimated cost) (1*100/2)	45.07%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs. 590.77
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Nil
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (1*100)/(2+5)	45.07%

Signature of Engineer

Name- **BRAS PAL SINGH**

Address- **A-64, vaibhav Suncity**

Aadhaar No.- **650358020003**

Pan No. - **AKYPS 2924D**

(License No of Authority..... .)

ENG 98/8

B.D.A.

Er. BRAJ PAL SINGH
(Chartered Engineer)

Reg.No. Eng.98/8, A-64, Vaibhav
Suncity Vistar, Bareilly