



Agarwal Ankit & Associates

7877777382
8829000054

Office : F-411, 1st Floor, Ramesh Marg, Near Anand Eye Hospital, C-Scheme, Jaipur
Resi. : 207, Devi Nagar, New Sanganer, Sodala, Jaipur-302019
agarwalankit054@gmail.com • www.agarwalankitassociates.com

Ref.

Date.....

Form — 5

(FOR THE PURPOSE OF WITHDRAWL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)

Information as on 31st Mar 2024

Certification work Assigned vide letter No.ANAND/RERA/010

Dated :-01st Apr 2024

Subject: Certificate of amount incurred on [Capitol Avenue] for Construction of Plot No. A-37,38 Sector-62 Noida Building Tower/Block/Building(s) situated demarcated by its boundaries (latitude and longitude **28.627775 "N to the North to South 77.369024 "E to the west** of the end-points) to the Competent Authority-Noida/Development Authority, District Gautam Budh Nagar, PIN 201301, admeasuring **40000** sq. meter area, being developed by-Anand Habitat Infrastructure Private Limited **having RERA Registration No .UPRERAPRM145882 , Designated A/C No.921020034633995 Bank Name AXIS BANK LTD Branch Noida Sector-62,**

S.No.	Particulars	Rs.	Rs.
		Total Cost Estimated	Amount incurred (actual out-flow) till now
1	Land Cost	3	4
	(a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction;	1,154,383,500	484,110,171
	(b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any;		
	(c) Acquisition cost of TDR (Transfer of Development Rights), if any;		
	(d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above);		
	(e) Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to ,Competent Authority.		
	SUB TOTAL LAND COST (in Rs.)	1,154,383,500	484,110,171
2	Project Clearance Fees	3	4
	(a) Fees paid to RERA	65,000,000	37,949,019
	(b) Fees paid to Local Authority		
	(c) Consultant/Architect Fees (directly attributable to project)		
	(d) Any other (specify)		
	SUB TOTAL FEES PAID (in Rs.)	65,000,000	37,949,019
3A	Cost of Development And construction		
	(a) Cost of services (water, electricity to construction site) , Site Overheads;	2,699,800,000	1,298,894,292





Agarwal Ankit & Associates

7877777382
8829000054

Office : F-411, 1st Floor, Ramesh Marg, Near Anand Eye Hospital, C-Sceheme, Jaipur
Resi. : 207, Devi Nagar, New Sanganer, Sodala, Jaipur-302019
agarwalankit054@gmail.com • www.agarwalankitassociates.com

Ref.

Date.....

	(b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project);		
	(c) Cost of material actually purchased;		
	(d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);		
	Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)	2,699,800,000	1,298,894,292
3B	Cost of construction incurred (As Certified by Project Engineer)	2,699,800,000	1,298,894,292
3C	Total Construction Cost (Lower of 3A and 3B.)	2,699,800,000	1,298,894,292
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)	0	0
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)	2,699,800,000	1,298,894,292
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	3,919,183,500	1,820,953,482
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)		48.11%
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4)%		46.46%
7	Total amount received from allottees till date since Inception of the Project (in Rs.)		2,324,452,101
8	70% Amount to be deposited in Designated Account (0.7*Row 7)		1,627,116,471
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)		1,820,953,482
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)		1,583,968,123
11	Balance available in Designated A/c.		43,148,348
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)		236,985,359

This certificate is being issued on specific request of **M/s ANAND HABITAT INFRASTRUCTURE PRIVATE LIMITED** (Name of the Promoter) for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

For Agarwal Ankit & Associates
Chartered Accountants
ERN: 020821C

CA Anoop Kumar Sharma
Partner
M . NO. 429708

Date: 01/04/2024

Place : Noida

UDIN : 24429708BKENFU1948