

Ajit Kumar Shandilya
B.Tech (Civil)

388-B, Prem Vihar, Khora Colony,
Sector-62, Noida. M : 9811053358

ENGINEER'S CERTIFICATE

Subject: Certificate of Percentage of Completion of Construction Work of 4 No. of Block(s) of the Second Phase of the Project Vinayak Central Park@ Shervani Legacy [UPRERA Registration Number-Applied for] situated at Arazi Bhumidhari 404, 385, 384, 383, 386, 387, 381, 382, & Parts of Arazi Bhumidhari Nos. 380, 407/1, 403, 388, 379, 375, 374, 370, 369/1, 368/1, 367/1, and 405 situated in Village Harwara, Tehsil- Sardar, Sulemsarai, Prayagraj (Allahabad) demarcated by its boundaries (latitude and longitude of the end points) 25°26'40.3" N to the North, 81°46'44.6" E to the East of Tehsil- Allahabad, Allahabad Development authority District- Allahabad PIN-211011 admeasuring 19760 sq.mts. area being developed by M/s Vinyakkripa Homebuild LLP

I AJIT KUMAR SANDILYA have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the Second Phase of the Project Vinayak Central Park@ Shervani Legacy [UPRERA Registration Number applied for] situated at Arazi Bhumidhari 404, 385, 384, 383, 386, 387, 381, 382, & Parts of Arazi Bhumidhari Nos. 380, 407/1, 403, 388, 379, 375, 374, 370, 369/1, 368/1, 367/1, and 405 situated in Village Harwara, Tehsil- Sardar, Sulemsarai, Prayagraj (Allahabad) of Tehsil- Allahabad, Allahabad Development authority District- Allahabad PIN- 211011 admeasuring 19760 sq.mts. area being developed by M/s Vinyakkripa Homebuild LLP

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) Shri Akhileshwar Singh as Architect
- (ii) M/s/ATS STRUCTURAL CONSULTANT as Structural Consultant
- (iii) M/s SHAIH & PANT CONSULTING ENGINEERS (P) LTD as MEP Consultant
- (iv) Shri Anupam Pandey as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 8718 Lakhs (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 13.11.2019 is calculated at Rs.Nil (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 8718 Lakhs (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as on date is as given in Tables A and B below :

Table A1
Building/Wing/Tower bearing Number- A

S.No.	Particulars	Amounts in lakhs
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	4000
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	0
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	4000
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0%

Table A2
Building/Wing/Tower bearing Number- B

S.No.	Particulars	Amounts in lakhs
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority.	4000
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	0
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	4000
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5)	0%

Table A3
Building/Wing/Tower bearing Number- C

S.No.	Particulars	Amounts in lakhs
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority.	300
2	Cost Incurred as on Date (Based on the actual cost incurred as per records)	0
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	300
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5)	0%

Table A4
Building/Wing/Tower bearing Number- D

S.No.	Particulars	Amounts in lakhs
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority.	160
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	0

3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	160
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0%

TABLE B
Internal & External Development works and common amenities

S.No.	Particulars	Amounts in lakhs
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	258
2	Cost incurred as on (based on the actual cost incurred as per records)	0
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	258
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0%

Ajit Kumar Sandilya
Signature of Engineer

Name:- Ajit Kumar Sandilya

Address :- F-4, Plot No-28, Nyaykhand-1 Indrapuram, Shipra Sun City , Ghaziabad, U.P-201014

Aadhar No.:- 3591 9667 3890

PAN No :- BMOPS7892B