



COMBINED ENGINEERING & CONSULTING SERVICES

Add.:- Plot No.-245, Pkt.-8, Sector-23, Rohini, New Delhi-110085

Phone:- 011- 27045717, 09312888125

Email:- akhi.cecs@gmail.com

ENGINEER'S CERTIFICATE

FORM-REG-2

Subject: Certificate of Percentage of Completion of Construction Work of 2 No. of Building(s)/Tower Block(s) A & B of the CENTRAL COURT of the Project [UPRERAPRJ2954] situated on the Plot no 6,7 Civil Line Moradabad Demarcated by its boundaries (latitude and longitude of the end points) 28 50' 38.1"N 78 46'12.8"E to the North 28 50'34.6"N 78 46'12.9"E to the South 28 50' 37.8"N 78 46'13.5"E to the East 28 50'35.5"N 78 46'09.8"to the West of Civil Line Tehsil Moradabad Competent/Development Authority District Moradabad PIN 244001 admeasuring 6371 sq.mtrs. area being developed by EVA Developers Private Limited

I Akhilesh Singh have undertaken assignment as Chartered Engineer of certifying Percentage of Completion Work of the 2 No. Building(s)/Block/ Tower (s) A & B of Central Court of the Project, situated on the Khasra No/ Plot no 6,7 Civil Line Moradabad competent/ development authority Moradabad development Authority District Moradabad PIN 244001 admeasuring 6371 Sq. Mts. Area being developed by EVA Developers Private Limited

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s R.K Malik & Associates as Architect
- (ii) Shri Revti Raman as Structural Consultant
- (iii) Ms Shrinivasan as Plumbing, Mr.RM Sings as Electrical Consultant
- (iv) Shri Yogendra Singh as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs.427,062,231/- (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 30-06-2020 is calculated at Rs. 273,034,178/- (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 154,028,053/- (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 30-06-2020 is as given in Tables A and B below :

Table A
Building/Wing/Tower bearing Number A & B

S.No.	Particulars	Amount (In Rs)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	353,772,377
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	233,211,675
3	Value of Work done in Percentage (as Percentage of the estimated cost) $(1 \times 100 / 2)$	65.92%
4	Balance Cost to be incurred (Based on Estimated Cost) $(1-2)$	120,560,702
5	Cost incurred on Additional/ Extra items not included in the Estimated Cost (Annexure A)	-
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items $((\text{Row 2} + \text{Row 5}) / (\text{Row 1} + \text{Row 5}) \times 100)$	65.92%

TABLE B

Internal & External Development works and common amenities

S.No.	Particulars	Amount (In Rs)
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	73,289,854
2	Cost incurred as on (based on the actual cost incurred as per records)	39,822,503
3	Work done in Percentage (as Percentage of the estimated cost) $(1 \times 100 / 2)$	54.34%
4	Balance Cost to be Incurred (Based on Estimated Cost) $(1-2)$	33,467,351
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	-
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra Items (Row 2 + Row 5) / (Row 1 + Row 5) *100)	54.34%




Signature of Engineer

Name Akhilesh Singh
 Address 245 1st floor, Pocket-8, sector-23, Rohini, Delhi-85
 Aadhar No. 922653053676
 PAN No. AOKPS8042L
 License No:- M-161287-5 of issued by The Institution of Engineers (India)