

CONVICTION DESIGNS
Civil & Structural Engineers
B-19, Basement Dharam Place Opp. G.I.C. Near Gurudwara Road,
Meerut-250002, Cell : +91 9319255940, 8630589791,
E-mail : convictiondesigns32@gmail.com

FORM-R
ENGINEER'S CERTIFICATE

Date : 13.10.2024

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account) (IN Lakhs)

Subject: Certificate of amount incurred on GREEN HEIGHT I for Construction of PLOT situated on Khasra no.1390 to 1394,1410 to 1412,1417,1420,1428 to 1430 demarcated by its boundaries to the North {29004'54"N77042'43"E} , to the South {29004'49"N77042'45"E} , to the East {29004'49"N77042'45"E} to the West{29004'54"N77042'41"E} of Village Siwaya Jamalullapur, Tehsil -Sardhana. Competent Authority/Development Authority/Meerut Development Authority District Meerut , PIN 250110 , admeasuring 24718.16 sq. meter area, being developed by A TO Z BUILDERS & DEVELOPERS having Promoter RERA Registration No.UPRERAPRJ386533 , Collection A/c No:- 60397332287, Separate A/c No:-60397331839,Transaction A/c No:- 60393500097 Bank Name BANK OF MAHARASHTRA IFSC CODE-MAHB0001755

I/We Mohd Shahfaiz have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the GREEN HEIGHT I , residantial colony total no. of plots 90 , situated on Khasra no.1390 to 1394,1410 to 1412,1417,1420,1428 to 1430 of Village Siwaya Jamalullapur, Tehsil -Sardhana. Competent Authority/Development Authority/Meerut Development Authority District Meerut , PIN 250110 , admeasuring 24718.16 sq. meter area, being developed by A TO Z BUILDERS & DEVELOPERS.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) Mr. Imran Ahmed as an Architect
- (ii) Mr. Mohd Shahfaiz as Structural Consultant
- (iii) Mr Ajay Sharma as MEP Consultant
- (iv) Mr Jitender Kumar as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs.1159.2 (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 30.09.2024 is calculated at Rs. 1159.20 (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 0.00 (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 30.09.2024 date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number _____ or called _____

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	743.44
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	743.44
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	100%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	0
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	100%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B


Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	415.77
2	Cost incurred as on (based on the actual cost incurred as per records)	415.77
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	100.00
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	0.00
5	Cost incurred on Additional / Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	100.00
(Enclose separate sheet for the cost calculations)		

Signature of Engineer

Name : Mohd Shahfaiz

Address : B-19 , Basement , Dharam Palace, Opp G.I.C near Gurudwara Road , Meerut


Er. MOHD SHAHFAIZ
 B.Tech (Civil) M.Tech (Structure)
 B-19, Basement Dharam Palace
 Opp. G.I.C., Near Gurudwara
 Road, Meerut (U.P.)-250002