

FORM-R

ENGINEER'S CERTIFICATE (On Letter Head)

DATE- 13.07.2024

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of Golden Grande No. of Building(s) IT-1, IT-2, RESIDENTIAL BLOCK-G,H,I & J Block(s) of the 1st Phase of the Project [UPRERAPRJ301910] situated on the Plot no 19 Techzone 4th Greater Noida
Demarcated by its boundaries (latitude and longitude of the end points) 28 35'48.63" N and 77 26 '00.28E to the West Tehsil Dadri Development authority Greater noida Industrial Development Authority District Gautam Buddh Nagar PIN 201009 admeasuring -51116.88 sq.mts. area being developed by [M/s Advance compusoft pvt.ltd]

I/We_Rabi Akhtar__have undertaken assignment as Architect/Licensed Surveyor of certifying Percentage of Completion Work of the GOLDEN GRANDE_Building(s)-IT-1, IT-2, RESIDENTIAL BLOCK-G,H,I & J Block of FIRST_Phase the Project [UPRERAPRJ301910] situated on the Plot no 19 Tech Zone 4th Greater Noida
tehsil Dadri Graeter Noida Industrial development authority District Gautam Buddh Nagar PIN 201009 admeasuring 51116.88 sq.mts. area being developed by [M/s Advance compusoft pvt.ltd]

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri/Smt_____ACPL Design pvt. ltd_____as Architect
- (ii) M/s/Shri/Smt_____Rabi Akhtar_____as Structural Consultant
- (iii) M/s/Shri/Smt_____ACPL Design pvt.ltd_____as MEP Consultant
- (iv) M/s/Shri/Smt_____MANOJ KUMAR_____as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs 57971.37 Lacs (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being

4. The estimated actual cost incurred till date 30.06.2024 is calculated at Rs. 10647 lacs.(Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 47324.37 lacs (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the_30.06.2024_ date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number Building(s)-IT-1, IT-2, RESIDENTIAL BLOCK-G,H,I & J Block(s)

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3

S.No.	Particulars	Amounts in Lacs
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority.	46100.37
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	9514
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	20.638%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	36586.37
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row	20.638%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B

Internal & External Development works and common amenities

(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts in Lacs
1	Total Estimated cost of the Internal and External Development Works including common amenities and	11871
2	Cost incurred as on (based on the actual cost incurred as per records)	1133
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	9.544%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	10738
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row	9.544%
(Enclose separate sheet for the cost calculations)		

Signature of Engineer

Name

RABI AKHTAR

