

# NATIONAL ARCHITECTS&ENGINEERS

Approved Architects, Valuer, Structural Engineers & Interior Decorator

195 Ram Vihar  
Opp. Yamuna Sports Complex  
Delhi - 110092



(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No.....

Date: 06.04.2026

Information as on : 31.03.2026

**Subject: Certificate of Percentage of work done for the Project EROS SAMPOORNAM-2 No of Building(s)/6 Tower of Project UPRERA Registration No PRJ301564 situate in Patwari Village / Sector 02 Tehsil Gautam Budh Nagar Competent / Development Authority District Gautam Budh Nagar PIN 201305 admeasuring 13534 sq.mts. area being developed by [M/S Ajay Enterprises Pvt. Ltd.][Promoter ID UPRERAPRM68534]**

I/We NATIONAL ARCHITECT & ENGINEERS have undertaken assignment as Architect for certifying Percentage of work done for the project <EROS SAMPOORNAM-2><Project Id> situate on the Khasra No/ Plot no GH-01 of village \_Patwari tehsil \_Gautam Budh Nagar competent/ development authority GNIDA District \_Gautam Budh Nagar PIN 201305 admeasuring 13534 sq.mts area being developed by <M/s Ajay Enterprises Pvt. Ltd. ><Promoter Id>

1. Following technical professionals are appointed by Promoter: -

- (i) M/s/Shri/Sm NATIONAL ARCHITECTS & ENGINEERS as Licensed Surveyor / Architect
- (ii) M/s/Shri/Smt \_MANISH CONSULTANTS as Structural Consultant
- (iii) M/s/Shri/mt. CONSUMMATE ENGINEERING SERVICES (P) LTD. as MEP Consultant
- (iv) M/s/Shri/Smt \_Dharmender Kumar as Site Supervisor

2-Based on Site Inspection, with respect to each of the Plots/ Buildings/Wings/Blocks/Towers of the aforesaid Real Estate Project, I certify as follows -

2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/Wings /Blocks/Towers of the Real Estate Project is as per Table-A.

2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in the Table-B.

  
VAIBHAV JAIN  
B. Arch. IIT (Roorkee)  
L. No. CA/2006/38172  
Vaibhav Jain & Associates  
193, RAM VIHAR, DELHI-92

# NATIONAL ARCHITECTS&ENGINEERS

195 Ram Vihar  
Opp. Yamuna Sports Complex  
Delhi - 110092



Approved Architects, Valuer, Structural Engineers & Interior Decorator

**Table - A1**

| Building/Wing/ Block /Tower Number or Name |                                                                                                                                                                                                                                                                                                                                                                               | TOWER A3 |             |                     |                   |
|--------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|-------------|---------------------|-------------------|
| S.No                                       | Task / Activity                                                                                                                                                                                                                                                                                                                                                               | Number   | % Work Done | Activity Start Date | Activity End Date |
| 1                                          | Excavation                                                                                                                                                                                                                                                                                                                                                                    |          | 100%        | 01.07.2021          | 17.07.2021        |
| 2                                          | Total Number of Basement and Plinth                                                                                                                                                                                                                                                                                                                                           | 1        | 100%        | 22.08.2021          | 23.08.2021        |
| 3                                          | Total Number of Podiums                                                                                                                                                                                                                                                                                                                                                       | 1        | 100%        | 25.09.2021          | 26.09.2021        |
| 4                                          | Stilt Floor                                                                                                                                                                                                                                                                                                                                                                   |          | 100%        | 16.10.2021          | 17.10.2021        |
| 5                                          | Total Number of Slabs of Super Structure                                                                                                                                                                                                                                                                                                                                      | 15       | 100%        | 26.02.2022          | 25.09.2023        |
| 6                                          | Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises                                                                                                                                                                                                                                                             |          | 93%         | 06.03.2022          |                   |
| 7                                          | Sanitary Fittings within the Flat/Premises,                                                                                                                                                                                                                                                                                                                                   |          | 95%         | 01.09.2023          |                   |
| 8                                          | Electrical Fitting within the Flat/Premises                                                                                                                                                                                                                                                                                                                                   |          | 96%         | 10.06.2023          |                   |
| 9                                          | Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts                                                                                                                                                                                                                                                                                       |          | 98%         | 11.04.2022          |                   |
| 10                                         | The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks                                                                                                                                                                                                     |          | 95%         | 17.06.2023          |                   |
| 11                                         | Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.                                                                                                                                                                                                       |          | 98%         | 11.02.2024          |                   |
| 12                                         | Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate. |          | 100%        | 17.05.2025          |                   |

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block / Tower, the tables must be numbered as A1, A2.....)

  
VAIBHAV JAIN  
B. Arch. IIT (Roorkee)  
L. No. CA/2006/38172  
Vaibhav Jain & Associates  
195, RAM VIHAR, DELHI-92

# NATIONAL ARCHITECTS&ENGINEERS

195 Ram Vihar  
Opp. Yamuna Sports Complex  
Delhi - 110092



Approved Architects, Valuer, Structural Engineers & Interior Decorator

**Table - A2**

| Building/Wing/ Block /Tower Number or Name |                                                                                                                                                                                                                                                                                                                                                                               | TOWER G7 |             |                     |                   |
|--------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|-------------|---------------------|-------------------|
| S.No                                       | Task / Activity                                                                                                                                                                                                                                                                                                                                                               | Number   | % Work Done | Activity Start Date | Activity End Date |
| 1                                          | Excavation                                                                                                                                                                                                                                                                                                                                                                    |          | 100%        | 18.07.2021          | 26.07.2021        |
| 2                                          | Total Number of Basement and Plinth                                                                                                                                                                                                                                                                                                                                           | 1        | 100%        | 26.08.2021          | 27.08.2021        |
| 3                                          | Total Number of Podiums                                                                                                                                                                                                                                                                                                                                                       | 1        | 100%        | 27.09.2021          | 28.09.2021        |
| 4                                          | Stilt Floor                                                                                                                                                                                                                                                                                                                                                                   |          | 100%        | 18.10.2021          | 20.10.2021        |
| 5                                          | Total Number of Slabs of Super Structure                                                                                                                                                                                                                                                                                                                                      | 15       | 100%        | 28.02.2022          | 28.12.2023        |
| 6                                          | Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises                                                                                                                                                                                                                                                             |          | 92%         | 11.04.2022          |                   |
| 7                                          | Sanitary Fittings within the Flat/Premises,                                                                                                                                                                                                                                                                                                                                   |          | 92%         | 01.01.2024          |                   |
| 8                                          | Electrical Fitting within the Flat/Premises                                                                                                                                                                                                                                                                                                                                   |          | 95%         | 05.08.2023          |                   |
| 9                                          | Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts                                                                                                                                                                                                                                                                                       |          | 98%         | 19.04.2022          |                   |
| 10                                         | The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks                                                                                                                                                                                                     |          | 95%         | 11.05.2023          |                   |
| 11                                         | Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.                                                                                                                                                                                                       |          | 97%         | 01.01.2025          |                   |
| 12                                         | Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate. |          | 100%        | 17.05.2025          |                   |

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block / Tower, the tables must be numbered as A1, A2.....)

  
VAIBHAV JAIN  
B Arch. IIT (Roorkee)  
L. No. CA/2006/38172  
Vaibhav Jain & Associates  
195, RAM VIHAR, DELHI-92

# NATIONAL ARCHITECTS&ENGINEERS

195 Ram Vihar  
Opp. Yamuna Sports Complex  
Delhi - 110092



Approved Architects, Valuer, Structural Engineers & Interior Decorator

**Table - A3**

| Building/Wing/ Block /Tower Number or Name |                                                                                                                                                                                                                                                                                                                                                                               | TOWER B4 |             |                     |                   |
|--------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|-------------|---------------------|-------------------|
| S.No                                       | Task / Activity                                                                                                                                                                                                                                                                                                                                                               | Number   | % Work Done | Activity Start Date | Activity End Date |
| 1                                          | Excavation                                                                                                                                                                                                                                                                                                                                                                    |          | 100%        | 27.07.2021          | 04.08.2021        |
| 2                                          | Total Number of Basement and Plinth                                                                                                                                                                                                                                                                                                                                           | 1        | 100%        | 28.08.2021          | 02.09.2021        |
| 3                                          | Total Number of Podiums                                                                                                                                                                                                                                                                                                                                                       | 1        | 100%        | 26.09.2021          | 28.09.2021        |
| 4                                          | Stilt Floor                                                                                                                                                                                                                                                                                                                                                                   |          | 100%        | 18.10.2021          | 20.10.2021        |
| 5                                          | Total Number of Slabs of Super Structure                                                                                                                                                                                                                                                                                                                                      | 14       | 100%        | 02.11.2022          | 25.12.2023        |
| 6                                          | Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises                                                                                                                                                                                                                                                             |          | 94%         | 11.06.2022          |                   |
| 7                                          | Sanitary Fittings within the Flat/Premises,                                                                                                                                                                                                                                                                                                                                   |          | 95%         | 01.07.2023          |                   |
| 8                                          | Electrical Fitting within the Flat/Premises                                                                                                                                                                                                                                                                                                                                   |          | 95%         | 10.05.2023          |                   |
| 9                                          | Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts                                                                                                                                                                                                                                                                                       |          | 95%         | 17.07.2022          |                   |
| 10                                         | The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks                                                                                                                                                                                                     |          | 97%         | 19.06.2023          |                   |
| 11                                         | Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.                                                                                                                                                                                                       |          | 98%         | 10.12.2024          |                   |
| 12                                         | Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate. |          | 100%        | 17.05.2025          |                   |

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block / Tower, the tables must be numbered as A1, A2.....)

  
VAIBHAV JAIN  
B. Arch. IIT (Roorkee)  
L. No. CA/2006/38172  
Vaibhav Jain & Associates  
195, RAM VIHAR, DELHI-92

# NATIONAL ARCHITECTS&ENGINEERS

195 Ram Vihar  
Opp. Yamuna Sports Complex  
Delhi - 110092



Approved Architects, Valuer, Structural Engineers & Interior Decorator

**Table – A4**

| Building/Wing/ Block /Tower Number or Name |                                                                                                                                                                                                                                                                                                                                                                               | TOWER Y15 |             |                     |                   |
|--------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------|-------------|---------------------|-------------------|
| S.No                                       | Task / Activity                                                                                                                                                                                                                                                                                                                                                               | Number    | % Work Done | Activity Start Date | Activity End Date |
| 1                                          | Excavation                                                                                                                                                                                                                                                                                                                                                                    |           | 100%        | 05.08.2021          | 17.08.2021        |
| 2                                          | Total Number of Basement and Plinth                                                                                                                                                                                                                                                                                                                                           | 1         | 100%        | 02.09.2021          | 04.09.2021        |
| 3                                          | Total Number of Podiums                                                                                                                                                                                                                                                                                                                                                       | 1         | 100%        | 05.11.2021          | 06.11.2021        |
| 4                                          | Stilt Floor                                                                                                                                                                                                                                                                                                                                                                   |           | 100%        | 20.11.2021          | 21.11.2021        |
| 5                                          | Total Number of Slabs of Super Structure                                                                                                                                                                                                                                                                                                                                      | 14        | 100%        | 21.12.2021          | 05.09.2023        |
| 6                                          | Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises                                                                                                                                                                                                                                                             |           | 95%         | 20.4.2022           |                   |
| 7                                          | Sanitary Fittings within the Flat/Premises,                                                                                                                                                                                                                                                                                                                                   |           | 92%         | 01.03.2023          |                   |
| 8                                          | Electrical Fitting within the Flat/Premises                                                                                                                                                                                                                                                                                                                                   |           | 94%         | 05.03.2023          |                   |
| 9                                          | Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts                                                                                                                                                                                                                                                                                       |           | 98%         | 22.05.2022          |                   |
| 10                                         | The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks                                                                                                                                                                                                     |           | 98%         | 19.06.2023          |                   |
| 11                                         | Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.                                                                                                                                                                                                       |           | 98%         | 01.02.2024          |                   |
| 12                                         | Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate. |           | 100%        | 17.05.2025          |                   |

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block / Tower, the tables must be numbered as A1, A2.....)

  
VAIBHAV JAIN  
B. Arch. IIT (Roorkee)  
L. No. CA/2006/38172  
Vaibhav Jain & Associates  
195, RAM VIHAR, DELHI-92

# NATIONAL ARCHITECTS&ENGINEERS

Approved Architects, Valuer, Structural Engineers & Interior Decorator

195 Ram Vihar  
Opp. Yamuna Sports Complex  
Delhi - 110092



**Table – A5**

| Building/Wing/ Block /Tower Number or Name |                                                                                                                                                                                                                                                                                                                                                                               | TOWER Y12 |             |                     |                   |
|--------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------|-------------|---------------------|-------------------|
| S.No                                       | Task / Activity                                                                                                                                                                                                                                                                                                                                                               | Number    | % Work Done | Activity Start Date | Activity End Date |
| 1                                          | Excavation                                                                                                                                                                                                                                                                                                                                                                    |           | 100%        | 18.08.2021          | 26.08.2021        |
| 2                                          | Total Number of Basement and Plinth                                                                                                                                                                                                                                                                                                                                           | 1         | 100%        | 05.09.2021          | 6.09.2021         |
| 3                                          | Total Number of Podiums                                                                                                                                                                                                                                                                                                                                                       | 1         | 100%        | 23.09.2021          | 24.09.2021        |
| 4                                          | Stilt Floor                                                                                                                                                                                                                                                                                                                                                                   |           | 100%        | 11.09.2021          | 13.09.2021        |
| 5                                          | Total Number of Slabs of Super Structure                                                                                                                                                                                                                                                                                                                                      | 14        | 100%        | 25.10.2021          | 05.03.2023        |
| 6                                          | Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises                                                                                                                                                                                                                                                             |           | 95%         | 22.02.2022          |                   |
| 7                                          | Sanitary Fittings within the Flat/Premises,                                                                                                                                                                                                                                                                                                                                   |           | 93%         | 01.04.2023          |                   |
| 8                                          | Electrical Fitting within the Flat/Premises                                                                                                                                                                                                                                                                                                                                   |           | 95%         | 18.04.2023          |                   |
| 9                                          | Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts                                                                                                                                                                                                                                                                                       |           | 98%         | 17.06.2023          |                   |
| 10                                         | The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks                                                                                                                                                                                                     |           | 98%         | 11.09.2023          |                   |
| 11                                         | Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.                                                                                                                                                                                                       |           | 98%         | 09.07.2024          |                   |
| 12                                         | Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate. |           | 100%        | 17.05.2025          |                   |

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block / Tower, the tables must be numbered as A1, A2.....)

  
VAIBHAV JAIN  
B. Arch. IIT (Roorkee)  
L. No. CA/2006/38172  
Vaibhav Jain & Associates  
195, RAM VIHAR, DELHI-92





# NATIONAL ARCHITECTS&ENGINEERS

Approved Architects, Valuer, Structural Engineers & Interior Decorator

| Table – A6                                 |                                                                                                                                                                                                                                                                                                                                                                               |          |             |                     |                   |
|--------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|-------------|---------------------|-------------------|
| Building/Wing/ Block /Tower Number or Name |                                                                                                                                                                                                                                                                                                                                                                               | TOWER H3 |             |                     |                   |
| S.No                                       | Task / Activity                                                                                                                                                                                                                                                                                                                                                               | Number   | % Work Done | Activity Start Date | Activity End Date |
| 1                                          | Excavation                                                                                                                                                                                                                                                                                                                                                                    |          | 100%        | 27.08.2021          | 03.09.2021        |
| 2                                          | Total Number of Basement and Plinth                                                                                                                                                                                                                                                                                                                                           | 1        | 100%        | 19.09.2021          | 20.09.2021        |
| 3                                          | Total Number of Podiums                                                                                                                                                                                                                                                                                                                                                       | 1        | 100%        | 02.10.2021          | 03.10.2021        |
| 4                                          | Stilt Floor                                                                                                                                                                                                                                                                                                                                                                   |          | 100%        | 13.12.2021          | 16.12.2021        |
| 5                                          | Total Number of Slabs of Super Structure                                                                                                                                                                                                                                                                                                                                      | 15       | 100%        | 25.12.2021          | 12.08.2023        |
| 6                                          | Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises                                                                                                                                                                                                                                                             |          | 95%         | 24.04.2022          |                   |
| 7                                          | Sanitary Fittings within the Flat/Premises,                                                                                                                                                                                                                                                                                                                                   |          | 92%         | 01.03.2023          |                   |
| 8                                          | Electrical Fitting within the Flat/Premises                                                                                                                                                                                                                                                                                                                                   |          | 96%         | 01.07.2025          |                   |
| 9                                          | Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts                                                                                                                                                                                                                                                                                       |          | 97%         | 19.05.2022          |                   |
| 10                                         | The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks                                                                                                                                                                                                     |          | 98%         | 11.04.2023          |                   |
| 11                                         | Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.                                                                                                                                                                                                       |          | 98%         | 10.02.2024          |                   |
| 12                                         | Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate. |          | 100%        | 17.05.2025          |                   |

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block / Tower, the tables must be numbered as A1, A2.....)

  
VAIBHAV JAIN  
B. Arch. IIT (Roorkee)  
L. No. CA/2006/38172  
Vaibhav Jain & Associates  
195, RAM VIHAR, DELHI-92

# NATIONAL ARCHITECTS&ENGINEERS

Approved Architects, Valuer, Structural Engineers & Interior Decorator

195 Ram Vihar  
Opp. Yamuna Sports Complex  
Delhi - 110092



**Table - B**

Internal and external development works (common facilities) in respect of the entire registered project

| S.No | Internal/External Development Work (Common Facilities) | % Work Done | Activity Start Date | Activity End Date |
|------|--------------------------------------------------------|-------------|---------------------|-------------------|
| 1    | Internal Roads & Footpaths                             | 95%         | 19.07-2025          |                   |
| 2    | Water Supply/Drinking Water Facilities                 | 70%         | 01.05.2024          |                   |
| 3    | Sewerage (chamber, lines, Septic Tank, STP)            | 60%         | 01.07.2022          |                   |
| 4    | Storm Water Drain                                      | 60%         | 01.07.2022          |                   |
| 5    | Landscaping & Tree Planting                            | 90%         | 31.03.2025          |                   |
| 6    | Street Lighting                                        | 100%        | 01.06.2025          | 31.03.2026        |
| 7    | Community Buildings                                    |             |                     |                   |
| 8    | Treatment & Disposal of Sewage and Sullage water /STP  | 80%         | 01.05.2023          |                   |
| 9    | Solid Waste Management & Disposal                      |             |                     |                   |
| 10   | Water Conservation, Rainwater Harvesting               | 95%         | 01.07.2022          |                   |
| 11   | Energy Management/Use of Renewable Energy              |             |                     |                   |
| 12   | Fire Protection and Fire Safety Requirements           | 98%         | 01.06.2023          |                   |
| 13   | Electrical Sub Station, Control Panel & Meter Room     | 98%         | 01.01.2023          |                   |
| 14   | Receiving Station                                      |             |                     |                   |
| 15   | Plan of Development Works                              |             |                     |                   |
| 16   | Emergency Evacuation Services                          |             |                     |                   |
| 17   | Common Facilities in Basement                          |             |                     |                   |
| 18   | Others, if any (please specify)                        |             |                     |                   |

Yours Faithfully

Signature & Name (IN BLOCK LETTERS) of Architect  
(License no .....)

Mobile No. ....

Email ID .....

  
VAIBHAV JAIN  
B. Arch. IIT (Roorkee)  
L No. CA/2006/38172  
Vaibhav Jain & Associates  
195, RAM VIHAR, DELHI-92