

ENGINEER'S CERTIFICATE

FORM-R

Dt: 17.10.2023

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of PHASE, EROS SAMPOORNAM-2 No. of Building(s) / 6 Towers of the project (UPRERA Registration number PRJ301564) situated on the Khasra No./Plot no. GH-01, Sector-2 Demarcated by its boundaries (latitude and longitude of the end points) 28°35'25" N (28.59027778) 77°27'25" E (77.45694444) to the North 28°35'24" N (28.59000000) 77°27'30" E (77.45833333) to the West of village Patwari Noida, Tehsil Gautam Budh Nagar, Competent / Development authority GNIDA, District Gautam Budh Nagar, PIN 201305 admeasuring 13,534 sq.mts. area being developed by M/s Ajay Enterprises Pvt. Ltd.

I **Er. Sanjeev Kumar**, have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the **EROS SAMPOORNAM - 2** Building(s) / 6 Towers, of the Project, situated on the Khasra No. / Plot no. GH-01, Sector-2, of village Patwari Noida, Tehsil Gautam Budh Nagar, competent / development authority GNIDA, District Gautam Budh Nagar, PIN 201305 admeasuring 13,534 sq. mts. area being developed by M/s Ajay Enterprises Pvt. Ltd.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred as actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification / for certification of the cost:

- (i) M/s NATIONAL ARCHITECTS & ENGINEERS as L.S. / Architect;
- (ii) M/s MANISH CONSULTANTS as Structural Consultant
- (iii) M/s CONSUMMATE ENGINEERING SERVICES (P) LTD. As MEP Consultant
- (iv) Shri PUSHAKAR JEE as Site Supervisor

2. The project is to start We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as **Rs. 200.48 Cr** (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate / completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 30/09/2023 is calculated at **Rs. 88.79 Cr.** (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at **Rs. 111.69 Cr.** (Total of S. No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 30/09/2023 date is as given in Tables A and B below:

Signature of Engineer *Sanjeev*

Name :- *Sanjeev Kumar*

Address :- *H. No. - 637, Krishna Nagar (Meehut Road), Ghaziabad*

Aadhar No.:- *5816 5829 0675*

PAN No.:- *CGAPK 5191 G*

Table A (Eros Sampooranam - 2)

Building / Wing/ Tower bearing Number _____ or called _____

(To be prepared separately for each Building / Wing of the Real Estate Project / Phases. In case of more than one building, label as Table - A1, A2, A3 etc.)

S. No.	Particulars	Unit	Towers					
			Y 15	B 4	G 7	A 3	H 3	Y12
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Lacs	1,888	2,593	3,733	2,979	2,022	1,884
2	Cost incurred as on Date *Based on the actual cost incurred as per records)	Lacs	881	1,133	1,688	1,434	922	939
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) * 100)	%	46.64	43.68	45.22	48.14	45.61	49.83
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Lacs	1007	1460	2045	1545	1100	945
5	Cost incurred on Additional / Extra items not included in the Estimated Cost (Annexure A)	Lacs						
6	Work done in percentage (as percentage of Estimated Cost plus additional / Extra items (Row 2 + Row 5) / (Row 1 + Row 5) * 100)	%						
(Enclosed separate sheets for the cost calculations for each unit / building or tower)								

Signature of Engineer : *Sanjeev*Name :- *Sanjeev Kumar*Address :- *H.No.-637, Krishna Nagar (Meerut Road), Ghaziabad*Aadhar No.:- *5816 5829 0675*PAN No.:- *COAPK 5191 G*

Table A1 - Eros Sampooranam-2

TOWER Y15

S. NO	Activity	Unit	Amount (INR)
1	Civil & Finishing	Lacs	821
2	Interior	Lacs	0
3	Façade	Lacs	0
4	MEP	Lacs	26
	TOTAL (in Lacs)		847
5	Labor cess	Lacs	7.45
6	Project Overhead	Lacs	26.12
	G TOTAL (in Lacs)		881

Signature of Engineer *Sanjeev*

Name :- *Sanjeev Kumar*

Address : *H.No.- 637, Krishna Nagar (Meerut Road), Ghaziabad*

Aadhar No.:- *5816 5829 0675*

PAN No.:- *CGAPK 5191 G*

Table A2- Eros Sampoornam-2

TOWER B-4

S.NO	Activity	Unit	Amount (INR)
1	Civil & Finishing	Lacs	1060
2	Interior	Lacs	0
3	Façade	Lacs	0
4	MEP	Lacs	29.00
	Total (in Lacs)		1089
5	Labor cess	Lacs	9.58
6	Project Overhead	Lacs	34.07
	G TOTAL (in Lacs)		1133

Signature of Engineer

Sanjeev

Name :-

Sanjeev Kumar

Address :-

H. No.- 637, Krishna Nagar (Meerut Road), Ghaziabad

Aadhar No.:-

5816 5829 0675

PAN No.:-

CGAPK 5191 G

Table A3 - Eros Sampooranam-2

TOWER G-7

S.NO	Activity	Unit	Amount (INR)
1	Civil & Finishing	Lacs	1581
2	Interior	Lacs	0
3	Façade	Lacs	0
4	MEP	Lacs	42
	Total (in Lacs)		1623
5	Labor cess	Lacs	14.28
6	Project Overhead	Lacs	50.65
	G TOTAL (in Lacs)		1688

Signature of Engineer *Sanjeev*

Name :- *Sanjeev Kumar*

Address :- *H.No.- 637, Krishna Nagar (Meehut Road), Ghaziabad*

Aadhar No.:- *5816 5829 0675*

PAN No.:- *COAPK 5191 G*

Table A4 - Eros Sampoornam-2

TOWER A 3

S.NO	Activity	Unit	Amount (INR)
1	Civil & Finishing	Lacs	1341
2	Interior	Lacs	0
3	Façade	Lacs	0
4	MEP	Lacs	38
	Total (in Lacs)		1379
	Labor cess	Lacs	12.14
5	Project Overhead	Lacs	42.84
6	G TOTAL (in Lacs)		1434

Signature of Engineer *Sanjeev*

Name :- *Sanjeev Kumar*

Address :- *H. NO.- 637, Krishna Nagar (Meerut Road), Ghaziabad*

Aadhar No.:- *5816 5829 0675*

PAN No.:- *COPK 5191 G*

Table A5 - Eros Sampoornam-2

TOWER H 3

S.NO	Activity	Unit	Amount (INR)
1	Civil & Finishing	Lacs	859
2	Interior	Lacs	0
3	Façade	Lacs	0
4	MEP	Lacs	28
	Total (in Lacs)		887
5	Labor cess	Lacs	7.81
6	Project Overhead	Lacs	27.36
	G TOTAL (in Lacs)		922

Signature of Engineer *Sanjeev*

Name :- *Sanjeev Kumar*

Address :- *H.NO.- 637, Krishna Nagar (Meerut Road), Ghaziabad*

Aadhar No.:- *5816 5829 0675*

PAN No.:- *CQAPK5191G*

Table A6 - Eros Sampooranam-2

TOWER Y12

S.NO	Activity	Unit	Amount (INR)
1	Civil & Finishing	Lacs	872
2	Interior	Lacs	0
3	Façade	Lacs	0
4	MEP	Lacs	31
	Total (in Lacs)		903
5	Labor cess	Lacs	7.95
6	Project Overhead	Lacs	27.91
	G TOTAL (in Lacs)		939

Signature of Engineer *Sanjeev*

Name :- *Sanjeev Kumar*

Address :- *H. No.-637, Krishna Nagar (Meerut Road), Ghaziabad*

Aadhar No.:- *5816 5829 0675*

PAN No.:- *CSAPK 5191G*

Table B
Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S. No.	Particulars	Amount (in Lakh)
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	4949
2	Cost incurred as on (based on the actual cost incurred as per records)	1883
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	38%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	3066
5	Cost incurred on Additional / Extra Items not included in the Estimated Cost (Annexure A)	
6	Work done in percentage (as Percentage of Estimated Cost plus additional / Extra items(Row 2 + Row 5) / (Row 1 + Row 5) * 100)	
(Enclosed separate sheet for the cost calculations)		

Signature of Engineer *Sanjeev*
Name :- *Sanjeev Kumar*
Address :- *H. No. - 637, Krishna Nagar (Meerut Road), Ghaziabad*
Aadhar No.:- *5816 5829 0675*
PAN No.:- *CQAPK 5191 G*

Annexure A

List of Extra / Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost)

Table B1 - Eros Sampooranam 2

(Basement, Internal & External Development works, Services)

Eros Sampooranam 2

S No.	ACTIVITY	UNIT	AMOUNT (INR) Incl. GST
1	Basement - Non Tower Area	Lacs	1179
2	External Development	Lacs	0
3	Electrical work	Lacs	136
4	DG Set	Lacs	158
5	Plumbing & Fire Protection System	Lacs	191
6	Ventilation System	Lacs	139
7	Rain Water Harvesting	Lacs	7
8	RO System	Lacs	0
9	CCTV & Boom barrier	Lacs	0
10	OWC	Lacs	0
	TOTAL		1810
11	Labor Cess		15.93
12	Project Overhead		56.68
	G TOTAL		1883

Signature of Engineer

Name :- *Sanjeev Kumar*

Address :- *H. NO.- 637, Krishna Nagar (Meerut Road), Ghaziabad*

Aadhar No.:- *5816 5829 0675*

PAN No.:- *CGAPK 5191 G*