

FORM-R
Date:- 19/01/2023

ENGINEER'S CERTIFICATE

Subject:- Certificate of Percentage of Completion of Construction Work of 1 No. of Building(s) of the Project TOWER-4 [UPRERA Registration Number- TO BE APPLIED] situated on the Plot no. 03 Sector Knowledge Park-III, Greater Noida, UP, Demarcated by its boundaries (latitude and longitude of the end points) 28°29'32.21"N 77°29'20.89"E to the North 28°29'27.87"N 77°29'19.13"E to the South 28°29'31.08"N 77°29'21.70"E to the East 28°29'29.26"N 77°29'17.87"E to the West of Greater Noida, Tehsil Gautam Buddha Nagar Competent Development authority Greater Noida Development authority District Gautam Buddha Nagar PIN 201308 admeasuring 5826 sq.mts. area (9940.543 sq.mts built up area) being developed by Wegmans Industries Pvt. Ltd I, Sudhir Agrawal have undertaken assignment as Chartered Engineer of certifying Percentage of Completion Work of the 1 No. of Building(s)/ Tower-4 of the Project Wegmans Industries Pvt. Ltd., situated on the Plot no. 03 Sector Knowledge Park-III, Greater Noida, UP, Tehsil Gautam Buddha Nagar Competent Development authority Greater Noida Development authority District Gautam Buddha Nagar PIN 201308 admeasuring 5826 sq.mts. area (9940.543 sq.mts built up area) being developed by Wegmans Industries Pvt. Ltd
This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- Shri Devesh Verma as Architect
- Shri Ravindra Dattatraya Deshpande as Structural Consultant
- Shri S. P Jain (M/s Sanelac Consultants Pvt. Ltd.) as MEP Consultant
- Shri Kundan Singh Bohra as Site Supervisor

2. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as **Rs.32,10,14,772** (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 18/01/2023 is calculated at **Rs. 0** Percentage completion till date :- **0.00%** (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from the Competent Authority is estimated at **Rs.32,10,14,772** (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 18/01/2023 date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number Tower-4

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	₹27,28,62,556
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	₹0
3	Value of Work done in Percentage (as Percentage of the estimated cost) (1*100/2)	0.00%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	₹27,28,62,556
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (1*100)/(2+5)	0.00%

Sudhir Agrawal
CHARTERED ENGINEER

Reg. No. M-190777 Dated-20/Feb/1995
Off.- C-150, East of Kailash, New Delhi-110065
M-9818066902

TABLE B
Internal & External Development works and common amenities

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	₹4,81,52,216
2	Cost incurred as on (based on the actual cost incurred as per records)	₹0
3	Work done in Percentage (as Percentage of the estimated cost) $(1*100/2)$	0.00%
4	Balance Cost to be Incurred (Based on Estimated Cost) $(1-2)$	₹4,81,52,216
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items $(1*100)/(2+5)$)	0.00%

Signature of Engineer

Name SUDHIR AGRAWAL
Address C-150, EAST OF KAILASH, NEW DELHI-110065
Aadhar No. AAEP A0514B
PAN No. 9035 4719 6868

Sudhir Agrawal
CHARTERED ENGINEER

Reg. No. M-10634777 Dated-20/Feb /1995
Off.- C-150, East of Kailash, New Delhi-110065
M-9818066902