

RAMANAND GOYAL & COMPANY

CHARTERED ACCOUNTANTS

UDIN : 25412427BMISLW4666		Form - REG 03	
CHARTERED ACCOUNTANT'S CERTIFICATE			
(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)			
Information as on :30.03.2025			
Certificate No. - RNGC/RERA/UP/TY/1780		Date : 14.04.2025	
Subject: Certificate of amount incurred on the project "10AK Natura" for Construction of 3 (Three) No. of Building(s) situated on Khasra no. 592, 593, 594, 597 & 598 demarcated by its boundaries : 26.783042, 81.007042, 26.783701, 81.008417 (latitude and longitude of the end-points) to the North, to the South, to the East, to the West of Muzaffar Nagar Ghushal, Tehsil - Sarojni Nagar, Lucknow Development authority, District -Lucknow, PIN-226028, admeasuring 15417.69 sq.mts. area being developed by M/s Angel Dwellings Private Limited having RERA Registration No. UPRERAPRJ132075, Designated A/C No. 250002244444 Bank Name Indusind Bank, Vibhuti Khand, Gominagar, Lucknow			
		Rs. in Lakhs	
S.No.	Particulars	Total Cost Estimated	Amount incurred
1	2	3	4
1	Land Cost (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction; (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any; (c) Acquisition cost of TDR (Transfer of Development Rights), if any; (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above); (e) Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to ,Competent Authority.	3945.25	3945.25
	SUB TOTAL LAND COST (in Lakhs)	3945.25	3945.25
S.No.	Particulars	Total Cost Estimated	Amount incurred
1	2	3	4
2	Project Clearance Fees (a) Fees paid to RERA (b) Fees paid to Local Authority (c) Consultant/Architect Fees (directly attributable to project) (d) Any other (specify)	472.36	447.50
	SUB TOTAL FEES PAID (in Lakhs)	472.36	447.50
3A	Cost of Development And construction		
	(a) Cost of services (water, electricity to construction site) , Site Overheads;		2987.57
	(b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project);	17199.62	0.00
	(c) Cost of material actually purchased;		9031.86
	(d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);		156.61
	Sub Total of Construction Cost (in Lakhs) (sum of (a) to (d) of Row 3a)	17199.62	12176.04
3B	Cost of construction incurred (As Certified by Project Engineer)	17199.62	12177.00
3C	Total Construction Cost = 3A(a) + 3A(b) + 3A(d) + [Lower of 3A(c) and 3B]	17199.62	12176.04
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)	0.00	0.00
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)	17199.61	12176.04
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	21617.22	16568.79

C-94, LALKOTHI, SCHEME
JAIPUR-15, RAJASTHAN
MOBILE: +919829555874

31-32, FIRST FLOOR, C.S.C. RAJDHANI
ENCLAVE, PITAMPURA, NEW DELHI-34
MOBILE: +91 9811547277

E-MAIL: MAIL@RNGCA.COM
WEB: WWW.RNGCA.COM
TELEFAX +91 1412742995

RAMANAND GOYAL & COMPANY

CHARTERED ACCOUNTANTS

5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)	70.80%
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4)%	76.65%
7	Total amount received from allottees till date since Inception of the Project (excluding GST, net of cancellations/refunds)	24217.87
8	70% Amount to be deposited in Designated Account (0.7*Row 7)	16952.51
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)	16568.79
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)	16393.18
11	Balance available in Designated A/c.	559.33
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)	175.61

This certificate is being issued on specific request of M/s Angel Dwellings Private Limited for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

Notes: -

1. In no circumstances, we shall be liable for any loss of damage, of whatsoever nature arising from the information / material required to our work being withheld or concealed from us or misrepresentation to us by the Company, directors, employees or agents or any other person.
2. We undertake no responsibility to update this certificate for events or circumstances occurring after the date of this certificate.
3. Our certificate is based on the information / documents to the extent furnished to us. We have relied on the information / documents furnished to us by the Company / official of the Company.
4. As per verification of books of accounts of the promoter, total project cost incurred of Rs. 16568.79 lakhs as mentioned in Point 4 above has been divided into following two parts:
 - a) That Rs 16373.60 Lacs (Total project cost incurred Rs. 16568.79 lakhs - Amount due to billers/vendors/contractors Rs. 195.19 lakhs) has been actually spent on the on land, construction and development of the project and has not been spent on any item other than the purpose given in Section 4(2)(1)(d) and is, therefore, admissible for withdrawal from Separate Account
 - b) That Rs. 195.19 lakhs is the amount for which bills/invoices from the billers/vendors/contractors have been received for the work already rendered by them for the land, construction and development of the project being due for payment, are therefore, admissible for payment from Separate Account directly to the billers/vendors/contractors in their bank account as per Attached List.
5. As stated by the promoter due to changing market conditions, inflation and fluctuations in material prices, the project cost of "Natura" got increased significantly. As such, the total estimated cost of the project is now changed from Rs.16410 Lakhs to 21617 Lakhs. The promoter is in process to submit an application before Authority. Promoter takes full responsibility in this regard.

Date:14.04.2025

Place: Jaipur

For Ramanand Goyal & Company
FRN. 002384C



CA Punit Gupta
(Partner)

Membership. No. 412427

C-94, LALKOTHI, SCHEME
JAIPUR-15, RAJASTHAN
MOBILE: +919829555874

31-32, FIRST FLOOR, C.S.C. RAJDHANI
ENCLAVE, PITAMPURA, NEW DELHI-34
MOBILE: +91 9811547277

E-MAIL: MAIL@RNGCA.COM
WEB: WWW.RNGCA.COM
TELEFAX +91 1412742995

List of billers/vendors/contractors due for payment as on 30.03.2025 for the project "Natura"

S. No.	Particulars	Amount due in Rs.	Bank Account No	IFSC Code	Bank Name
1	Agni Protection Private Limited	112,212.00	072105500229	ICIC0000721	ICICI Bank
2	Bhabha Corporation	235,179.41	5246263936	KKBK0005206	Kotak Mahindra Bank Ltd
3	J V Liquitech	212,975.00	061163400001402	YESB0000611	Yes Bank
4	Kishan Lal Pawan Kumar Jain	273,826.00	40526162309	SBIN0006218	State Bank of India
5	Mb Globe	50,000.01	10067008464	IDFB0021251	IDFC FIRST BANK
6	Prabharam Engineering	7,170.20	21004011000144	PUNB0099720	Punjab National Bank
7	Raghava Architects	36,000.00	29000210001233	UCBA0002900	UCO BANK
8	Spacewood Furnishers Pvt. Ltd.	12,016.00	366005010000307	UBIN0536601	Union Bank of India
9	Alleyr Ventures Private Limited	17,315,967.00	057093734003	HSBC0110005	HSBC Bank
10	C M Electricals And Machinery Stores	42,484.00	01004010000420	PUNB0010010	Punjab National Bank
11	Maha Laxmi Trading Company	1,032,220.00	50200046875786	HDFC0009279	HDFC BANK LTD
12	Rajdhani Marbles Pvt. Ltd.	28,460.00	39075229989	SBIN0007789	State Bank of India
13	Shree Swastik Granite & Plywood	160,575.00	533905010040066	UBIN0553395	Union Bank of India
	Total	19,519,084.62			

