



FORM-R

ENGINEER'S CERTIFICATE

Date- 01-10-2022

Subject: Certificate of Quaterly Progress report 01-07-2022 to 30-09-2022 of Construction Work of Rose County East, total 3 types of Building(s) (START POINT) 26.8941" and (END POINT) 81.1060" to the North-Village Road, to the South-other's plot, to the East other's plot, to the West main road of village Sandauli Umarpur, Tehsil Nawabganj, Competent/ Development authority Jila Panchayat District Barabanki, PIN 225003 admeasuring 7170 sq.mts. developed by ARG Infrastructures Private Limited. as phase 2nd with UPRERAPRJ254737.

I, Afzal Ahmad Khan have undertaken assignment as Project Engineer for certifying Quaterly Progress report 01-07-2022 to 30-09-2022 Work of the of village Sandauli Umarpur tehsil Nawabganj competent/ development authority Jila Panchayat District Barabanki PIN-225003 admeasuring 7170 sq.mts. are being developed by ARG Infrastructures Private Limited..

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 418040000 (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose Jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 16-10-2021 is calculated at Rs. 0.00 (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 47315400 (Total of S.No. 4 in Tables A and B).

Based on Site inspection, with respect to each of the Building /Block / Tower of the aforesaid Real Estate Project, I certify that as on the date of this certification, the Percentage of work done for each of the Building / blocks / Tower of the real estate under UPRERAPRJ254737 is as per table A herein below. The percentage of there work Quaterly Progress from report 01-07-2022 to 30-09-2022 Due to now avilability of find there is no work at site. Executed with respect to each of the activity of the entire phase is detailed in the table B.



ARG INFRASTRUCTURES PRIVATE LIMITED

Phone no.:+91-8193810333

www.arginfrastructures.com

Table A1

Building/Wing/Tower bearing Number Type 2

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs 14,59,20,000
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs 0.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs 14,59,20,000
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

Table A2


Building/Wing/Tower bearing Number Type 3

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs.2,18,880,000
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs 0.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs.2,18,880,000
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

Table A3

Building/Wing/Tower bearing Number Type 4

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs 1,82,40,000
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs 0.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs 1,82,40,000
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		



ए. आर. जी. इन्फ्रास्ट्रक्चर्स प्रा० लि०

ए. आर. जी. इन्फ्रास्ट्रक्चर्स प्रा० लि०

ए. आर. जी. इन्फ्रास्ट्रक्चर्स प्रा० लि०

ए. आर. जी. इन्फ्रास्ट्रक्चर्स प्रा० लि०

Regd. Office: G-74, First Floor, Sarita Vihar Road, Shaheen Bagh, New Delhi 110 025 (India)

Corporate Office: B-1, Media Village Plot No. 2, Sector PHI-4, Greater Noida-201308

Site Office: NH-28, Faizabad Road, Adj. Shalimar Paradise, Sandauli Umarpur, Safedabad, Barabanki, (U.P) 225003

A R G INFRASTRUCTURES PRIVATE LIMITED

Phone no.: +91-8193810333

www.arginfrastructures.com

Table A (A1+A2+A3)

Building/Wing/Tower bearing Number (Type 2+ Type 3+ Type 4)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs 383,040,000
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs 0.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs 383,040,000
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (Row 2 + Row 5) / (Row 1 + Row 5) *100)	0%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B

Internal & External Development works and common amenities

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from	Rs 35,000,000
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs 0.00
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs 35,000,000
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (Row 2 + Row 5) / (Row 1 + Row 5) *100)	0%
(Enclose separate sheet for the cost calculations)		

Signature of Engineer

Name- Afzal Ahmad Khan

Address- Melrose Avenue, Vrindavan Yojna, Sector 6A, Telibagh Lucknow

Aadhar No. 913357616376



ए. आर. जी. इन्फ्रास्ट्रक्चर्स प्रा० लि० ए. आर. जी. इन्फ्रास्ट्रक्चर्स प्रा० लि० ए. आर. जी. इन्फ्रास्ट्रक्चर्स प्रा० लि० ए. आर. जी. इन्फ्रास्ट्रक्चर्स प्रा० लि०

Regd. Office: G-74, First Floor, Sarita Vihar Road, Shaheen Bagh, New Delhi 110 025 (India)

Corporate Office: B-1, Media Village Plot No. 2, Sector PHI-4, Greater Noida-201308

Site Office: NH-28, Faizabad Road, Adj. Shalimar Paradise, Sandauli Umarpur, Safedabad, Barabanki, (U.P) 225003