

M/s Sushant Agarwal & Associates

Chartered Accountants

Address: 100, Chaudharyana, Bada Bazaar, Jhansi-284002
E-mail: casushantagarwal.casa@gmail.com, Mob. No. 9899054662

Information as on 30/09/2022	
Certification work Assigned vide letter No NA	Dated - 08/10/2022
Subject: Certificate of amount incurred on Ambrosia City for plot development situated on Khasra no- 1215, 1227, 1227/1, 1227/2 & 1234/1, demarcated by its boundaries 25°2'27.3"N 78°33'40.7"E (latitude and longitude of the end-points) Araj No- 1217 & 1227 to the North Araj No- 1227 & 1234 to the South Araj No- 1215 to the East Araj No- 1227 to the West of village Hansarigud, Tehsil Jhansi, Jhansi Development authority, District JHANSI PIN- 284001 admeasuring 55427 sq.mts. area being developed by Jai Baba Properties & Developers Private Limited having RERA Registration No. UPRI RARJP9584, Designated A/C No. 19500210002049 Bank Name: UCO Bank	

S.No.	Particulars	Rs in lacs Total Cost Estimated	Rs. In lacs Amount incurred (actual out-flow) till now
1	2	3	4
1	Land Cost (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any. (c) Acquisition cost of TDR (Transfer of Development Rights), if any. (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above) (e) Interest (Other than Penal Interest, Penalties etc) paid to FI, Scheduled Banks, NBFC and Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)* on money borrowed for purchase of land and also to Competent Authority	897.55	897.55
	SUB TOTAL LAND COST (in Rs.)	897.55	897.55

S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
2	Project Clearance Fees (a) Fees paid to RI/RA (b) Fees paid to Local Authority (c) Consultant/Architect Fees (directly attributable to project) (d) Any other (specify)	629.67	212.21
	SUB TOTAL FEES PAID (in Rs.)	629.67	212.21
3A	Cost of Development And construction (a) Cost of services (water, electricity to construction site), Site Overheads, (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc. (so long as these costs are directly incurred in the construction of the concerned project) (c) Cost of material actually purchased, (d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project)	6,751.20	388.01
	Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)	6,751.20	388.01



Cost of construction incurred (As Certified by Project Engineer)		188.01
Total Construction Cost (Lower of 3A and 3B)		119.25
Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution, Scheduled Banks, NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)		
TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C + 3D)		119.25
TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	8,278.42	1,429.01
Percentage completion of Construction Work completed (as per Project Engineer, Architect's certificate)	17.26%	
Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col 1 of row 1/ Col 3 of row 4)%	17.26%	
Total amount received from allottees till date since inception of the Project (in Rs.)		21.00
70% Amount to be deposited in Designated Account (0.7*Row 7)		14.70
Cumulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)		1,429.01
Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)		7.49
Balance available in Designated A/c		14.70
Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)		1,421.52

This certificate is being issued on specific request of Jai Baba Properties & Developers Private Limited for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

For M/s Sushant Agarwal & Associates
(FIRN-032066C)

CA Sushant Agarwal
(Membership Number-455877)

