



ASM ARCHITECTS

ARCHITECTS # INTERIORS # PLANNING

FORM-R

31-03-2024

ENGINEER'S CERTIFICATE (On Letter Head)

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of **LE GARDEN (PHASE 3 - TOWER K, L, M, N)** No. of Building(s)/ **4** Block(s) of the **THIRD** Phase of the Project **UPRERAPRJ3852** situated on the Khasra No/ Plot no **GH 02, SEC-16, GREATER NOIDA**.
Demarcated by its boundaries (latitude and longitude of the end points) **28-36-24 N** to the North **28-36-27 N** to the South **77-27-34 E** to the East **77-27-30 E** to the West of village _____ Tehsil _____ Competent/ Development authority **GREATER NOIDA AUTHORITY** District **GAUTAM BUDDHA NAGAR** PIN _____ admeasuring **17900 sq.mts.** area being developed by **AJNARA REALTECH LIMITED**

I/We _____ have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the **LE GARDEN PHASE 3** Building(s)/ **04** Block/ Tower (s) of **THIRD** Phase of the Project, situated on the Khasra No/ Plot no **GH 02, SEC-16, GREATER NOIDA** of village _____ tehsil _____ competent/ development authority **GREATER NOIDA AUTHORITY** District **GAUTAM BUDDHA NAGAR** PIN _____ admeasuring **17900 sq.mts.** area being developed by **AJNARA REALTECH LIMITED**.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri/Smt **ASM ARCHITECTS** as Architect
- (ii) M/s/Shri/Smt **OPTIMUM DESIGN PVT LTD** as Structural Consultant
- (iii) M/s/Shri/Smt **CONSUMATE ENGINEERING SERVICES PVT LTD** as MEP Consultant
- (iv) M/s/Shri/Smt **ARUN SHARMA** as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. **150.52cr.** (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent



ASM ARCHITECTS

ARCHITECTS # INTERIORS # PLANNING

Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date_31.03.2024_is calculated at Rs. 70.39 cr (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 80.13 cr (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31.03.2024 date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number **TOWER K** or called_____

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	39.29
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	23.96
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	61%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	15.33
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs-
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	%-
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

Table A

Building/Wing/Tower bearing Number **TOWER L** or called_____

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)



ASM ARCHITECTS

ARCHITECTS # INTERIORS # PLANNING

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	30.03
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	17.12
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	57%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	12.91
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs-
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	%-
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

Table A

Building/Wing/Tower bearing Number **TOWER M** or called _____

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	30.19
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	16.72
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	55%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	13.47
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs-
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	%-
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

Table A

Building/Wing/Tower bearing Number **TOWER N** or called _____

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)



ASM ARCHITECTS

ARCHITECTS # INTERIORS # PLANNING

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	32.94
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	9.88
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	30%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	23.06
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs-
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	%-
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	18.07
2	Cost incurred as on (based on the actual cost incurred as per records)	2.71
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	15%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	15.36
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs-
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	%-
(Enclose separate sheet for the cost calculations)		

Signature of Engineer
Name

ADDRESS :- 1042, TOWER 1B, LANDCRAFT GOLF LINKS, NH 24, GHAZIABAD, U.P. - 201002
PH :- 07888949161

S. Dubey
SHIVAM DUBEY
UPE CIVIL (M 2118714)
Associate Member
The Institution of Engineers (India)



ASM ARCHITECTS

ARCHITECTS # INTERIORS # PLANNING

Address
Aadhar No.
PAN No.

S. Dubey
SHIVAM DUBEY
B.E. Civil (AM-3118714)
Associate Member
The Institution of Engineers (India)

Annexure A

List of Extra / Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost)