

UDIN : **22501632AELCUH8500**

Ref: NVA/298/2021-22

Date: 01st March 2022

Form — 3			
CHARTERED ACCOUNTANT'S CERTIFICATE			
(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)			
INFORMATION AS ON 01 JAN 2022			
Certification work Assigned vide letter No. ARL/2021-22/RERA/029		Dated	31-12-2021
SUBJECT: CERTIFICATE OF AMOUNT INCURRED ON "AJNARA LEGARDEN" FOR CONSTRUCTION OF LE GARDEN (PHASE-3, TOWER K L M & N) , 4 TOWER / BLOCK / BUILDING (S) SITUATED ON KHASRA NO./PLOT NO. GH 02, SECTOR 16, GREATER NOIDA DEMARCATED BY ITS BOUNDARIES 28-36-24 N TO THE NORTH, 28-36-27 N TO THE SOUTH, 77-27-34 E TO THE EAST, 77-27-30 E TO THE WEST OF VILLAGE NOT APPLICABLE, TEHSIL NOT APPLICABLE, COMPETENT AUTHORITY/DEVELOPMENT AUTHORITY GREATER NOIDA AUTHORITY, DISTRICT GAUTAM BUDDHA NAGAR , PIN 0, ADMEASURING 72962.28 SQ. METER AREA , BEING DEVELOPED BY M/S AJNARA REALTECH LIMITED. HAVING RERA REGISTRATION NO. UPRERAPRJ 3852, DESIGNATED A/C NO. 250004166033 WITH INDUSIND BANK, H 1/A-1 ZYGON SQUARE SEC 63 NOIDA 201307 BRANCH.			
S.No.	Particulars	₹ IN LAKHS Total Cost Estimated	₹ IN LAKHS Amount incurred (actual out- flow) till now
1	2	3	4
1	Land Cost		
A	Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction;	2,226.99	
B	Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any;	338.01	
C	Acquisition cost of TDR (Transfer of Development Rights), if any;	-	
D	Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above);	105.25	
E	Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to ,Competent Authority.	1,621.33	
	SUB TOTAL LAND COST (in Rs.)	4,291.58	2,991.52

Nidhi Vijay & Associates
Chartered Accountants

S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
2	Project Clearance Fees		
a	Fees paid to RERA	-	0.95
b	Fees paid to Local Authority	27.16	27.16
c	Consultant/Architect Fees (directly attributable to project)	-	-
d	Any other (specify)		-
	SUB TOTAL FEES PAID (in Rs.)	27.16	28.11
3A	Cost of Development And construction		
a	Cost of services (water, electricity to construction site) , Site Overheads;	1,275.76	
b	Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project);	-	
c	Cost of material actually purchased;	10,506.53	
d	Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	3,272.27	
	Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)	15,054.55	5,579.59
3B	Cost of construction incurred (As Certified by Project Engineer)		6,462.65
3C	Total Construction Cost (Lower of 3A and 3B.)		5,579.59
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)	2,332.93	1,452.36
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)	2,332.93	7,031.95
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	21,706.22	10,051.58
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)	46.31%	
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4)%	46.31%	
7	Total amount received from allottees till date since Inception of the Project (in Rs.)		11,238.85
8	70% Amount to be deposited in Designated Account (0.7*Row 7)		7,867.20



9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) 3 of Row 4 * row 6)	10,051.58
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)	7,867.20
11	Balance available in Designated A/c.	1.79
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)	2,184.38

This certificate is being issued on specific request of M/S AJNARA REALTECH LIMITED. for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

FOR NIDHI VIJAY AND ASSOCIATES

CHARTERED ACCOUNTANT



NIDHI AGGARWAL

F.C.A.

M.NO. 501632

FIRM REGN. NO. 018913N

DATE :01st March 2022

PLACE: NEW DELHI