

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of **LORDS MART**, No. of Building(s)/ **COMMERCIAL** of the Project **LORDS MART UPRERAPRJ12985** situated on the Khasra No/ Plot no. **SC 01 /D1, SECTOR 79, NOIDA, U.P.** Demarcated by its boundaries (latitude and longitude of the end points) **28°33'52.7"N 77°23'47.5" E** to the North **28°33'51.3"N 77°23'46.2"E** to the South **28°33'51.4"N 77°23'47.6"E** to the East **28°33'52.6"N 77°23'46" E** to the West of village **NA Tehsil Gautam Budh Nagar** Competent/ Development authority **NOIDA District Gautam Budh Nagar PIN 201310** admeasuring **898 sq.mts.** area being developed by **M/S G.S. BUILDWEL PVT. LTD.**

I/We **Sudhanshu Jain** have undertaken assignment as **Project Engineer** for certifying Percentage of Completion Work of the **Lords Mart Building(s)/ Commercial/ Tower (s)** of Project, situated on the Khasra No/ Plot no **SC 01 /D1, SECTOR 79, NOIDA, U.P.** of village **NA tehsil Gautam Budh Nagar** competent/ development authority **NOIDA District Gautam Budh Nagar PIN 201310** admeasuring **898 sq.mts.** area being developed by **M/S G.S. BUILDWEL PVT. LTD.**

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) **M/s/Shri/Smt Rajat Andley, M/S Andleys Association Pvt Ltd** as Architect
- (ii) **M/s/Shri/Smt as Rajat Andley, M/S Andleys Association Pvt Ltd** Structural Consultant
- (iii) **M/s/Shri/Smt as Er Pramod Kumar, M/S. PKV Consulting Engineers Pvt Ltd** as MEP Consultant
- (iv) **M/s/Shri/Smt Er. Sudhanshu Jain** as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as **Rs. 4 Cr** (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 30th June 2019 is calculated at **Rs. 0.74 Cr** (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at **Rs. 3.26 Cr** (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 30th June 2018 date is as given in Tables A and B below :

Signature of Engineer

Name : **Sudhanshu Jain**

Address : **L-268, Sector 12, Pratap Vihar, Ghaziabad**

Aadhar No. : **775209535628**

PAN No. : **AFZPJ5806K**

G S BUILDWEL PVT. LTD.

Corp. Office : **A-12 Swasthya Vihar, Delhi - 110092**

T : 7827-111-999 | E : gsbuildwel@gmail.com | W : www.lordsmart.in

Table A of LORDS MART UPRERAPRJ12985

S.No.	Particulars	Unit	Commercial
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority, (based on the original Estimated cost)	Rs (Crore)	3.65
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs (Crore)	0.60
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	%	16.44%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs (Crore)	3.05
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs (Crore)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra Items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	%	16.44%

Table B of LORDS MART UPRERAPRJ12985

S.No.	Particulars	Unit	Amount
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Rs (Crore)	0.35
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs (Crore)	0.14
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	%	40%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs (Crore)	0.21
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs (Crore)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra Items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	%	40%

Signature Of Engineer
 Name : Sudhanshu Main
 Address : IL-268, Sector 12, Pratap Vihar, Ghaziabad
 Aadhar No. : 775209535628
 PAN No. : AFZPJ5806K