

RAMANAND GOYAL & COMPANY

CHARTERED ACCOUNTANTS

UDIN -26412427HVAYIC9476		Form REG 3			
CHARTERED ACCOUNTANT'S CERTIFICATE					
(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)					
Certification No.- RNGC/RERA/UP/2110		15-01-26			
Information as on : 31-12-2025					
Subject: Certificate of amount incurred on project "Jheel Residency" (RERA Registration No. UPRERAPRJ985889) for Acquisition and Development of land or/and Construction of 1 Tower/Block/Building(s) situated on Khasra No. 703mi demarcated by its boundaries : 25.530396°- 25.530261°, 81.848291°- 81.847906° (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Village-Gadhaupur, Tehsil-Soraon, Competent Authority- Prayagraj Development Authority, District - Prayagraj, admeasuring 6272.83 sq. meter, being developed by I & T Builders and Developers, having Separate A/c No. - 13920200014169, Federal Bank, M.G. Marg, Civil Lanes, Prayagraj.					
PART-A					
S.No.	Particulars	Rs.in lacs Total Estimated Cost	Rs. In lacs Amount incurred till last quarter	Rs. In lacs Amount incurred during the quarter	Rs. In lacs Amount incurred till now
1	2	3	4	5	6
1	Land Cost				
	(a) Acquisition cost of land and legal costs on land transaction:				
	(a.1) For Project Estimation Purpose				
	i - In case of acquisition through Purchase, actual purchase price or the DM Circle Rate on the date of application of registration in U.P. RERA, whichever is higher.	-			
	ii- In case of acquisition through Joint Development Agreement with land owner, the consideration as specified in the Joint Development Agreement or the DM Circle Rate on the date of application of registration in U.P. RERA, whichever is higher.	2,082.51			
	iii- In case of inherited /gifted/ through will, the cost of land shall be as per the DM circle rate on the date of application of registration of project in U.P. RERA.	-			
	TOTAL OF LAND COST - For Project Estimation Purpose	2,082.51			
	(a.2) For Purpose of % Completion of the project and Withdrawal from Separate Account				
	i - In case of acquisition through Purchase, the actual purchase price will be considered.	-	-	-	-
	ii- In case of acquisition through Joint Development Agreement with land owner, the cost of land shall be the actual cost incurred by the landowner	2,082.51	1,695.15	10.00	1,705.15
	iii- In case of inherited /gifted/ through will, the cost of land shall not be considered as there was no acquisition cost incurred by the promoter.				
	TOTAL OF LAND COST - For % completion and withdrawal purpose	2,082.51	1,695.15	10.00	1,705.15
	(b) Amount payable to obtain development rights, additional FAR and/or any other work under the provisions of Local Authority or State Government or Statutory Authority, if any;	-	-	-	-
	(c) Amounts payable to State Government or Competent Authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above);	-	-	-	-
	(d) Interest (Other than Penal Interest and Penalties etc.)				
	a) paid to Financial Institution , Scheduled Banks , NBFC on loan/ borrowing provided such loan/ borrowing has been utilised for purchase of land	-	-	-	-
	b) paid on Unsecured Loan(s)- this interest amount will be restricted at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR) provided such loan has been utilised for purchase of land				
	c) paid to the Competent Authority for acquisition of land				
	TOTAL OF LAND COST				
1A	- For Project Estimation Purpose i.e. a.1+ b+c+d	2,082.51			
1B	- For Withdrawal Purpose i.e. a.2+ b+c+d	2,082.51	1,695.15	10.00	1,705.15
2	Project Clearance Fees				
	(a) Fees paid to RERA				
	(b) Fees paid to Local Authority				
	(c) Consultant/Architect Fees (directly attributable to project)	402.26	348.30	-	348.30
	(d) Any other (specify)				
	TOTAL OF FEES PAID	402.26	348.30	-	348.30
3A	Cost of Construction and Development				
	(a) Cost of services (water, electricity to construction site) , Site Overheads;				
	(b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project);	3,715.24	1,228.05	164.28	1,392.33
	(c) Cost of materials actually purchased;				
	(d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);				
	Total of Construction and Development Cost (sum of (a) to (d) of 3A)	3,715.24	1,228.05	164.28	1,392.33
	Cost of Construction and Development incurred (the amount as reported in Row 4 of the latest Engineer's Certificate i.e. REG-2)		1,229.00	165.00	1,394.00
3B	Total Construction and Development Cost (Lower of 3A and 3B.)		1,228.05	164.28	1,392.33
3D	Interest on loan/ borrowing (Other than Penal Interest and Penalties etc.) provided such loan/ borrowing has been utilised for construction of this project:				
	a) paid to Financial Institution , Scheduled Banks , NBFC and	-	-	-	-
	b) paid on Unsecured Loan(s)- this interest amount will be restricted at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)"				
3E	TOTAL CONSTRUCTION AND DEVELOPMENT COST (S No. 3C + S No. 3D)	3,715.24	1,228.05	164.28	1,392.33
4	TOTAL COST OF PROJECT				
4A	- For Project Estimation Purpose (S No. 1A + S No. 2 + S No. 3E)	6,200.00			
4B	- For % completion of the project and withdrawal purpose (S No. 1B + S	6,200.00	3,271.50	174.28	3,445.78

C-94, LALKOTHI, SCHEME JAIPUR-15, RAJASTHAN
MOBILE: +919829555874

31-32, FIRST FLOOR, C.S.C. RAJDAHANI ENCLAVE, PITAMPURA, NEW DELHI-34
MOBILE: +91 9811547277

E-MAIL: MAIL@RNGCA.COM
WEB: WWW.RNGCA.COM
TELEFAX +91 1412742995

RAMANAND GOYAL & COMPANY

CHARTERED ACCOUNTANTS

5	Percentage completion of Construction & Development Work completed as per latest REG-2 i.e. (Amount in Row 4 of REG-2 / Amount in Row 3 of REG-2) x100	38%
6	Percentage completion of the Project (Proportionate cost incurred on the project to the total estimated cost) (Col.6 of S No. 4B / Col.3 of S No. 4B)	56%
7	Total amount received from allottees till date since Inception of the Project	3783.93
8	70% Amount to be deposited in Separate Account (70%*S No. 7)	2648.75
9	Loan sanctioned for the project till date (secured and unsecured both)	0.00
10	Loan disbursed for the project till date (secured and unsecured both)	0.00
11	Interest on deposits (flexi facility) credited to the Separate account	0.00
12	Total amount to be credited in the Separate Account till date (S No. 8 + S No. 10 + S No. 11)	2648.75
13	Cumulative Amount that can be withdrawn from Separate a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of S No. 4B * S No. 6)	3445.78
14	70% of the principal amount refunded on account of cancellation of unit (provided 70% of the amount collected was deposited to the Separate Account earlier). (The CA will necessarily ensure that units stand cancelled and if the 70% of the principal amount is to be refunded, the details shall be given in Part B of this Certificate)	0.00
15	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the Separate Account & the amount already withdrawn towards amount refunded to the allottee(s) towards cancellation of unit(s))	2647.97
16	Computed Balance in Separate A/c as on date: (S No. 12 - S No. 15)	0.78
17	Actual Balance available in Separate A/c as on date	0.78
18	Difference between the computed balance and actual balance in Separate A/c (S No. 16 - S No. 17) Should be Nil	0.00
19	Eligibility for withdrawal (i.e. the amount that can be withdrawn) from the Separate A/c (Minimum of S No. 17 and (S No. 13 + S No. 14 - S No. 15))	0.78
20	Amount to be directly paid to the vendors/ billers/ contractors/ Allottees (in case of refund as per S No. 15 above) as per Part B of this certificate	38.34
21	Amount that can be finally transferred to the Transaction account (S No. 19 - S No. 20)	0.00

This certificate is being issued on specific request of M/s I & T Builders and Developers for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

Note:-

1. In no circumstances, we shall be liable for any loss of damage, of whatsoever nature arising from the information / material required to our work being withheld or concealed from us or misrepresentation to us by the Company, directors, employees or agents or any other person.
2. We undertake no responsibility to update this certificate for events or circumstances occurring after the date of this certificate.
3. Our certificate is based on the information / documents to the extent furnished to us. We have relied on the information / documents furnished to us by the Company / official of the Company.
4. Based on the information provided by the promoter, We certify that the land parcel for this project has not been mortgaged in any other project or for any other type of loans/borrowings.
5. As declared by the management estimated amount of land as shown in point 1 above has been taken as amount to be given to land owner over the period of time as per registered joint development agreement, further amount incurred against land cost till date as shown in point 1 above has been taken as amount given to landowner till date.

Date: 15.01.2026

Place: Jaipur

For Ramanand Goyal & Company

FRN. 002384C



CA Punit Gupta

(Partner)

Membership No: 412427

Email: punit@rngca.com

Mobile No: 9358812010

C-94, LALKOTHI, SCHEME
JAIPUR-15, RAJASTHAN
MOBILE: +919829555874

31-32, FIRST FLOOR, C.S.C. RAJDHANI
ENCLAVE, PITAMPURA, NEW DELHI-34
MOBILE: +91 9811547277

E-MAIL: MAIL@RNGCA.COM
WEB: WWW.RNGCA.COM
TELEFAX +91 1412742995

UDIN -26412427HVAYIC9476		Form REG 3				
CHARTERED ACCOUNTANT'S CERTIFICATE						
(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)						
Certification No.- RNGC/RERA/UP/2110		Date 15-01-26				
Information as on : 31-12-2025						
Subject: Certificate of amount incurred on project "Jheel Residency" (RERA Registration No. UPRERAPRJ985889) for Acquisition and Development of land or/and Construction of 1 Tower/Block/Building(s) situated on Khasra No. 703mi demarcated by its boundaries : 25.530396°- 25.530261°, 81.848291°- 81.847906° (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Village-Gadhaupur, Tehsil-Soraon, Competent Authority- Prayagraj Development Authority, District - Prayagraj, admeasuring 6272.83 sq. meter, being developed by I & T Builders and Developers, having Separate A/c No. - 13920200014169, Federal Bank, M.G. Marg, Civil Lanes, Prayagraj.						
PART-B						
I/ We also certify that: Out of the amount reported in Column 6 of S No. 4B above: (a) Rs. 3233.16 Lacs has been actually spent on the land, construction and development of the project and has not been spent on any item other than the purpose given in Section 4(2)(l)(d) and is, therefore, admissible for withdrawal from the Separate Account. (b) Rs. 38.34 Lacs is the amount for which bills/ invoices from the biller/ vendor/ contractor have been received for the work already rendered by them for the land, construction and development work of this project and being due for payment are, therefore, admissible for payment from the Separate Account directly to the biller/ vendor/ contractor in their bank account as per the list given below. (c) Rs. Nil is the amount pertaining to the refund to be made to the Allottees where allotted units have been cancelled in compliance of U.P. RERA orders for refund to the concerned allottee or for the reason of default by the concerned allottee as per the Agreement For Sale entered into with that allottee.						
(in Rs)						
S No.	Name of the vendor/ contractor/ Allottee	Amount due	Amount due towards (detail of work)	Bank Name	IFSC	Bank Account No.
1	Dakhi Lal Vinod Kumar	548,510.00	Materials	CANARA BANK	CNRB0005644	5644201000021
2	Hari Shankar Nishad	750,689.39	Materials	Bank of Baroda	BARB0KYDGAN	13520200000613
3	Jaiswal Cement Agency	50,400.00	Materials	STATE BANK OF INDIA	SBIN0005828	30401646285
4	Jha Power Corporation	30,316.00	Materials	Punjab National Bank	PUNB0001200	0012008700004277
5	Jupiter Metal & General Corporation	35,500.00	Materials	HDFC0000861	HDFC BANK	8618970000027
6	Kaleem Construction Co.	399,999.74	Materials	HDFC Bank	HDFC0000226	5020000541661
7	Kesarwani Brothers	211,490.00	Materials	HDFC0000226	HDFC Bank	50200022745915
8	Mishra Pipe Kendra	586,440.00	Materials	BANK OF INDIA	BKID0007013	701330100300023
9	Om Enterprises (Brick)	306,000.00	Materials	Bank of Baroda	BARB0RAJAPU	39460200000367
10	Sudarshan Electricals	47,862.00	Materials	INDIAN BANK	IDIB000A580	50359383822
11	Sudhanshu Kumar Prajapati	240,000.00	Labour Work	STATE BANK OF INDIA	SBIN0002580	30102585059
12	Suraj Enterprises	450,727.23	Labour Work	UNION BANK OF INDIA	UBIN0543373	433701010037200
13	Uttam Brick Field	40,000.00	Materials	HDFC Bank	HDFC0008885	50200065660715
14	Vinayak Associates	135,600.00	Materials	Canara Bank	CNRB0000627	3110201009101
	Total	3,833,534.36				
This certificate is being issued on specific request of M/s I & T Builders and Developers for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief. Note: - 1. In no circumstances, we shall be liable for any loss of damage, of whatsoever nature arising from the information / material required to our work being withheld or concealed from us or misrepresentation to us by the Company, directors, employees or agents or any other person. 2. We undertake no responsibility to update this certificate for events or circumstances occurring after the date of this certificate. 3. Our certificate is based on the information / documents to the extent furnished to us. We have relied on the information / documents furnished to us by the Company / official of the Company.						
Date: 15.01.2026 Place: Jaipur For Ramanand Goyal & Company FRN. 002384C CA Punit Gupta (Partner) Membership No: 412427						

C-94, LALKOTHI, SCHEME JAIPUR-15, RAJASTHAN
MOBILE: +919829555874

31-32, FIRST FLOOR, C.S.C. RAJDHANI ENCLAVE, PITAMPURA, NEW DELHI-34
MOBILE: +91 9811547277

E-MAIL: MAIL@RNGCA.COM
WEB: WWW.RNGCA.COM
TELEFAX +91 1412742995