

ER. DEEPAK SHARMA,

C91, RAILWAY COLONEY, MOTI KUNJ, MATHURA-281001., M.N.-9897383525, Mail: sharmadeepak2611@gmail.com

FORM-R

ENGINEER'S CERTIFICATE

PROJECT NAME: SHRI VRINDA ENCLAVE-PHASE-1

PROMOTER RERA REG. NO.- UPRERAPRM169617

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject:

Certificate of Percentage of Completion of Development Work of Project Name: SHRI VRINDA ENCLAVE-PHASE-1 for Development of land situated on Khasra no. 245, 246 247 248, 249, 259, 260, 266, 267, 268, 271 & 290 demarcated by its boundaries (latitude:27.57147 and longitude:77.66506 of the end-points) to the North to the South, (latitude:27.578997 and longitude:77.647773 of the end-points) to the East to the West of Village: Mauza -Allehpur and Charrora, Tehsil- Mathura, Mathura Vrindavan Development Authority, District- Mathura , PIN -281121, admeasuring 67336.70 SQM area, being developed by VRINDA HOUSING PVT. LTD. [Promoter] having RERA Registration No. UPRERAPRM169617

I, DEEPAK SHARMA, have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of [Project Name: SHRI VRINDA ENCLAVE] for Development of land situated on Khasra no. 245, 246 247 248, 249, 259, 260, 266, 267, 268, 271 & 290 demarcated by its boundaries (latitude:27.579073 and longitude:77.648813) to the North to the South (latitude:27.578997 and longitude:77.647773 of the end-points) to the East to the West of Village: Mauza -Allehpur and Charrora, Tehsil- Mathura, Mathura Vrindavan Development Authority, District- Mathura , PIN -281121, admeasuring 67336.70 SQM area, being developed by VRINDA HOUSING PVT. LTD. [Promoter] having RERA Registration No. UPRERAPRM169617

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction of the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) Ar. Mayank Garg (M/s. DERA Consultants Pvt. Ltd.) as Architect
- (ii) Er. ANKUR DUVEY (M/s. ANKUR DUBEY DESIGN ASSOCIATES) as Structural Consultant
- (iii) Ar. AMAN SRIVASTAVA (M/s. VK CONSULTANTS & CONTRACTORS) as MEP Consultant
- (iv) Shri Mohan Sharma as Site Supervisor.

2. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 978 Lakh (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till 30.06.2022 is calculated at Rs. 197 Lakh (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 781 Lakh (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 30.06.2022 is as given in Tables A and B below :

ER. DEEPAK SHARMA,

C91, RAILWAY COLONEY, MOTI KUNJ, MATHURA-281001., M.N.-9897383525, Mail: sharmadeepak2611@gmail.com

Table A

Building/Wing/Tower bearing Number _____ or called _____

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	NA
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	NA
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100	NA
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	NA
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	NA
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	NA

(Enclose separate sheets for the cost calculations for each unit/building or tower)

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts (in Lakhs)
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	978
2	Cost incurred as on (based on the actual cost incurred as per records)	197
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100	20%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	781
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	20%

(Enclose separate sheet for the cost calculations)

Signature of Engineer

Name: DEEPAK SHARMA

Address: C91, RAILWAY COLONEY, MOTI KUNJ, MATHURA-281001.

Aadhar No.: 968858361930

PAN No: EDUPS1903M

Annexure A

List of Extra / Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost)