

Corporate Office
ATS Tower, Plot No. 16, Sector 13a, Noida - 201305
Ph: 0120-7111500, Fax: 0120-7111550
email: ats@greens.com
www.atsgreens.com

FORM-R

ENGINEER'S CERTIFICATE

Date: 30-06-2023

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)
Subject: Certificate of Percentage of Completion of Construction Work of 08 No. of Building(s)/Block(s) of ATS Rhapsody [UPRERAPRJ4115] situated on the Khasra No/ Plot No. GH-12/1, Sector-01 Greater Noida, UP, demarcated by its boundaries (latitude and longitude of the end-points) to the North 28°34'33.47"N, 77°25'49.22"E, to the South 28°34'24.85"N, 77°25'51.33"E, to the East 28°34'26.45"N, 77°25'54.50"E, to the West 28°34'31.96"N, 77°25'46.32"E, of Village NA, Tehsil Gautam Buddha Nagar, Competent Authority/Development Authority Greater Noida, District Gautam Buddha Nagar, PIN 201301, admeasuring 23144.07 Sq mt area, being developed by ATS Township Pvt Ltd [Promotor's Name]

I/We Neeraj Kumar Tyagi have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the 08 Building(s)/Block/ Tower (s) of ATS Rhapsody [UPRERAPRJ4115] situated on the Khasra No/ Plot No. GH-12/1, Sector-01 Greater Noida, UP of village NA, Tehsil Gautam Buddha Nagar, Competent Authority/ Development Authority Greater Noida, District Gautam Buddha Nagar, PIN 201301, admeasuring 23144.07 Sq mt area, being developed by ATS Township Pvt Ltd [Promotor's Name]

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri/Smt Vibhor Mukul Singh as L. S/ Architect
- (ii) M/s/Shri/Smt Kamal Sabharwal as Structural Consultant
- (iii) M/s/Shri/Smt Soni Consultant Envirotech designs Pvt Ltd, as MEP Consultant
- (iv) M/s/Shri/Smt Neeraj Kumar Tyagi as Site Head/Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as ₹ 26092 Lakh/- (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till 30-06-2023 is calculated at ₹ 19606.27 Lakh/- (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at ₹ 6485.73 Lakh/- (Total of S No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on 30-06-2023 is as given in Tables A and B below:

Signature of Engineer

Name : Neeraj Kumar Tyagi
Address : S/o Raghunath Singh Tyagi, House No 224, sanjay Nagar, Sector-23, Gaziabad, UP, PIN - 201002
Aadhar No. 259874460874
PAN No. ADQPT4142B

ATS Township Pvt. Ltd.

Registered Office: T-1/92, Deepam, Noida Place, New Delhi - 110013

Appendix A
(Refer para 3, 4 & 5 of Engineer's Certificate of ATS Rhapsody (UPRERAPRJ4151))
Date: 30-06-2023

S. No.	Particulars	Unit	T1	T2	T3	T4	T5	T6	T7	Commercial	Amount
1	Total Estimated cost of the building/yring as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	₹ (Lakh)	3175.00	3175.00	2886.00	2886.00	3175.00	2886.00	2886.00	102.00	21171.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	₹ (Lakh)	2764.97	2868.62	2469.34	2183.40	2105.02	2168.39	2225.56	0.00	16785.29
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100	%	87.09%	90.35%	85.56%	75.65%	66.30%	75.13%	77.12%	0.00%	79.28%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	₹ (Lakh)	410.03	306.38	416.66	702.60	1069.98	717.61	660.44	102.00	4385.71
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹ (Lakh)	0	0	0	0	0	0	0	0	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (Row 2 + Row 5) / (Row 1 + Row 5) *100))	%	87.09%	90.35%	85.56%	75.65%	66.30%	75.13%	77.12%	0.00%	79.28%


250 250

Signature of Engineer
Name : Neeraj Kumar Tyagi
Address : S/o Raghurath Singh Tyagi, House No 224, sanjay Nagar, Sector-23, Gaziabad, UP, PIN - 201002
Aadhar No. 259874460874
PAN No. ADOPT4142B

Appendix B
(Refer para 3,4 & 5 of Engineer's Certificate of ATS Rhapsody [UPRERAPRJ4115])
Date: 30-06-2023

S.No.	Particulars	Unit	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	₹ (Lakh)	4921.00
2	Cost incurred as on (based on the actual cost incurred as per records)	₹ (Lakh)	2820.98
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) * 100)	%	57%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	₹ (Lakh)	2100.02
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹ (Lakh)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) * 100)	%	57%

Signature of Engineer



Name : Neeraj Kumar Tyagi
Address : S/o Raghunath Singh Tyagi, House No 224, sanjay Nagar, Sector-23, Gaziabad, UP, PIN - 201002
Aadhar No. 259874460874
PAN No. ADQPT4142B