

ENGINEER'S CERTIFICATE

FORM-R

Devendra Bhandari**134-A, Pocket-IV, Mayur Vihar, Phase-I, Delhi-110091****E-Mail-devendrabhandari@hotmail.com****Mobile-9868888988, Resi, Tel.No.-011-40518801**

Date:-30-09-2024

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject:

Certificate of Percentage of Completion of Construction Work of Group Housing No. of Tower (s) 09 [A, B, C, D, E, F, G, H & I] of the "The Islands" / "Condominium Apartments-B11" Phase of the Project UPRERA Registration Number UPRERAPRJ734569 situated on Plot no : B-11 at Jaypee Greens, Surajpur Karna Road, Sector 19 & 25, Greater Noida, Gautam Buddha Nagar (U.P). Demarcated by its boundaries (latitude and longitude of the end points) : 28.467302 & 77.510531 of Tehsil Dadri, Competent/ Development authority GNIDA, District Gautam Buddha Nagar, PIN: 201306, admeasuring 9018 sq.mts. area being developed by M/s Gaursons India Pvt. Ltd.

I, **Devendra Bhandari** have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the **Group Housing Tower(s) 09 [A, B, C, D, E, F, G, H & I] of "The Islands" / "Condominium Apartments-B11"** Phase of the Project, situated on the Plot no : B-11 at Jaypee Greens, Surajpur Karna Road, Sector 19 & 25, Greater Noida, Gautam Buddha Nagar, (U.P).Tehsil Dadri, Competent/ Development authority GNIDA, District Gautam Buddha Nagar, PIN: **201306**, admeasuring **9018 sq.mts.** area being developed by **M/s Gaursons India Pvt. Ltd.**

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) Shri Ateesh Agarwal (Atwin) as Architect
- (ii) M/s RD CONSULTANTS as Structural Consultant
- (iii) M/s CESPL Consultants as MEP Consultant
- (iv) Shri Anand Singh as Project Incharge

2. The project is still going. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as **Rs. 75,640.00 lacs** (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date **30-09-2024** is calculated at **Rs. 20044.00 lacs** (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at **Rs. 55,596.00 lacs** (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the **30-09-2024** date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number _____ or called _____

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Project/building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs 64,294.00 lacs
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs 17037.40 lacs
3	Value of Work done in Percentage (as Percentage of the estimated cost) (1*100/2)	26.50%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs 47,256.60 lacs
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (1*100)/(2+5)	26.50%

(Enclose separate sheets for the cost calculations for each unit/building or tower)

TABLE B

Internal & External Development works and common amenities

(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Rs 11,346.00 lacs
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs 3006.60 lacs
3	Work done in Percentage (as Percentage of the estimated cost) (1*100/2)	26.50%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs 8339.40 lacs
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (1*100)/(2+5)	26.50%

(Enclose separate sheet for the cost calculations)

Name : **Devendra Bhandari**

BE (Civil), MP (URP)

Life member-I.I.E.

Fellow Member-I.T.P. Year-1986

AADHAR CARD-966826611474

Gaur. Bh. Park No.-1, Abhay Khand-II

PAN CARD-ABHP6883C

Indrapuram, Ghaziabad-201014(U.P.)