


Er. SANJIV SHARMA

B. Tech. (Civil) IITBHU, M. Tech (Structure)
Chartered Engineer Reg. No. F-1268119
Regd. Valuer Income Tax CAT-I/185/1999
Fellow Institute of Valuer Reg. No. F-6420
REGD. VALUER IBBI/RV/02/2019/11137
Panel Valuer : Central Bank, Canara Bank,
PNB, Bank of Maharashtra, Union Bank



STAMBHA VASTUSHILP

PLANNERS, STRUCTURAL ENGINEERS
REGISTERED VALUERS AND BUILDING PROJECT ADVISORS

Office : 57 & 58, Jaipur House Market, Agra - 10

Mob.: 9412259316, Office: 0562-4034462

e-mail id : sanjivsharma69@yahoo.co.in

FORM-REG 02

ENGINEER'S CERTIFICATE

dt. 12-07-2023

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of 1 Tower of the Project "Ekta Raj Arcade" [UPRERA NO. UPRERAPRJ348330] situated on Khasra No/ Plot no Commercial Plot Sector-C-1 Shastripuram, Agra Demarcated by its boundaries 27.104500; 77.558000 (latitude and longitude of the end points) to the North to the South to the East to the West of village- NA; Tehsil- Agra; Competent/Development authority- Agra Development authority; District - Agra; admeasuring 2486.41 sq.mts. area being developed by Ashok Kumar & Others.

I/We SANJIV SHARMA have undertaken assignment as Project Engineer for certifying Percentage of Completion of Construction Work of 1 Tower of the Project "Ekta Raj Arcade" [UPRERA NO. A/F] situated on Khasra No/ Plot no Commercial Plot Sector-C-1 Shastripuram, Agra Demarcated by its boundaries 27.104500; 77.558000 (latitude and longitude of the end points) to the North to the South to the East to the West of village- NA; Tehsil- Agra; Competent/Development authority- Agra Development authority; District - Agra; admeasuring 2486.41 sq.mts. area being developed by Ashok Kumar & Others.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s _____ as Architect
- (ii) M/s Er. Sanjiv Sharma as Structural Consultant
- (iii) M/s _____ as MEP Consultant
- (iv) _____ as Site Supervisor

2. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

Sanjiv Sharma

SANJIV SHARMA

B.Tech (Civil). IIT BHU, M.Tech (Structure)
Chartered Engineer Reg. No. F-1268119
Registered Valuer- CAT-1/185/1999
57 & 58, Jaipur House Mkt., Agra-10
e-mail : sanjivsharma69@yahoo.co.in
Mob. : 94122 59316

3. We estimate the Total Cost for completion of the project under reference as Rs. 991.50 Lakhs (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date i.e. 30.06.2023 is calculated at Rs. 360 Lakhs (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 631.50 Lakhs (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 30.06.2023 date is as given in Tables A and B below :

Table A1
Building/Wing/Tower - A

S.No.	Particulars	Amounts in Lakhs
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	700.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	360.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	51.43%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	340.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	51.43%

Sanjiv Sharma
SANJIV SHARMA
B.Tech (Civil). IIT BHU, M.Tech (Structure)
Chartered Engineer Reg. No. F-1268119
Registered Valuer- CAT-1/185/1999
57 & 58, Jaipur House Mkt., Agra-10
e-mail : sanjivsharma69@yahoo.co.in
Mob. : 94122 59316

TABLE B

Internal & External Development works and common amenities

S.No.	Particulars	Amounts in Lakhs
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	291.50
2	Cost incurred as on (based on the actual cost incurred as per records)	0.00
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) * 100)	0.00%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	291.50
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (Row 2 + Row 5) / (Row 1 + Row 5) * 100)	0.00%


Signature of Engineer

Name Sanjiv Sharma

Address 57, Jaipur House Market, Agra-10

Aadhar No. 288339537461

PAN No. ABLPS5882E

**SANJIV SHARMA**

B.Tech (Civil). IIT BHU, M.Tech (Structure)

Chartered Engineer Reg. No. F-1268119

Registered Valuer- CAT-1/185/1999

57 & 58, Jaipur House Mkt., Agra-10

e-mail : sanjivsharma69@yahoo.co.in

Mob. : 94122 59316