




|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                                                                                                                                                                                                                                                                           |                              |                                                                         |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------|-------------------------------------------------------------------------|
| <b>REG - 3</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |                                                                                                                                                                                                                                                                           |                              |                                                                         |
| <b>CHARTERED ACCOUNTANT'S CERTIFICATE</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                                                                                                                                                                                                                                                                           |                              |                                                                         |
| (FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |                                                                                                                                                                                                                                                                           |                              |                                                                         |
| Information as on 30th September 2020                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |                                                                                                                                                                                                                                                                           |                              |                                                                         |
| Certification work Assigned vide letter No.RERA/010/2020-21                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |                                                                                                                                                                                                                                                                           | Dated :- 12TH October 2020   |                                                                         |
| <p><b>Subject:</b> Certificate of amount incurred on <b>AGGARWAL HEIGHTS</b> for Construction of Residential Tower/Block/Building(s) - Tower - A, B, &amp; C situated on KHASRA NO -962,RAJ NAGAR EXTN,GHAZIABD(U.P.), demarcated by its boundaries (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Village NOOR NAGAR,GHAZIABAD, UP Competent Authority/Development Authority-GHAZIABAD Development Authority , District GHAZIABAD , PIN-201017, admeasuring 8,369.8 sq. meter area, being developed by BANKEY BIHARI INFRAHOMES Pvt. Ltd. [Promoter] having RERA Registration No.UPRERAPRJ4759, Designated A/C No.-777705226044 Bank Name- ICICI Bank Ltd.</p> |                                                                                                                                                                                                                                                                           |                              |                                                                         |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                                                                                                                                                                                                                                                                           | Rs.in lacs                   | Rs. In lacs                                                             |
| S.No                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               | Particulars                                                                                                                                                                                                                                                               | Total Cost<br>Estimated<br>* | Amount<br>incurred<br>** (actual<br>out-flow)<br>till now<br>30.09.2020 |
| 1                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | 2                                                                                                                                                                                                                                                                         | 3                            | 4                                                                       |
| 1                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | <b>Land Cost</b>                                                                                                                                                                                                                                                          |                              |                                                                         |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction;                                                                                                                                                         |                              |                                                                         |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any;                                                                                                     |                              |                                                                         |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | (c) Acquisition cost of TDR (Transfer of Development Rights), if any;                                                                                                                                                                                                     | 2,216.77                     | 2,216.77                                                                |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges,registration fees etc. (if not included in para (a) above);                                       |                              |                                                                         |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | (e) Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI - MCLR)" on money borrowed for purchase of land and also to ,Competent Authority. |                              |                                                                         |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | <b>SUB TOTAL LAND COST (in Rs.)</b>                                                                                                                                                                                                                                       | <b>2,216.77</b>              | <b>2,216.77</b>                                                         |

**Branch Office :** E-194, Ground Floor, Sector-15, Noida (U.P.)-201301

**Head Office :** Near HDFC Bank, Dal Bazar Tiraha, Gwalior (M.P.)-474 009

**Mo. :** +91- 9990391748, 7745984014, **Email :** ca.chandanchourasia@gmail.com






|    |                                                                                                                                                                                                            |                  |                  |
|----|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|------------------|
| 2  | Project Clearance Fees                                                                                                                                                                                     |                  |                  |
|    | (a) Fees paid to RERA                                                                                                                                                                                      |                  |                  |
|    | (b) Fees paid to Local Authority                                                                                                                                                                           |                  |                  |
|    | (c) Consultant/ Architect Fees (directly attributable to project)                                                                                                                                          | 139.24           | 44.78            |
|    | (d) Any other (specify)                                                                                                                                                                                    |                  |                  |
|    | <b>SUB TOTAL FEES PAID (in Rs.)</b>                                                                                                                                                                        | <b>139.24</b>    | <b>44.78</b>     |
| 3A | Cost of Development And construction                                                                                                                                                                       |                  |                  |
|    | (a) Cost of services (water, electricity to construction site) , Site Overheads;                                                                                                                           |                  |                  |
|    | (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project); | 7,000.00         | 6,786.97         |
|    | (c) Cost of material actually purchased;                                                                                                                                                                   |                  |                  |
|    | (d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);                                                                                    |                  |                  |
|    | <b>Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a )</b>                                                                                                                              | <b>7,000.00</b>  | <b>6,786.97</b>  |
| 3B | Cost of construction incurred (As Certified by Project Engineer)                                                                                                                                           | 7,000.00         | 6,230.00         |
| 3C | Total Construction Cost (Lower of 3A and 3B.)                                                                                                                                                              | 7,000.00         | 6,230.00         |
| 3D | Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)                        | 4,144.00         | 2,487.23         |
| 3  | <b>TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)</b>                                                                                                                                                | <b>11,144.00</b> | <b>8,717.23</b>  |
| 4  | <b>TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)</b>                                                                                                                                                         | <b>13,500.00</b> | <b>10,978.77</b> |
| 5  | Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)                                                                                                    |                  | 89.00%           |
| 6  | Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) ( Col.4 of row 4 / Col.3 of row 4 )%                                                       |                  | 81.32%           |
| 7  | Total amount received from allottees till date since Inception of the Project (in Rs.)                                                                                                                     |                  | 8,681.04         |
| 8  | 70% Amount to be deposited in Designated Account (0.7*Row 7)                                                                                                                                               |                  | 6,076.73         |
| 9  | Cummulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6 )                                        |                  | 10,978.77        |

**Branch Office :** E-194, Ground Floor, Sector-15, Noida (U.P.)-201301

**Head Office :** Near HDFC Bank, Dal Bazar Tiraha, Gwalior (M.P.)-474 009

**Mo. :** +91- 9990391748, 7745984014, **Email :** ca.chandanchourasia@gmail.com





|    |                                                                                                                                                                                     |  |          |
|----|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|----------|
| 10 | Amount actually withdrawn till date since inception of the project ( This shall include 70% of the amounts already realised till date but not deposited in the designated Account ) |  | 6,075.73 |
| 11 | Balance available in Designated A/c.                                                                                                                                                |  | 1.00     |
| 12 | Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 - Row 10)                                                                                   |  | 4,903.04 |

This certificate is being issued on specific request of M/s BANKEY BIHARI INFRAHOMES Pvt. Ltd. for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

**NOTE:**

- \*1. Total estimated Cost had been revised by the management in comparison to initial Form-5 certificate dated 06.07.2018.
- \*\*2.Amount incurred till 30.06.2020 is taken on accrual basis. The books of accounts are prepared on accrual basis. Total Amount of cost incurred on accrual basis till 30.06.2020 are taken but this amount does not reflect the total outflow of cash/bank.
- 3. The Above certificate is issued on the basis of unaudited financial statement produced before us.

For Gupta Jeswani & Co.  
Chartered Accountants

(CA Chandan Kr. Chourasia)  
Partner  
MRN : 531328  
FRN : 001782C

Place : Noida  
Date : 29.10.2020

UDIN : 20531328AAAABW8111

**Branch Office :** E-194, Ground Floor, Sector-15, Noida (U.P.)-201301  
**Head Office :** Near HDFC Bank, Dal Bazar Tiraha, Gwalior (M.P.)-474 009  
**Mo. :** +91- 9990391748, 7745984014, **Email :** ca.chandanchourasia@gmail.com