

Physical/ quarterly Targets -					Dated- 31.12.2019			
Tower / Apartments		HBA Techzone Residency UPRERAPRJ9750						
Activity Name	Tower Name	Start Date	End Date	Target Name		Target %	Achivement	
Brick Work	E & F	1.07.2016	31.12.2018	01.07.2016 to 31.12.2018		100%	100%	
	D	01.7.2019	31.12.2019	01.07.2019 to 31.09.2019		25%	100%	
				31.09.2019 to 31.12.2019		75%		
	C	01.01.2021	31.03.2021	01.03.2021 to 31.03.2021		100		
Plaster	E & F	1.07.2016	31.12.2018	01.07.2016 to 31.12.2018		100%	100%	
	D	01.10.2019	31.03.2020	01.10.2019 to 31.12.2019		50%	25%	
				01.01.2020 to 31.03.2010		50%		
	C	01.04.2021	31.06.2021	01.03.2021 to 31.06.2021		100		
Flooring	E & F	1.07.2016	31.03.2019	01.07.2016 to 31.12.2018		75%	100%	
				01.01.2019 to 31.03.2019		25%	100%	
	D	01.01.2020	31.03.2020	01.01.2010 to 31.03.2020		100%		
	C	01.04.2021	31.06.2021	01.03.2021 to 31.06.2021		100		
Door/Window	E & F	1.07.2016	31.03.2019	01.07.2016 to 31.12.2018		75%	100%	
				01.01.2019 to 31.03.2019		25%	100%	
	D	01.01.2020	31.03.2020	01.01.2010 to 31.03.2020		100%		
	C	01.04.2021	31.06.2021	01.03.2021 to 31.06.2021		100		
Internal Services	E & F	1.07.2016	31.03.2019	01.07.2016 to 31.12.2018		75%	100%	
				01.01.2019 to 31.03.2019		25%	100%	
	D	01.01.2020	31.03.2020	01.01.2010 to 31.03.2020		100%		
	C	01.04.2021	31.06.2021	01.03.2021 to 31.06.2021		100		
Grill/Railing	E & F	1.07.2016	31.12.2018	01.07.2016 to 31.12.2018		100%	100%	
	D	01.01.2020	31.03.2020	01.01.2010 to 31.03.2020		100%		
	C	01.04.2021	31.06.2021	01.03.2021 to 31.06.2021		100		
Electrical Works	E & F	1.07.2016	31.03.2019	01.07.2016 to 31.12.2018		75%	100%	
				01.01.2019 to 31.03.2019		25%	100%	
	D	01.01.2020	31.03.2020	01.01.2010 to 31.03.2020		100%		
	C	01.07.2021	31.09.2021	01.07.2021 to 31.09.2021		100		
Internal Painting	E & F	1.07.2016	31.03.2019	01.07.2016 to 31.12.2018		75%	100%	
				01.01.2019 to 31.03.2019		25%	100%	
	D	01.01.2020	31.03.2020	01.01.2010 to 31.03.2020		100%		
	C	01.04.2021	31.06.2021	01.03.2021 to 31.06.2021		100		
Fixtures	E & F	1.07.2016	31.03.2019	01.07.2016 to 31.12.2018		50%	100%	
				01.01.2019 to 31.03.2019		50%	100%	
	D	01.04.2020	31.06.2020	01.04.2010 to 31.06.2020		100%		
	C	01.07.2021	31.09.2021	01.07.2021 to 31.09.2021		100		
External Finishing/P	E & F	1.07.2016	31.03.2019	01.07.2016 to 31.12.2018		50%	100%	
				01.01.2019 to 31.03.2019		50%	100%	
	D	01.01.2020	31.03.2020	01.01.2010 to 31.03.2020		100%		
	C	01.04.2021	31.06.2021	01.03.2021 to 31.06.2021		100		
Fire fitting	E & F	1.07.2016	31.03.2019	01.07.2016 to 31.12.2018		50%	100%	
				01.01.2019 to 31.03.2019		50%	100%	
	D	01.04.2020	31.06.2020	01.04.2010 to 31.06.2020		100%		

	C	01.07.2021	31.09.2021	01.07.2021 to 31.09.2021	100	
Lift	E & F	1.07.2016	31.03.2019	01.07.2016 to 31.12.2018	50%	100%
				01.01.2019 to 31.03.2019	50%	
	D	01.07.2020	31.09.2020	01.07.2010 to 31.09.2020	100%	
	C	01.09.2021	31.12.2021	01.09.2021 to 31.12.2021	100	
Miss. Finishing & ot	E & F	1.07.2016	31.03.2019	01.07.2016 to 31.12.2018	50%	100%
				01.01.2019 to 31.03.2019	50%	100%
	D	01.07.2020	31.09.2020	01.07.2010 to 31.09.2020	100%	
	C	01.09.2021	31.12.2021	01.09.2021 to 31.12.2021	100	

Physical/ quarterly Targets -				Dated- 31.12.2019			
Building		HBA Techzone Residency UPRERAPRJ9750					
Activity Name	Tower Name	Start Date	End Date	Target Name	Target %	Achivement %	
Boundary Wall	N.A.	1.01.2016	31.09.2021	01.01.2016 to 31.03.2016	75%	100%	
				01.07.2021 to 31.09.2021	25%	100	
Road Work	N.A.	01.01.2017	01.04.2017	01.01.2017 to 31.03.2017	35%	100	
		01.10.2018	31.03.2019	01.10.2018 to 31.12.2018	15%	100	
				01.01.2019 to 31.03.2019	10%	100	
		01.10.2019	31.03.2020	01.10.2019 to 31.12.2019	15%		
				01.01.2020 to 31.03.2020	10%		
		01.07.2021	31.09.2021	01.07.2021 to 31.09.2021	15%		
Footpath	N.A.	01.01.2017	01.04.2017	01.01.2017 to 31.03.2017	35%	100	
		01.10.2018	31.03.2019	01.10.2018 to 31.12.2018	15%	100	
				01.01.2019 to 31.03.2019	10%		
		01.10.2019	31.03.2020	01.10.2019 to 31.12.2019	15%		
				01.01.2020 to 31.03.2020	10%		
		01.07.2021	31.09.2021	01.07.2021 to 31.09.2021	15%		
Water Supply	N.A.	01.01.2017	01.04.2017	01.01.2017 to 31.03.2017	35%	100	
		01.10.2018	31.03.2019	01.10.2018 to 31.12.2018	15%	100	
				01.01.2019 to 31.03.2019	10%		
		01.10.2019	31.03.2020	01.10.2019 to 31.12.2019	15%		
				01.01.2020 to 31.03.2020	10%		
		01.07.2021	31.09.2021	01.07.2021 to 31.09.2021	15%		
Sewage	N.A.	01.01.2017	01.04.2017	01.01.2017 to 31.03.2017	50%	100	
		01.03.2020	31.03.2020	01.01.2020 to 31.03.2020	25%		
		01.01.2021	31.03.2021	01.01.2021 to 31.03.2021	25%		
Drain	N.A.	01.01.2017	01.04.2017	01.01.2017 to 31.03.2017	50%	100	
		01.03.2020	31.03.2020	01.01.2020 to 31.03.2020	25%		
		01.01.2021	31.03.2021	01.01.2021 to 31.03.2021	25%		
Parks	N.A.	01.01.2017	01.04.2017	01.01.2017 to 31.03.2017	35%	100	
		01.10.2018	31.03.2019	01.10.2018 to 31.12.2018	15%	100	
				01.01.2019 to 31.03.2019	10%		
		01.10.2019	31.03.2020	01.10.2019 to 31.12.2019	15%		
				01.01.2020 to 31.03.2020	10%		
		01.07.2021	31.09.2021	01.07.2021 to 31.09.2021	15%		
Tree Planting	N.A.	01.01.2017	01.04.2017	01.01.2017 to 31.03.2017	35%	100	
		01.10.2018	31.03.2019	01.10.2018 to 31.12.2018	15%	100	
				01.01.2019 to 31.03.2019	10%		
		01.10.2019	31.03.2020	01.10.2019 to 31.12.2019	15%		
				01.01.2020 to 31.03.2020	10%		
		01.07.2021	31.09.2021	01.07.2021 to 31.09.2021	15%		
Street Light	N.A.	01.01.2017	01.04.2017	01.01.2017 to 31.03.2017	35%	100	
		01.10.2018	31.03.2019	01.10.2018 to 31.12.2018	15%	100	

				01.01.2019 to 31.03.2019	10%	
		01.10.2019	31.03.2020	01.10.2019 to 31.12.2019	15%	
				01.01.2020 to 31.03.2020	10%	
		01.07.2021	31.09.2021	01.07.2021 to 31.09.2021	15%	
Water Conservation	N.A.	01.01.2017	01.04.2017	01.01.2017 to 31.03.2017	50%	100
		01.03.2020	31.03.2020	01.01.2020 to 31.03.2020	25%	
		01.01.2021	31.03.2021	01.01.2021 to 31.03.2021	25%	
Energy Management	N.A.					
Fire Protection	N.A.	01.01.2017	01.04.2017	01.01.2017 to 31.03.2017	35%	100
		01.10.2018	31.03.2019	01.10.2018 to 31.12.2018	15%	100
				01.01.2019 to 31.03.2019	10%	
		01.10.2019	31.03.2020	01.10.2019 to 31.12.2019	15%	
				01.01.2020 to 31.03.2020	10%	
		01.07.2021	31.09.2021	01.07.2021 to 31.09.2021	15%	

Physical/ quarterly Targets -				Dated- 31.12.2019		
Floor		HBA Techzone Residency UPRERAPRJ9750				
Activity Name	Tower Name	Start Date	End Date	Target Name	Target %	Achivement
Footing	E & F	01.01.2015	31.09.2018	completed	100	100
Floor Column	E & F (stilt parking and 4 floor)	01.01.2015	31.09.2018	completed	100	100
Floor Slab	E & F (stilt parking and 4 floor- total 5 slabs)	01.01.2015	31.09.2018	01.01.2015 to 31.09.2018	100	100
Footing	D	01.03.2018	31.06.2018	01.03.2018 to 31.06.2018	100	100
Floor Column	D -(Stilt floor)	01.10.2018	31.12.2018	01.10.2018 to 31.12.2018	100	100
Floor Slab	D -(Stilt floor)	01.01.2019	31.03.2019	01.01.2019 to 31.03.2019	100	100
Floor Column	D -(First floor)	01.01.2019	31.03.2019	01.01.2019 to 31.03.2019	100	100
Floor Slab	D -(First floor)	01.04.2019	31.06.2019	01.04.2019 to 31.06.2019	100	100
Floor Column	D - (Second Floor)	01.04.2019	31.06.2019	01.04.2019 to 31.06.2019	100	100
Floor Slab	D - (Second Floor)	01.04.2019	31.06.2019	01.04.2019 to 31.06.2019	100	100
Floor Column	D - (Third Floor)	01.04.2019	31.06.2019	01.04.2019 to 31.06.2019	100	
Floor Slab	D - (Third Floor)	01.07.2019	31.09.2019	01.07.2019 to 31.09.2019	100	
Floor Column	D - (Forth Floor)	01.07.2019	31.09.2019	01.07.2019 to 31.09.2019	100	
Floor Slab	D - (Forth Floor) last floor	01.07.2019	31.09.2019	01.07.2019 to 31.09.2019	100	
Footing	C	01.01.2020	31.03.2020	01.01.2020 to 31.03.2020	100	
Floor Column	C -(Stilt floor)	01.04.2020	01.06.2020	01.04.2020 to 31.06.2020	100	
Floor Slab	C -(Stilt floor)	01.04.2020	01.06.2020	01.04.2020 to 31.06.2020	100	
Floor Column	C -(First floor)	01.07.2020	31.09.2020	01.07.2020 to 31.09.2020	100	
Floor Slab	C -(First floor)	01.07.2020	31.09.2020	01.07.2020 to 31.09.2020	100	
Floor Column	C - (Second Floor)	01.07.2020	31.09.2020	01.07.2020 to 31.09.2020	100	
Floor Slab	C - (Second Floor)	01.10.2020	31.12.2020	01.10.2020 to 31.12.2020	100	
Floor Column	C - (Third Floor)	01.10.2020	31.12.2020	01.10.2020 to 31.12.2020	100	
Floor Slab	C - (Third Floor)	01.10.2020	31.12.2020	01.10.2020 to 31.12.2020	100	
Floor Column	C - (Forth Floor)	01.10.2020	31.12.2020	01.10.2020 to 31.12.2020	100	
Floor Slab	C - (Forth Floor) last floor	01.10.2020	31.12.2020	01.10.2020 to 31.12.2020	100	