

ENGINEER'S CERTIFICATE

Subject:

Certificate of Percentage of Completion of Construction Work of _Landmark Residential Apartments_ No. of Building(s)/ 01 Block(s) of the 1st Phase of the Project [UPRERAPRJS016] situated on the Kharsa No/ Plot no 147 & 149 Demarcated by its boundaries (latitude and longitude of the end points) 26.808974 to the North 26.808974 to the South 81.004417 to the East 81.004417 to the West of village- Ardaunamau, Tehsil- Sarojini Nagar, Competent/ Development authority- LDA, District- Lucknow, PIN 226010 admeasuring 2861.18 sq.mts. area being developed by [Balaji Enterprises]

I/We Sandeep Pathak have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the _Landmark Residential Apartments_ No. of Building(s)/ 01 Block(s) of the 1st Phase of the Project, 147 & 149 Demarcated by its boundaries (latitude and longitude of the end points) 26.808974 to the North 26.808974 to the South 81.004417 to the East 81.004417 to the West of village- Ardaunamau, Tehsil- Sarojini Nagar, Competent/ Development authority- LDA, District- Lucknow, PIN 226010 admeasuring 2861.18 sq.mts. area being developed by [Balaji Enterprises]

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s Arch En Design (Mr. Ashok Kumar) as L.S. / Architect
- (ii) M/s Shekhar Design Centre (Mr. Saman Saran) as Structural Consultant
- (iii) M/s Arch En Design (Mr. Ashok Kumar) as MEP Consultant
- (iv) Shri Sandeep Pathak as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 2985.59 Lakhs including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.
4. The estimated actual cost incurred till date 31.03.2022 is calculated at Rs. 2662.26 Lakhs. The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.
5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 323.33 Lakhs.
6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31.03.2022 date is as given in Tables A and B below :

Table A
Building/Wing/Tower called Landmark Residential Apartments

Jan -March 2022

S.No.	Particulars	Amount (Rs.) in Lakhs
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	2985.59
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	2662.26
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	89.17%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	323.33
5	Cost incurred on Additional/ Extra items not included in the Estimated Cost	N.A
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	89.17%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B
Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amount (Rs.) in Lakhs
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	2985.59
2	Cost incurred as on (based on the actual cost incurred as per records)	2662.26
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) * 100)	89.17%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	323.33
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost	NA
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) * 100)	89.17%
(Enclose separate sheet for the cost calculations)		

Signature of Engineer

Name

Sandeep Pathak

Address

Rail nagar, Banglabazar, Ashiyana, LDA Colony, Lucknow, UP, 226012

Aadhar No.

699074393347

PAN No.

ARYPP0158P