

VIKAS KUMAR GOEL

Architect, Interior Designer

Government Approved Valuer of Land & Buildings

Registered Valuer for Land & Buildings from I.B.B.I.

Council of Architecture No. CA/94/17889

Add.:C-30 A, Rajat Vihar, Sector-62, Noida-201309

Mob.-8178515873,9810406768

email:vikasavidesigntech@gmail.com

www.vikasavidesign.com

FORM REGN-01

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of New Project and for withdrawal of Money from Designated Account)

No...CRC-J/19

Date: 08.04.2025

Subject: Certificate of Percentage of Completion of Construction Work of 04 No. of Residential Building(s)/_04 Block(s) and 1 no. community building of the Project CRC JOYOUS [UPRERA Registration Number 'UPRERAPRJ613747' situated on the Khasra No/ Plot no GH 08 A, Sector Techzone IV, Greater Noida(West) , Demarcated by boundries Latitude 28°35'32.45"N, Longitude to the North 77°27'16.87"E to the north latitude 28°35'29.33"longitude 77°27'22.78" E of _District_Gautam Buddha Nagar, Competent/ Development authority -Greater Noida Industrial Development Authority, District__Gautam Buddha Nagar ,admeasuring 15490.00 sq.mts. area being developed by [PromotorCRC Homes Pvt. Limited]

I Vikas Kumar Goel has been taken assignment as an Architect for Certification of Percentage of Completion of Construction Work of 04 No. of Residential Building(s)/_04 Block(s) and 1 no. community building of the Project CRC JOYOUS 'UPRERA Registration Number UPRERAPRJ613747' situated on the Khasra No/ Plot no GH 08 A, Sector Techzone IV, Greater Noida West, of _District_Gautam Buddha Nagar, Competent/ Development authority -Greater Noida Industrial Development Authority, District__Gautam Buddha Nagar ,admeasuring 15490.00 sq.mts. area being developed by [Promotor's Name-CRC Homes Pvt. Ltd]

1. Following technical professionals are appointed by owner / Promotor :-

- (i) Ms. Neerja Dixit as L.S. / Architect ;
- (ii) M/s. VMS Consultants Pvt. Ltd. as Structural Consultant
- (iii)M/s. Proion Consultants as MEP Consultant
- (iv)Mr. R.B. Yadav as Site Incharge

Based on the Site Inspection, with respect to each of the Buildings /Blocks/Towers of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the Buildings /Blocks/Towers as registered vide number UPRERAPRJ 613747 under UPRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in the Table B. Site status is taken till dated 31.03.2025.

TableA1- Tower 1 (1B+S+P+26 Floors)

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	100%
2	1 number of Basement below Tower-1 and Plinth super structure	100%
3	Podium lvl.	100%
4	Stilt Floor super structure	100%
5	23 number of Slabs of Super Structure completed of excluding basements, stilt and podium	82%
6	Internal walls completed till 14 th floor	59%
6a	Internal Plaster(50%), Flooring within Flats/Premises(4%), Doors and Windows in each of the Flats/Premises,excluding podium floor	27%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises, santary pipes laid in toilets	Yet to start
8	Staircases & Lift Wells(SUPER STRUCTURE ONLY) and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	70%
9	The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building /Block/Tower	Yet to start
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	Yet to start

Table A2- Tower 2 (1B+S+P+26)

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	100%
2	___1___ number of Basement(s) below tower 2 and Plinth super structure	100%
3	Podium lvl. Super structure	100%
4	Stilt Floor super structure	100%
5	26 number of Slabs of Super Structure of excluding basements , stilt and podium(23rd floor slab casted)	82%
6	Internal walls-super structure each of the Flats/Premises(15 th floor)	59%
6a	Internal Plaster(40%), Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	15%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises, santary pipes laid in toilets	Yet to start
8	Staircases and Lift Wells super structure and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	72%
9	The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building /Block/Tower	Yet to start
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	Yet to start

Table A3- Tower 3 (1B+S+Podium+26 floors)

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	100%
2	___1___ number of Basement below tower 3 and Plinth super structure	100%
3	Podium lvl. Super structure roof casting in progress	100%
4	Stilt Floor	100%
5	26 number of Slabs of Super Structure of excluding basements , stilt and podium,18th floor casting undeer progress	68%
6	Internal walls(14th floor) in each of the Flats/Premises	50%
6a	Internal Plaster(35%), Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	17%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises, santary pipes laid in toilets	Yet to start
8	Staircases& Lift Wells(super structure) and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	63%
9	The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building /Block/Tower	Yet to start
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	Yet to start

Table A4- Tower 4 (1B+S+Podium+19 floors)

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	100%
2	1 number of Basement below tower 4 and Plinth super structure	100%
3	Podium lvl.	100%
4	Stilt Floor	100%
5	19 number of Slabs of Super Structure of excluding basements , stilt and podium(17th floor completed)	86%
6	Internal walls (till 13 floor constructed) in each of the Flats/Premises	70%
6a	Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	20%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises, sanitary pipes laid in toilets	Yet to start
8	Staircases, Lift Wells(super structure)and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	75%
9	The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building /Block/Tower	Yet to start
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	Yet to start

Table A5- Community building (1B+G+2)

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	Yet to start
2	1 number of Basement(s) and Plinth	Yet to start
3	Podium lvl.	N A
4	Stilt Floor	N A
5	3 number of Slabs of Super Structure of excluding basements	Yet to start
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	Yet to start
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises, santary pipes laid in toilets	Yet to start
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	Yet to start
9	The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building /Block/Tower	Yet to start
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	Yet to start

Table B
Internal & External Development Works in Respect of the Entire Registered Phase

S No	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Details	Percentage of Work done
1	Internal Roads & Footpaths	yes	Till Stage not reached	Yet to start
2	Water Supply	yes	Till Stage not reached	Yet to start
3	Sewarage (chamber, lines, Septic Tank, STP)	yes	STP structure in progress	40%
4	Strom Water Drains	yes	Till Stage not reached	Yet to start
5	Landscaping & Tree Planting	yes	Till Stage not reached	Yet to start
6	Street Lighting	yes	Till Stage not reached	Yet to start
7	shopping	yes	Till Stage not reached	Yet to start
8	Treatment and disposal of sewage and sullage water	yes	Till Stage not reached	Yet to start
9	Solid Waste management & Disposal		Till Stage not reached	Yet to start
10	Water conservation, Rain water harvesting	yes	Till Stage not reached	Yet to start
11	Energy management	yes	Till Stage not reached	Yet to start
12	Fire protection and fire safety requirements	yes	Till Stage not reached	Yet to start
13	Electrical meter room, sub-station, receiving station	yes	Till Stage not reached	Yet to start

Thanking you

VIKAS KUMAR GOEL (Architect)
(Council of Architecture CA/94/17889)