

D.K. GUPTA (CHARTERED ENGINEER (AM-63258) & GOVT. APPROVED VALUER) DHARMENDRA KUMAR GUPTA (PANELS:- S.B.I., CANARA BANK, GIC HOUSING FINANCE LTD, CANFIN HOMES LTD. & NOBLE CO-OPERATIVE BANK) APPROVED VALUER FROM GOVT. OF INDIA (INCOME TAX CENTRAL BOARD OF DIRECT TAX OF WEALTH TAX ACT 1957) VALUER-13/2019-20)		OFFICE: A-181, B-1, SHALIMAR GARDEN EXT-II, SAHIBABAD, GHAZIABAD-201005 MAIL ID: dharmendrkr.gupta9@gmail.com Mob- 9313070975
---	--	---

05-01-2021

ENGINEER'S CERTIFICATE

**Subject:- Certificate of Percentage of Completion of Construction Work of
 1 No. of Building(s)/ A Block(s) of the AVS CITY SQUARE Project UPRERA
 Registration Number UPRERAPRJ716737 situated on the Khasra No.
 1128M Demarcated by its boundaries (latitude and longitude of the end
 points**

**28°42'13.0"N 77°25'52.4"E to the North, 28°42'10.3"N 77°25'51.8"E to the
 South, 28°42'12.1"N 77°25'53.8"E to the East, 28°42'11.3"N 77°25'50.6"E to
 the West of village Noor Nagar, Tehsil - Ghaziabad, Competent/
 Development Authority - Ghaziabad Development Authority, District -
 Ghaziabad, 201002 admeasuring-2943.74 Sq.m. area being developed by
 (AVS India Infra Pvt. Ltd.)**

**This is to certify that, I Dharmendra Kumar Gupta have undertaken
 assignment as Chartered Engineer of certifying estimated cost till
 31-12-2020, as it clear with Work Status for External Development,
 Tower wise Status & Tower wise Status of Basement & Non Tower
 with attached 3 nos. of Sheets.**

**AVS CITY SQUARE Project situated on the Khasra No. 1128M
 village Noor Nagar, Tehsil - Ghaziabad, Competent/ Development
 authority - Ghaziabad Development Authority, District - Ghaziabad,
 PIN - 201002, admeasuring - 2943.74 sq.mts. area being developed
 by [AVS India Infra Pvt. Ltd.)**

D.K. Gupta
Dharmendra Kr. Gupta
 Chartered Engineer
 Ghaziabad.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost.

- (i) M/s. SINGLA ARCHITECT AND ASSOCIATES as Architect
- (ii) M/s. OPTIMUM DESIGNS PVT. LTD. as Structural Consultant
- (iii) M/s BEHERA & ASSOCIATES as MEP Consultant
- (iv) Shri PRADEEP KUMAR as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the Civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to me for the project under reference by the Promoter, Developer and Consultants and the Schedule of Items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by me.

3 I estimate the Total Cost for completion of the project under reference as 17,45,00,000 (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the buildings) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

D.K.Gupta
Dharmendra Kr. Gupta
Chartered Engineer
Ghaziabad.

4 The estimated actual cost incurred till date 31-12-2020 is calculated at **30259200** Percentage completion till date :- **17.34%**

(Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from the Competent Authority is estimated at **144240800** (Total of S.No. 4 in Tables A and B).

6. I certify that, the Cost of Civil, MEP and allied works for the aforesaid Project as completed on the 31-12-2020 date is as given in Tables A & B given below : Table-A

Building/Wing/Tower bearing Number Block A

S.No.	Particulars	Amount
1	Total Estimated cost of the building/wing as on date	137393273
2	Cost incurred as on Date	24043823
3	Work done in Percentage (as %ge) $\text{Row2/Row1} \times 100$	17.50%
4	Balance Cost to be incurred (Based on Estimated Cost)	113349450
5	Cost incurred on Additional/ Extra Items not included in	Nil
6	Work done in %age (as %age of Estimated Cost plus additional additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5))	17.50%

Table-B

Internal & External Development works & common amenities

S.No.	Particulars	Amount
1	Total estimated cost of Internal & External Development Works including common amenities and facilities in the layout as on date of permission from the Competent Authority (based on the original Estimated Cost)	37106727
2	Cost incurred on 31-12-2020	6215377
3	Work done in %age (as %age of the estimated cost) $(\text{Row 2/ Row 1}) \times 100$	16.75%
4	Balance cost to the incurred.	30891350
5	Cost incurred on Additional/Extra items not included	-

D.K. Gupta
Dharmendra Kr. Gupta
 Chartered Engineer
 Ghaziabad.

	in the estimated cost (Annexure)	
6	Work done in percentage(as %age of estimated cost +additional/Extra items (Row 2 + Row5)/(Row1+Row5)*100	16.75

D.K. Gupta
[Dharmendra Kr. Gupta]
 Chartered Engineer
 Ghaziabad.

Er. Dharmendra Kr. Gupta

A-181, B-1, Shalimar Garden,

Ext.-II, Sahibabad, Ghaziabad.

Aadhar No.-436246366678

PAN No.- AGYPG1692A

Place: Ghaziabad.

Date: 05-01-2021

Note: This Certificate contains 5 pages.

**PROJECT- AVS CITY SQUARE, KHASRA NO.1128M, Vill. NOOR NAGAR,
RAJ NAGAR EXTENSION, GHAZIABAD-201002.**



D.K. Gupta
Dharmendra Kr. Gupta
Chartered Engineer
Ghaziabad

Chartered Engineer(AM-63258)