



GSTIN:-09ABLPB3428R1Z6

Bajaj Constructions

Architects • Engineers • Project Management Consultants
Structural Consultants • Interior Designers

A-8, Krishna Nagar, Mathura. Ph.+91-7900204888, (M): +91-9412280100
E-mail : bajajconstructions2@gmail.com bajaj_consts@rediffmail.com
Website : www.bajajconstructions.com

Er. Sundeep Bajaj
B.E (Civil)
Structural Consultant
Govt. Appd. Valuer [Cat-1/221/2004]
Fellow Member of Institution of Valuers
[(F-15251(LM))]

Arch. Anupama Bajaj
B. Arch AIIA. MCA
(Regd. No. CA/19742/96)

FORM-R

ENGINEER'S CERTIFICATE
PROJECT NAME: MERO BRAJ (PHASE-1)
PROMOTER RERA REG. NO.- UPRERAPRM206286
PROJECT REG. NO- UPRERAPRJ580486

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject:

18-04-2023

Certificate of Percentage of Completion of Development Work of Project Name: Mero Braj -Phase-1] for Development of land situated on Khasra no. 2198 (Part), demarcated by its boundaries (latitude: 27.492413 and longitude: 77.673676 of the end-points) of Village: Mauza -Jaith, Vrindavan, Tehsil- Mathura, Mathura Vrindavan Development Authority, District- Mathura , PIN - 281006, admeasuring 8991.85 SQM area, being developed by Aria Buildcon Pvt. Ltd. [Promoter] having RERA Registration No. UPRERAPRM206286.

I, Er. Sundeep Bajaj have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the Project Name: Mero Braj -Phase-1] for Development of land situated on Khasra no. 2198 (Part), demarcated by its boundaries (latitude: 27.492413 and longitude: 77.673676 of the end-points) of Village: Mauza -Jaith, Vrindavan, Tehsil- Mathura, Mathura Vrindavan Development Authority, District- Mathura , PIN - 281006, admeasuring 8991.85 SQM area, being developed by Aria Buildcon Pvt. Ltd. [Promoter] having RERA Registration No. UPRERAPRM206286..

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- Ar. Anupama Bajaj as Architect
- Er. Yatish Goyal as Structural Consultant
- M/s Pillar Plus Pvt. Ltd. (Mr. Rahul Mathur) as MEP Consultant
- Shri Russil Mathur as Site Engineer.

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 152 (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till 31.03.2023 is calculated at Rs. 0 Lakh (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 152 Lakh (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31.03.2023 is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number _____ or called _____

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	NA
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	NA
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100	NA
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	NA
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	NA
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	NA
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B

Internal & External Development works and common amenities

(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts (In Lakhs)
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	152
2	Cost incurred as on (based on the actual cost incurred as per records)	0
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	152
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0%
(Enclose separate sheet for the cost calculations)		

Signature of Engineer

Name Er. SUNDEEP BAJAJ
Address A-8/7, Krishna Nagar Mathura-281004
Aadhar No. 600073606634
PAN No. ABLPB3428R

Annexure A

List of Extra / Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost)

Er. SUNDEEP BAJAJ

(B.E. Civil)

STRUCTURAL CONSULTANT**Govt. Approved Valuer****Regd. No. CAT1/221/2004****A-8/7 Krishna Nagar, Mathura**