

**R A D A M & ASSOCIATES**

Chartered Accountants

Flat No.722, Floor No.7, Shastradhara Heights, Near Buddha Chowk , Dehradun-248001 Uttarakhand Phone : 9711737913, E-Mail : peace.aman@gmail.com

Form-REG-3

CHARTERED ACCOUNTANT'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No. Nil

Date:-10.07.2026

Information as on 30.06.26

Certificate of amount incurred on EYE OF NOIDA (EON) for Construction of Block-B&D EON (EYE OF NOIDA) No. of 2 Block(s) of the Third Phase of the project situated on the Khasra No./Plot No. 01 A, Sector-140 A, Noida Demarkated by its boundaries(latitude and longitude of the end points) 28.513786 , 77.418069 to the North 28.509349 , 77.418194 to the South 28.5127758 , 77.420265 to the East 28.570317 , 77.415865 to the West of Plot no 01A Sector 140A Tehsil Dadri Competent/ Development authority New Okhla Industrial Development Authority District Gautam Buddh nagar PIN 201305, admeasuring 27624 sq. meter area, being developed by FAIRFOX ITINFRA PVT.LTD. having RERA Registration No. UPRERAPRJ882013 , Designated Bank A/C No. 922020062445554 Bank Name: AXIS BANK, Sector-62, Noida-201301

PART-A

S.No.	Particulars	Rs.in lacs Total Estimated Cost	Rs. In lacs Amount incurred till last quarter	Rs. In lacs Amount incurred during the quarter	Rs. In lacs Amount incurred till now
1	2	3	4	5	6
1	Land Cost				
	(a) Acquisition cost of land and legal costs on land transaction:				
	(a.1) For Project Estimation Purpose				
	i - In case of acquisition through Purchase, actual purchase price or the latest the DM circle rate of the subject land, whichever is higher.	5700.00	5555.68	0.00	5,555.68
	ii- In case of acquisition through Joint Development Agreement with land owner, the consideration as specified in the Joint Development Agreement or the DM Circle Rate of the subject land on the date of application of registration in U.P. RERA, whichever is higher.	-	-	-	-
	iii- In case of land being inherited /gifted/ through will, the cost of land shall be as per the DM circle rate on the date of application of registration of project in U.P. RERA.	-	-	-	-
	TOTAL OF LAND COST - For Project Estimation Purpose	5,700.00	5,555.68	-	5,555.68
	(a.2) For Purpose of % Completion of the project and Withdrawal from Separate Account				
	i - In case of acquisition through Purchase, the actual purchase price will be considered.	5,700.00	5,555.68	-	5,555.68
	ii- In case of acquisition through Joint Development Agreement, the actual cost incurred by the landowner or the value of the subject land at DM Circle Rate of the subject land on the date of application of registration in U.P. RERA, whichever is higher.	-	-	-	-
	iii- In case of land being inherited /gifted/ through will, the cost of land shall be as per the DM circle rate on the date of application of registration of project in U.P. RERA.	-	-	-	-
	TOTAL OF LAND COST - For % completion and withdrawal purpose	5,700.00	5,555.68	-	5,555.68
	(b) Amount payable to obtain development rights, additional FAR and/or any other work under the provisions of Local Authority or State Government or Statutory Authority, if any;	-	-	-	-
	(c) Amounts payable to State Government or Competent Authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above);	-	-	-	-
	(d) Interest (Other than Penal Interest and Penalties etc.) on loan/ borrowing provided such loan/ borrowing has been utilised for purchase of land				
	i) paid to Scheduled Banks				
	ii) paid to others e.g. NBFC, Unsecured Loan(s)- this interest amount will be restricted at State Bank of India - Marginal cost of Fund based lending Rate (SBI-MCLR)	-	705.05	-	705.05
	iii) paid to the Competent Authority for acquisition of land				
	TOTAL OF LAND COST				
1A	- For Project Estimation Purpose i.e. a.1+ b+c+d	5,700.00	6,260.73	-	6,260.73
1B	- For Withdrawal Purpose i.e. a.2+ b+c+d	5,700.00	6,260.73	-	6,260.73
2	Project Clearance Fees (strictly related to construction and development of the this project)				
	(a) Fees paid to RERA				
	(b) Fees paid to Local Authority				
	(c) Consultant/Architect Fees (directly attributable to project)	4697.09	745.24	300.00	1,045.24
	(d) Other, if any attributable to project (specify)				
	TOTAL OF FEES PAID	4,697.09	745.24	300.00	1,045.24
3A	Cost of Construction and Development				
	(a) Cost of services (water, electricity to construction site) , Site Overheads;				



	(b) b. Depreciation cost of machinery and equipment under the ownership of the promoter based on the actual use of such machinery or equipment in the relevant project, along with cost of maintenance, consumables, etc, as long as these cost are directly incurred on the construction of the said project. In case, the said machinery and equipment are used in more than one project only the apportioned amount of depreciation, the cost of maintenance and consumables shall be charged on the relevant project;	21,702.91	7,126.18	300.00	7,426.18
	(c) Hiring charges of the machinery and equipment on the basis of actual use in the relevant project				
	(d) Cost of materials actually purchased;				
	(e) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);				
	Total of Construction and Development Cost (sum of (a) to (e) of 3A)	21,702.91	7,126.18	300.00	7,426.18
3B	Cost of Construction and Development incurred (the amount as reported in Row 4 (after Table-B) of the latest Engineer's Certificate i.e. REG-2)	21,702.91	7,126.18	300.00	7,426.18
3C	Total Construction and Development Cost (Lower of 3A and 3B)	21,702.91	7,126.18	300.00	7,426.18
3D	Interest on loan/ borrowing (Other than Penal Interest and Penalties etc.) provided such loan/ borrowing has been utilised for construction of this project: a) paid to Scheduled Banks b) paid to others e.g. NBFC, Unsecured Loan(s)- this interest amount will be restricted at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)"	-	-	-	-
3E	TOTAL CONSTRUCTION AND DEVELOPMENT COST (S No. 3C + S No. 3D)	21,702.91	7,126.18	300.00	7,426.18
4	TOTAL COST OF PROJECT				
4A	- For Project Estimation Purpose (S No. 1A + S No. 2 + S No. 3E)	32,100.00	14,132.15	600.00	14,732.15
4B	- For % completion of the project and withdrawal purpose (S No. 1B + S No. 2 + S No. 3E)	32,100.00	14,132.15	600.00	14,732.15
5	Percentage completion of Construction & Development Work completed as per latest REG-2 i.e. (Amount in Row 4 of REG-2 / Amount in Row 3 of REG-2) x100			34.22%	
6	Percentage completion of the Project (Proportionate cost incurred on the project to the total estimated cost) (Col.6 of S No. 4B / Col.3 of S No. 4B)			45.89%	
7	Total amount received from allottees till date since Inception of the Project		23144.15		
8	70% Amount to be deposited in Separate Account (70%*S No. 7)		16200.91		
9	Loan sanctioned for the project till date (secured and unsecured both)		0.00		
10	Loan disbursed for the project till date (secured and unsecured both)				
	a- Loan disbursed before grant of RERA Registration in an account other than the Separate Account		0.00		
	b- Loan disbursed before grant of RERA Registration in the Separate Account		0.00		
	c- Loan disbursed after grant of RERA Registration and credited in Separate A/c		0.00		
	d- Loan disbursed after grant of RERA Registration but credited in an account other than Separate A/c		0.00		
	Total Loan Disbursed (10a+10b+10c+10d)		0.00		
11	Interest on deposits (flexi facility) credited to the Separate account		0.00		
12	Total amount to be credited in the Separate Account till date (S No. 8 + S No. 10 + S No. 11)		16200.91		
13	Cumulative Amount that can be withdrawn from Separate a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of S No. 4B * S No. 6)		14732.15		
14	70% of the amount paid to the GST Department from the amount collected from the Allottees		1735.81		
15	70% of the principal amount refunded on account of cancellation of unit (provided 70% of the amount collected was deposited to the Separate Account earlier). (The CA will necessarily ensure that units stand cancelled and if the 70% of the principal amount is to be refunded, the details shall be given in Part B of this Certificate)		0.00		
16	Amount actually withdrawn from Separate a/c till date since inception of the project. This shall include the following also: a- 70% of the amounts already realised till date but not deposited in the Separate Account b- Amount already withdrawn towards amount refunded to the allottee(s) against cancellation of unit(s) c- Amount already withdrawn for repayment of loan as mentioned in 10a above (principal only)		16046.40		
17	Bank charges, if any		0.00		
18	Repayment, if any, of principal amount of the loan/ borrowings taken against this project (to be allowed only after receipt of Completion Certificate/ Occupancy Certificate in accordance with the Bank Account Directions)*		0.00		



19	Computed Balance in Separate A/c as on date: (S No. 12 - S No. 16 - S No. 17)	154.51
20	Actual Balance available in Separate A/c as on date	154.51
21	Difference between the computed balance and actual balance in Separate A/c (S No. 19 - S No. 20) Should be Nil (In case computed balance is significantly higher than actual balance, revisit Row 16)	0.00
22	Eligibility for withdrawal (i.e. the amount that can be withdrawn) from the Separate A/c (S No. 13 + S No. 14 + S No. 15 + S No. 18- S No. 16)*	421.57
23	Amount to be directly paid to the vendors/ billers/ contractors/ Allottees (in case of refund as per S No. 15 above) as per Part B of this Certificate	0.00
24	Amount that can be finally transferred to the Transaction account (S No. 22 - S No. 23)	421.57

This certificate is being issued on specific request of M/s Fairfax IT Infra Pvt Ltd for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

Note: Based on the information provided by the promoter, I/We certify that the land parcel for this project has not been mortgaged in any other project or for any other type of loans/borrowings.

For R A D A M & Associates
Chartered Accountants
(FRN: 0008280C)

(CA Aman Madaan)
(Partner/FCA)
M.NO. 528904
UDIN
DATE: 10.07.2026
PLACE: Dehradun
Email : peace.aman@gmail.com
Mobile No- 9711737913



UDIN#26528904OUBAHF7412

**R A D A M & ASSOCIATES**

Chartered Accountants

Flat No.722, Floor No.7, Shastradhara Heights, Near Buddha Chowk , Dehradun-248001 Uttarakhand

Phone : 9711737913, E-Mail : peace.aman@gmail.com

Form-REG-3

CHARTERED ACCOUNTANT'S CERTIFICATE (On Letter Head)

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No. Nil

Date:-10.07.2026

Information as on 30.06.26

Certificate of amount incurred on EYE OF NOIDA (EON) for Construction of Block-B&D EON (EYE OF NOIDA) No. of 2 Block(s) of the Third Phase of the project situated on the Khasra No./Plot No. 01 A, Sector-140 A, Noida Demarkated by its boundaries(latitude and longitude of the end points) 28.513786 , 77.418069 to the North 28.509349 , 77.418194 to the South 28.5127758 , 77.420265 to the East 28.570317, 77.415865 to the West of Plot no 01A Sector 140A Tehsil Dadri Competent/ Development authority New Okhla Industrial Development Authority District Gautam Buddh nagar PIN 201305, admeasuring 27624 sq. meter area, being developed by FAIRFOX ITINFRA PVT.LTD. having RERA Registration No. UPRERAPRJ882013 , Designated Bank A/C No. 922020062445554 Bank Name: AXIS BANK, Sector-62, Noida-201301

PART-B

I/ We also certify that:

Out of the amount reported in Column 6 of S No. 4B above:

- (a) Rs. 14,732.15 Lacs has been actually spent on the land, construction and development of the project and has not been spent on any item other than the purpose given in Section 4(2)(i)(d) and is, therefore, admissible for withdrawal from the Separate Account.
Rs. Lacs is the amount for which bills/ invoices from the biller/ vendor/ contractor have been received for the work already rendered by them for the land, construction and development work of this project and being due for payment are, therefore, admissible for payment from the Separate Account directly to the biller/ vendor/ contractor in their bank account as per the list given below.
- (c) Rs. Lacs is the amount pertaining to the refund to be made to the Allottees where allotted units have been cancelled in compliance of U.P. RERA orders for refund to the concerned allottee or for the reason of default by the concerned allottee as per the Agreement For Sale entered into with that allottee.

(in Rs)

S No.	Name of the vendor/ contractor/ Allottee	Amount due	Amount due towards (detail of work)	Bank Name	IFSC	Bank Account No.
1						
2						
Total		-				

This certificate is being issued on specific request of M/s Fairfax IT Infra Pvt Ltd for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

Note: Based on the information provided by the promoter, I/We certify that the land parcel for this project has not been mortgaged in any other project or for any other type of loans/borrowings.

For R A D A M & Associates
Chartered Accountants
(FRN: 0008280C)

(CA Aman Madaan)
(Partner/FCA)
M.NO. 528904

UDIN

DATE: 10.07.2026

PLACE: Dehradun

Email : peace.aman@gmail.com

Mobile No- 9711737913



UDIN # 265289040UBAHF7412