



Corporate Office
ATS Tower, Plot No.18, Sector 135, Noida - 201305
Ph: 0120-7111500, Fax: 0120-7111550
email@atsgreens.com
www.atsgreens.com

ENGINEER'S CERTIFICATE

Date: 31-12-2024

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of 11 No. of Building(s)/ _ Block(s) of ATS Pictusque, Repliates Ph-1, IUPREBARRI[31] situated on the Kharsa No/ Plot No 5C-1/D1, Sector 152, Noida, UP, demarcated by its boundaries (latitude and longitude of the end-point) to the North 28°26'33.63"N, 77°28'35.74"E to the South 28°26'28.56"N, 77°28'34.15"E, to the East 28°26'33.63"N, 77°28'35.74"E to the West 28°26'31.47"N, 77°28'30.82"E of Village NDA, Tehsil Gautam Buddha Nagar, PIN 201310 admeasuring 38450.15 sq. meter Competent Authority/Development Authority Noida, District Gautam Buddha Nagar, PIN 201310 admeasuring 38450.15 sq. meter area, being developed by ATS Homes Pvt Ltd [Promoter]

(We Govind Madhav Sharma have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the 11 Building(s)/ _ Block/ Tower (s) of ATS Pictusque, Repliates Ph-1, situated on the Kharsa No/ Plot No 5C-1/D1, Sector 152, Noida, UP, of Village NDA, Tehsil Gautam Buddha Nagar, Competent Authority/ Development Authority Noida, District Gautam Buddha Nagar, PIN 201310 admeasuring 38450.15 sq. meter area, being developed by ATS Homes Pvt Ltd [Promoter])

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:
 - (i) M/s/ShriSatish Vibhor Mukul Singh as L.S./Architect
 - (ii) M/s/ShriSatish Kamal Sahbarnal as Structural Consultant
 - (iii) M/s/ShriSatish Soni Consultant, Paradise Consultant & SS Consultant as MEP Consultant
 - (iv) M/s/ShriSatish Govind Madhav Sharma as Site Head/Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of this project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as **₹49411 Lakh/-** (Total of Ser No 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the Building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being undertaken.

4. The estimated actual cost incurred till 31-12-2024, is calculated at **₹36319.98 Lakh/-** (Total of Ser No 2 in Tables A and B). The amount of Estimated Cost incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at **₹ 13091.02 Lakh/-** (Total of Ser No 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on 31-12-2024 is as given in Tables A and B below :

Signature of Engineer 
Name: GOVIND MADHAV SHARMA
Address: 07, Patel Nagar, Jandali, Near Shivajik School, Ambala, Haryana, 134003
Aadhar No 540270204038
PAN No APTPS5395N

ATS Homes Pvt. Ltd.

Registered Office: 71/152, Dargah, Nehru Place, New Delhi - 110019

TABLE A

(Refer Para 3,4 & 5 of Engineer's Certificate of ATS Picturesque Reprieves Phase-I(UTPRAPR1631))

31-Dec-24

S No	Particulars	Unit	T 18	T 19	T 20	T 21	T 22	T 23	T 24	T 25	T 30	T 31	T 32	Amount
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority (Based on the original Estimated cost)	₹ (Lakh)	3709.00	3657.00	3709.00	3679.00	3709.00	3709.00	3709.00	3653.00	3643.00	3643.00	3703.00	40363.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	₹ (Lakh)	3409.59	3289.55	3346.45	3257.10	3420.24	2859.87	2860.86	2759.67	2751.67	2799.88	2842.13	33563.01
3	Value of Work done in Percentage (as Percentage of the estimated cost) (1*100/2)	%	84.57%	82.70%	83.01%	82.80%	84.84%	70.94%	70.96%	70.94%	69.40%	70.48%	70.61%	76.51%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	₹ (Lakh)	299.41	367.45	362.55	361.90	288.76	849.13	848.14	813.33	891.33	852.12	860.87	6,794.99
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹ (Lakh)	0	0	0	0	0	0	0	0	0	0	0	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional Extra items / (Row 1 + Row 5) * 100)	%	91.93%	89.95%	90.23%	90.00%	92.21%	77.11%	77.13%	77.11%	75.53%	76.61%	76.75%	83.17%

Signature of Engineer

Name GOVIND MADHAV SHARMA

Address 07, Patel Nagar, Jind, Near Shivank School, Ambala, Haryana, 134003

Aadhar 540270284558

PAN No APTPS6385N



TABLE B

(Refer Para 3,4 & 5 of Engineer's Certificate of ATS Picturesque Reprieves Phase-I(UPRERAPRJ631))

Ser No	Particulars	31-Dec-24	
		Unit	Amount
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	₹ (Lakh)	9048.00
2	Cost incurred as on (based on the actual cost incurred as per records)	₹ (Lakh)	2751.97
3	Work done in Percentage (as Percentage of the estimated cost) $(1 \times 100 / 2)$	%	30%
4	Balance Cost to be Incurred (Based on Estimated Cost) $(1-2)$	₹ (Lakh)	6296.03
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹ (Lakh)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items $((\text{Row 2} + \text{Row 5}) / (\text{Row 1} + \text{Row 5}) \times 100)$	%	30.42%

Signature of Engineer

Name GOVIND MADHAV SHARMA

Address 07, Patel Nagar, Jandli, Near Shivalik School, Ambala, Haryana. 134003

Aadhar No 540270284558

PAN No APTPS6385N

