



DEEPAK MEHTA & ASSOCIATES

ARCHITECTS, PLANNERS, VALUERS, LANDSCAPE & INTERIORS

GULSHAN BELLINA - PROGRESS STATUS AS ON 31-05-2019

S.NO.	ACTIVITY	PROGRESS STATUS								REMARKS
	DESCRIPTION	TOWER A	TOWER B	TOWER C	TOWER D	TOWER E	TOWER F	TOWER G	TOWER H	
A)	STRUCTURE WORK									
1	Earth work	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
2	PCC	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
3	Foundation RCC	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
4	Basement Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
5	Stilt Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
6	1st Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
7	2nd Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
8	3rd Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
9	4th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
10	5th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
11	6th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
12	7th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
13	8th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
14	9th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
15	10th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
16	11th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
17	12th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
18	13th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
19	14th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
20	15th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
21	16th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
22	17th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
23	18th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
24	19 th Floor Casting	NA	COMPLETE	COMPLETE	NA	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
25	Brick work (Completed Floor)	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	
26	Brick Coba work at Terrace (Completed Floor)								90%	
27	Internal GYPSUM Plaster (Completed Floor)	17.00	19.00	19.00	15.00	19.00	15.00	19.00	19.00	
28	Internal Cement Plaster in Staircase (Completed Floor)	18.00	19.00	19.00	18.00	19.00	19.00	19.00	19.00	
29	Internal Cement Plaster in Corridor (Completed Floor)	18.00	19.00	19.00	18.00	19.00	19.00	19.00	19.00	
30	External Plaster work (Completed Percentage)	95%	95%	90%	50%	95%	100%	100%	100%	
31	Railing work (Completed Floor)	18.00	19.00	18.00	17.00	19.00	19.00	19.00	19.00	
32	Door Frame work (Completed Floor)	18.00	19.00	19.00	17.00	19.00	19.00	19.00	19.00	
B)	FINISHING WORK									
1	Wall Tile in Toilet (Completed Floor)	18.00	19.00	19.00	18.00	19.00	19.00	19.00	19.00	
2	Floor Tile in Toilet (Completed Floor)								5.00	
3	Kitchen wall Tile (Completed Floor)		4.00			8.00	5.00	11.00	17.00	
4	Vitrified Floor Tile work (Completed Floor)								15.00	
5	Stone work (Completed Floor)								2.00	
6	Internal Paint work									
7	External Paint work									
7.1	1st Coat Putty	75%	50%	30%		70%	50%	50%	50%	
8	External Aluminium Door/Window (Completed Floor)								1.00	
9	Other work-----									
C)	MEP work									
1	Internal Electrical Work									
1.1	Slab Conduit work (Completed Floor)	18.00	19.00	19.00	19.00	19.00	19.00	19.00	19.00	
1.2	Wall Conduit work (Completed Floor)	18.00	19.00	19.00	18.00	19.00	19.00	19.00	19.00	
1.3	Wiring work (Completed Floor)								2.00	
2	Internal Plumbing Work									
2.1	Internal Services work Cpvc Plumbing (Completed Floor)	18.00	19.00	19.00	18.00	19.00	19.00	19.00	19.00	
2.2	Internal/Vertical SWR Pipe work (Completed Floor)	8.00			5.00	10.00			15.00	
2.3	Internal Services work Rain water Plumbing (Completed Floor)	13.00	13.00	9.00	9.00	15.00	19.00	19.00	19.00	
2.4	Vertical Cpvc Work								15.00	
3	Fire Fighting Work									
3.1	Fire Fighting Pipe work (Internal and External) (Completed Floor)	12.00	12.00	12.00	13.00	18.00	15.00	19.00	19.00	
3.2	Vertical Hydrant system Pipe (Completed Floor)							19.00	19.00	
4.0	Lift and Escalators work. (Completed Floor)				35%					
8.0	External Services Work (Progress Completed from whole work)									
D)	Misc. finishing and other works									
1	CLUB									
1.1	STRUCTURE					COMPLETE				
1.2	BRICK WORK					COMPLETE				
1.3	PLASTER WORK					50%				
1.3	WALL CONDUITING WORK					65%				
2	STP					STRUCTURE COMPLETE				
3	UGT					STRUCTURE COMPLETE				

1st & 2nd Floor, Plot No. 16, Abhishek Plaza, Local Shopping Center, Mayur Vihar Phase - II, Delhi - 110 091, India.

Tel. (O): +91-11- 2277 0180, +91-99992 19713, E-mail : deepakmehta1962@gmail.com

Website : www.indianarchitect.co.in



DEEPAK MEHTA & ASSOCIATES

ARCHITECTS, PLANNERS, VALUERS, LANDSCAPE & INTERIORS

GULSHAN BELLINA - PROGRESS STATUS AS ON 31-05-2019

S.NO.	ACTIVITY	PROGRESS STATUS					NON TOWER PROGRESS	REMARKS
	DESCRIPTION	TOWER J	TOWER K	TOWER L	TOWER M	TOWER N	NON TOWER	
A)	STRUCTURE WORK							
1	Earth work	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	70.00%	
2	PCC	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	65.00%	
3	Foundation RCC	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	65.00%	
4	Basement Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	60.00%	
5	Stilt Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	40.00%	
6	1st Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE		
7	2nd Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE		
8	3rd Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE		
9	4th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE		
10	5th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE		
11	6th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE		
12	7th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE		
13	8th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE		
14	9th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE		
15	10th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE		
16	11th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE		
17	12th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE		
18	13th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE		
19	14th Floor Casting	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE		
20	15th Floor Casting	COMPLETE	COMPLETE	COMPLETE	PENDING	COMPLETE		
21	16th Floor Casting	COMPLETE	COMPLETE	COMPLETE	PENDING	COMPLETE		
22	17th Floor Casting	PENDING	PENDING	PENDING	PENDING	PENDING		
23	18th Floor Casting	PENDING	PENDING	PENDING	PENDING	PENDING		
24	19th Floor Casting	PENDING	PENDING	PENDING	PENDING	PENDING		
25	Brick work (Completed Floor)	12.00	11.00	11.00	8.00	11.00		
26	Brick Coba work at Terrace (Completed Floor)							
27	Internal GYPSUM Plaster (Completed Floor)	6.00	2.00	5.00		7.00		
28	Internal Cement Plaster in Staircase (Completed Floor)	2.00	2.00	5.00	0.00	10.00		
29	Internal Cement Plaster in Corridor (Completed Floor)	2.00	2.00	5.00	0.00	10.00		
30	External Plaster work (Completed Percentage)	0%				6%		
31	Railing work (Completed Floor)	2.00	7.00					
32	Door Frame work (Completed Floor)	6.00	2.00	3.00		8.00		
B)	FINISHING WORK							
1	Wall Tile in Toilet (Completed Floor)	2.00	2.00					
2	Floor Tile in Toilet (Completed Floor)	2.00	2.00					
3	Kitchen wall Tile (Completed Floor)	2.00	2.00					
4	Vitrified Floor Tile work (Completed Floor)	2.00	2.00					
5	Stone work (Completed Floor)	1.00	1.00					
6	Internal Paint work	2.00	2.00					
7	External Paint work							
7.1	1st Coat Putty							
8	External Aluminium Door/Window (Completed Floor)	1.00	1.00					
9	Other work-----							
C)	MEP work							
1	Internal Electrical Work							
1.1	Slab Conduit work (Completed Floor)	15.00	15.00	15.00	13.00	15.00		
1.2	Wall Conduit work (Completed Floor)	8.00	7.00	9.00	0.00	11.00		
1.3	Wiring work (Completed Floor)	1.00	2.00					
2	Internal Plumbing Work							
2.1	Internal Services work Cpvc Plumbing) (Completed Floor)	2.00	2.00					
2.2	Internal/Vertical SWR Pipe work (Completed Floor)							
2.3	Internal Services work Rain water Plumbing) (Completed Floor)							
3	Fire Fighting Work							
3.1	Fire Fighting Pipe work (Internal and External) (Completed Floor)							
3.2	Vertical Hydrant system Pipe (Completed Floor)							
4.0	Lift and Escalators work. (Completed Floor)							
8.0	External Services Work (Progress Completed from whole work)						30.00%	

M/s Deepak Mehta & Associates

Deepak Mehta
(Architect)



1st & 2nd Floor, Plot No. 16, Abhishek Plaza, Local Shopping Center, Mayur Vihar Phase - II, Delhi - 110 091, India.
Tel. (O): +91-11- 2277 0180, +91-99992 19713, E-mail : deepakmehta1962@gmail.com
Website : www.indianarchitect.co.in