

SANDEEP PRAKASH & CO.

213, Murli Bhawan, 10-A, Ashok Marg,
Lucknow -226001, Uttar Pradesh



☎ : 9415016092 & 9935522266
✉ : Email: spcolucknow@gmail.com

Form - 5

CHARTERED ACCOUNTANT'S CERTIFICATE

(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT EKANA ONTARIO (R3- RESIDENTIAL PROJECT) at EKANA SPORTZ CITY)


Information as on 30.09.2025


Certification work Assigned vide letter No.-----

Dated :- 30.09.2025

Subject: Certificate of amount incurred on EKANA ONTARIO (R3)- EKANA SPORTS CITY for Construction of Residential Project situated on Plot No R-3, Sector 7, Gomti Nagar Extension, Shaheed path, Lucknow 226010, demarcated by its boundaries (latitude and longitude of the end-points) 439.963 to the North, 337.474 to the South, 301.784 to the East and 385.750 to the West of Village Ardaunamau & Mastemau Tehsil- Mohanlalganj, Competent Authority/Development Authority, District Lucknow, PIN : 226010, admeasuring 9115.95 sq. meter area, being developed by Ekana Sports City Private Limited *having RERA Registration No: UPRERAPRJ845716*, Designated A/C No: 120002663485-
Bank Name: Canara Bank, Vipin Khand, Gomti Nagar, Lucknow-226010 U.P

S.No.	Particulars	Rs.in lacs	Rs. In lacs
		Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
1	Land Cost		
	(a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction;	2,923.02	2923.02
	Land Cost		
	(b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any;	358.04	89.51
	Land Cost		
	(c) Acquisition cost of TDR (Transfer of Development Rights), if any;	Nil	Nil
1	Land Cost		
	(d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above);	185.96	46.49
	Land Cost		
	(e) Interest (Other than Penal Interest, Penalties etc) paid to FI, Scheduled Banks, NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI - MCLR)" on money borrowed for purchase of land and also to, Competent Authority.	Nil	Nil
	SUB TOTAL LAND COST (in Rs.)	3,467.02	3,059.02
S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
2	Project Clearance Fees		
	(a) Fees paid to RERA	2.5	Nil
	(b) Fees paid to Local Authority	136.99	13.67
	(c) Consultant/Architect Fees (directly attributable to project)	124.57	Nil
	(d) Any other (specify)		
	SUB TOTAL FEES PAID (in Rs.)	264.06	13.67



3A	Cost of Development And construction (a) Cost of services (water, electricity to construction site) , Site Overheads; (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project); (c) Cost of material actually purchased; (d) Cost of <i>Salary and Wages</i> (excluding cost of salaries of employees of the company not directly attached to project);	12,457.06	546.64
	Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)	12,457.06	546.64
3B	Cost of construction incurred (As Certified by Project Engineer)	12,457.06	546.64
3C	Total Construction Cost (Lower of 3A and 3B.)	12,457.06	546.64
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)	-	-
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)	12,457.06	546.64
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	16,188.14	3,619.33
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)	4.39%	
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4)%	22.36%	
7	Total amount received from allottees till date since Inception of the Project (in Rs.)		3,434.87
8	70% Amount to be deposited in Designated Account (0.7*Row 7)		2,404.41
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)		3,619.33
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)		2,341.85
11	Balance available in Designated A/c.		1.05
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)		1,277.48
This certificate is being issued on specific request of managment of M/s EKANA SPORTZ CITY PVT. LTD. for UP RERA compliance. The certification is based on the checking of information and records as produced before us and is true to the best of our knowledge and belief.			
Note 1: Amount Received from allottee (as mentioned in above Para 7) is inclusive of GST.			
For Sandeep Prakash & Co. Chartered Accountants FRN: 006527C   CA Vishnu Bhushan Singh Partner (M.No.: 405175) UDIN:- 25405175BMLALO4577 Place: Lucknow Date: 11/10/2025			