

Shobhit Kansal

B. Tech (Civil Engineering)
201, B Block, New Panchwati,
Ghaziabad, U.P.-201001

Form 'R'

ENGINEERS CERTIFICATE

(For the Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Date:-11/07/2021

Subject: Certificate of Percentage of Completion of Construction Work of one Building(s)/Towers namely "B" of the Project "Hare Krishna Orchid" [UPRERAPRJ6595] situated on the Khasra No./ Plot No. 1159, 1160, 1182 and 1183 Sunrakh Road, Behind Prem Mandir, Demarcated by its latitude 27°34'41"N, Longitude to North 77°40'5" of Tehsil Vrindavan, District Mathura, Competent/ Development Authority- Mathura Vrindavan Development Authority, District Mathura admeasuring 7,430 sqmts. area being developed by "Hare Krishna Orchid".

I, Shobhit Kansal, have undertaken assignment of certifying Percentage of Completion Work for the one no. Towers as mentioned in the above subject, the Project being developed by Promoter-"Hare Krishna Orchid"

1. Following technical professionals are appointed by Owner/ Promoter:-

- M/s. Brij Aggarwal as L.S. / Architect;
- M/s. B.K. Singh as Structural Consultant;
- Shri H.B. Singh as Site Engineer.

2. We have estimated the cost of completion of Civil, MEP and allied works, of the Building(s) of the project based on the plans/information made available to us for the project under reference by the Promoter, Developer and by the Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer and the site inspection carried by us.

3. We estimate the Total Cost for completion of the project under subject as Rs. 5,759/- lacs including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining Occupation Certificate/Completion Certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred 30/06/2021 calculated at Rs. 5,344 Lacs [Total of S. No. 2 + S. No. 5 in tables A and B]. The amount of Estimated Cost Incurred is calculated based on amount of Total estimated cost.

5. The Balance Cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/ Completion Certificate from the Competent Authority is estimated as Rs. 1,056 Lacs only.

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed till date is as given in Table A and Table B below :-


Er. Shobhit Kansal
Civil Engineer

Table "A"
(For Tower "B" - Hare Krishna Orchid - UPRERAPRJ6595)

S. No.	Particulars	Amount (lacs)
1.	Total initial estimated cost of the building/wing (Based on estimated cost)	Rs. 4,607/-
2.	Cost incurred as on date 30/06/2021 (Based on estimated cost)	Rs. 3,738/-
3.	Work done in percentage (As percentage of original estimated cost)	81.14%
4.	Balance Cost to be Incurred (Based on estimated cost)	Rs. 869/-
5.	Cost Incurred on additional/ extra items (Not included in estimated cost)	Rs. 497/-
6.	Work done in percentage [as percentage of estimated cost plus additional or extra items (s.no. 2 + s.no. 5) / (s.no. 1 + s.no. 5) * 100]	82.97%

Table "B"
(Internal and External Development works and common amenities for entire project)

S.No.	Particulars	Amount (lacs)
1.	Total estimated cost of Internal & External Development works and common amenities (Based on estimated cost)	Rs. 1,152/-
2.	Cost incurred as on date 30/06/2021 (Based on estimated cost)	Rs. 965/-
3.	Work done in percentage (As percentage of original estimated cost)	83.77%
4.	Balance Cost to be Incurred (Based on estimated cost)	Rs. 187/-
5.	Cost Incurred on additional/ extra items (Not included in estimated cost)	Rs. 144/-
6.	Work done in percentage [as percentage of estimated cost plus additional or extra items (s.no. 2 + s.no. 5) / (s.no. 1 + s.no. 5) * 100]	85.57%

This certificate is issued on specific request of the Promoter M/s Hare Krishna Orchid for UPRERA Compliance & based on information/ drawings made available to us

Shobhit
Er. Shobhit Kansal
Civil Engineer