

# Devendra Bhandari

134-A, Pocket-IV, Mayur Vihar, Phase-I, Delhi-110091

E-Mail-devendrabhandari@hotmail.com

Mobile-9868888988, Resi, Tel.No.-011-40518801

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject:

Certificate of Percentage of Completion of Construction Work of 1 No. of Building(s)/Block(s) of the Project "Gaur City Mall", UPRERAPRJ6934 situated on the Plot no. C-1-B, GH-01 at Gaur City, Sector-4, Greater Noida (U.P), Demarcated by its boundaries (latitude and longitude of the end points) 28°36' 23.78"N, 77°25' 42.51"E, 28°36' 20.55"N, 77°25' 50.27"E of village Haibatpur and Itedha, Tehsil Gautam Buddha Nagar, Competent/ Development authority GNIDA, District Gautam Buddha Nagar, PIN: 201009 admeasuring 24100 sq.mts. area being developed by M/s Gaursons Hi-Tech Infrastructure Pvt. Ltd.

I, Devendra Bhandari, has undertaken assignment as Chartered Engineer of certifying Percentage of Completion Work of the 1 No. of Building(s)/Block(s) of the Project "Gaur City Mall", situated on the Plot no. C-1-B, GH-01 at Gaur City, Sector-4, Greater Noida (U.P) of village Haibatpur and Itedha, tehsil Gautam Buddha Nagar, competent/ development authority GNIDA, District Gautam Buddha Nagar, PIN: 201009, admeasuring 24100 sq.mts. area being developed by M/s Gaursons Hi-Tech Infrastructure Pvt. Ltd.

**This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.**

1. Following technical professionals are appointed by owner / Promotor :-

- (i) Shri Ateesh Agarwal (Atwin) as Architect
- (ii) M/s VMS Consultants Pvt. Ltd. as Structural Consultant
- (iii) M/s V Consulting as MEP Consultant
- (iv) Shri Seemant Gupta as Site Incharge

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. **452.66 cr** (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date **30/09/2022** is calculated at Rs. **428.31 cr** (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. **24.35 cr** (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the **30/09/2022** date is as given in Tables A and B below :

**Table A**

Project/Building/Wing/Tower bearing Number \_\_\_\_\_ or called \_\_\_\_\_

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3

| S.No. | Particulars                                                                                        | Amounts      |
|-------|----------------------------------------------------------------------------------------------------|--------------|
| 1     | Total Estimated cost of the Project/building/wing as on date of Building Permission from Competent | Rs 384.76 cr |
| 2     | Cost incurred as on Date (Based on the actual cost incurred as per records)                        | Rs 364.07 cr |
| 3     | Value of Work done in Percentage (as Percentage of the estimated cost ) (1*100/2)                  | 94.60%       |
| 4     | Balance Cost to be incurred (Based on Estimated Cost) (1-2)                                        | Rs 20.69 cr  |
| 5     | Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)           | -            |
| 6     | Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (1*100)/(2+5) | 94.60%       |

(Enclose separate sheets for the cost calculations for each unit/building or tower)

**TABLE B**

Internal & External Development works and common amenities

(To be prepared for the entire registered phase of the Real Estate Project)

| S.No. | Particulars                                                                                        | Amounts     |
|-------|----------------------------------------------------------------------------------------------------|-------------|
| 1     | Total Estimated cost of the Internal and External Development Works including common amenities and | Rs 67.90 cr |
| 2     | Cost incurred as on (based on the actual cost incurred as per records)                             | Rs 64.24 cr |
| 3     | Work done in Percentage (as Percentage of the estimated cost ) (1*100/2)                           | 94.60%      |
| 4     | Balance Cost to be Incurred (Based on Estimated Cost) (1-2)                                        | Rs 3.66 cr  |
| 5     | Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)           | -           |
| 6     | Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (1*100)/(2+5) | 94.60%      |

(Enclose separate sheet for the cost calculations)

**DEVENDRA BHANDARI**  
BE(Civil), MP(URP)  
Fellow Member-ITPI (1989-38)  
134-A, Pocket-IV, Mayur Vihar Phase-1  
Delhi-110091

Name : Devendra Bhandari  
BE (Civil), MP (URP)  
Life member-IBC  
Fellow Member -ITPI-1989-38  
AADHAR CARD-966826611474  
PAN CARD-ABHPB6883C