



Harshwardhan Tapadiya & Associates
Chartered Accountants

203, Haridarshan Apt, R K Singh Road, Andheri (East) – 400 069

UDIN- 26180770RXUQNA6110

Form REG 3

CHARTERED ACCOUNTANT'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

Certification No.- 3/25-26


Date :- 14.01.2026

Information as on: 31.12.2025

Subject: Certificate of amount incurred on project 'Deserve Elite' for Construction of 07 Towers/Villas situated on Part of Khasra No/ Plot no GH -7, Sec- 11, Vrindavan Yojna, Raibareilly Road, Demarcated by its boundaries (latitude and longitude of the end points) 26° 45' 40" and 80° 57' 19" to the North 26° 45' 41" and 80° 57' 20" to the South 26° 45' 44" and 80° 57' 15" to the East 26° 45' 41" and 80° 57' 15" to the West of village Board, District -Lucknow, PIN - 226025, admeasuring 11944 sq. meter, being developed by Deserve Builders & Developer Ltd. having RERA Registration No. [UPRERAPRJ7004], Designated A/c No. - 381501010037623, Bank Name:- Union Bank of India are as follows:-

PART-A

S.No.	Particulars	Rs. In lacs	Rs. In lacs	Rs. In lacs	Rs. In lacs
		Total Estimated Cost	Amount incurred till last quarter	Amount incurred during the quarter	Amount incurred till now
1	2	3	4	5	6
1	Land Cost				
	(a) Acquisition cost of land and legal costs on land transaction:				
	(a.1) For Project Estimation Purpose				
	i - In case of acquisition through Purchase, actual purchase price or the DM Circle Rate on the date of application of registration in U.P. RERA, whichever is higher.				
	ii- In case of acquisition through Joint Development Agreement with land owner, the consideration as specified in the Joint Development Agreement or the DM Circle Rate on the date of application of registration in U.P. RERA, whichever is higher.	31,29,42,220.00			
	iii- In case of inherited / gifted/ through will, the cost of land shall be as per the DM circle rate on the date of application of registration of project in U.P. RERA.				
	TOTAL OF LAND COST - For Project Estimation Purpose	31,29,42,220.00			
	(a.2) For Purpose of % Completion of the project and Withdrawal from Separate Account				
	i - In case of acquisition through Purchase, the actual purchase price will be considered.	31,29,42,220.00	22,25,22,156.00	2,00,00,000.00	24,25,22,156.00
	ii- In case of acquisition through Joint Development Agreement with land owner, the cost of land shall be the actual cost incurred by the landowner		-	-	
	iii- In case of inherited / gifted/ through will, the cost of land shall not be considered as there was no acquisition cost incurred by the promoter.				
	TOTAL OF LAND COST - For % completion and withdrawal purpose	31,29,42,220.00	22,25,22,156.00	2,00,00,000.00	24,25,22,156.00
	(b) Amount payable to obtain development rights, additional FAR and/or any other work under the provisions of Local Authority or State Government or Statutory Authority, if any.	79,69,015.00	79,69,015.00	-	79,69,015.00
	(c) Amounts payable to State Government or Competent Authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above);	2,19,02,000.00	2,19,02,000.00	-	2,19,02,000.00
	(d) Interest (Other than Penal Interest and Penalties etc.) a) paid to Financial Institution, Scheduled Banks, NBFC on loan/ borrowing provided such loan/ borrowing has been utilised for purchase of land b) paid on Unsecured Loan(s)- this interest amount will be restricted at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR) provided such loan has been utilised for purchase of land c) paid to the Competent Authority for acquisition of land	20,06,16,472.00	13,84,97,197.00	-	13,84,97,197.00
	TOTAL OF LAND COST				
1A	- For Project Estimation Purpose i.e. a.1+ b+c+d	54,34,29,707.00			
1B	- For Withdrawal Purpose i.e. a.2+ b+c+d	54,34,29,707.00	39,08,90,368.00	2,00,00,000.00	41,08,90,368.00

2	Project Clearance Fees				
	(a) Fees paid to RERA		4,64,17,655.00	9,75,000.00	
	(b) Fees paid to Local Authority				
	(c) Consultant/Architect Fees (directly attributable to project)	7,06,85,586.00			4,73,92,655.00
	(d) Any other (specify)				
	TOTAL OF FEES PAID	7,06,85,586.00	4,64,17,655.00	9,75,000.00	4,73,92,655.00
3A	Cost of Construction and Development				
	(a) Cost of services (water, electricity to construction site), Site Overheads;				
	(b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project);	1,41,85,23,757.00	1,70,62,05,686.00	-	1,70,62,05,686.00
	(c) Cost of materials actually purchased;				
	(d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);				
	Total of Construction and Development Cost (sum of (a) to (d) of 3A)	1,41,85,23,757.00	1,70,62,05,686.00	-	1706205686.00
3B	Cost of Construction and Development incurred (the amount as reported in Row 4 of the latest Engineer's Certificate i.e. REG-2)		51,76,65,307.79	-	517665307.79
3C	Total Construction and Development Cost (Lower of 3A and 3B)		51,76,65,307.79	-	517665307.79
3D	Interest on loan/borrowing (Other than Penal Interest and Penalties etc.) provided such loan/borrowing has been utilised for construction of this project: a) paid to Financial Institution, Scheduled Banks, NBFC and b) paid on Unsecured Loan(s)- this interest amount will be restricted at State Bank of India - Marginal cost of Fund based lending Rate (SBI-MCLR)"	53,01,04,131.00	20,01,04,131.00	-	20,01,04,131.00
3E	TOTAL CONSTRUCTION AND DEVELOPMENT COST (S No. 3C + S No. 3D)	1,94,86,27,888.00	71,77,69,438.79	-	71,77,69,438.79
4	TOTAL COST OF PROJECT				
4A	- For Project Estimation Purpose (S No. 1A + S No. 2 + S No. 3E)	2,56,27,43,181.00			
4B	- For % completion of the project and withdrawal purpose (S No. 1B + S	2,56,27,43,181.00	1,15,50,77,461.79	2,09,75,000.00	1,17,60,52,461.79
5	Percentage completion of Construction & Development Work completed as per latest REG 2 i.e. (Amount in Row 4 of REG-2 / Amount in Row 3 of REG-2) x100		36%		
6	Percentage completion of the Project (Proportionate cost incurred on the project to the total estimated cost) (Col 6 of S No. 4B / Col 3 of S No. 4B)		46%		
7	Total amount received from allottees till date since Inception of the Project		312836232.00		
8	70% Amount to be deposited in Separate Account (70%*S No. 7)		218985362.40		
9	Loan sanctioned for the project till date (secured and unsecured both)		0.00		
10	Loan disbursed for the project till date (secured and unsecured both)		0.00		
11	Interest on deposits (flexi facility) credited to the Separate account		0.00		
12	Total amount to be credited in the Separate Account till date (S No. 8 + S No. 10 + S No. 11)		218985362.40		
13	Cumulative Amount that can be withdrawn from Separate a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of S No. 4B * S No. 6)		1176052461.79		
14	70% of the principal amount refunded on account of cancellation of unit (provided 70% of the amount collected was deposited to the Separate Account earlier). (The CA will necessarily ensure that units stand cancelled and if the 70% of the principal amount is to be refunded, the details shall be given in Part B of this Certificate)		0.00		
15	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the Separate Account & the amount already withdrawn towards amount refunded to the allottee(s) towards cancellation of unit(s))		312836232.00		
16	Computed Balance in Separate A/c as on date: (S No. 12 - S No. 15)		-93850869.60		
17	Actual Balance available in Separate A/c as on date		6782500.75		
18	Difference between the computed balance and actual balance in Separate A/c (S No. 16 - S No. 17) Should be Nil		-100633370.35		
19	Eligibility for withdrawal (i.e. the amount that can be withdrawn) from the Separate A/c (Minimum of S No. 17 and (S No. 13 + S No. 14 - S No. 15))		6782500.75		
20	Amount to be directly paid to the vendors/ billers/ contractors/ Allottees (in case of refund as per S No. 15 above) as per Part B of this certificate		0.00		
21	Amount that can be finally transferred to the Transaction account (S No. 19 - S No. 20)		6782500.75		
This certificate is being issued on specific request of M/s Deserve Builders & Developer Ltd. for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.					
Note:- 1. In no circumstances, we shall be liable for any loss of damage, of whatsoever nature arising from the information / material required to our work being withheld or concealed from us or misrepresentation to us by the Company, directors, employees or agents or any other person. 2. We undertake no responsibility to update this certificate for events or circumstances occurring after the date of this certificate. 3. Our certificate is based on the information / documents to the extent furnished to us. We have relied on the information / documents furnished to us by the Company / official of the Company.					
Date: 14-01-2026 Place: Mumbai For CA Harshwardhan Tapadiya & Associates FRN 153789W  Harshwardhan Tapadiya Proprietor Membership No: 180770 					



Harshwardhan Tapadiya & Associates
Chartered Accountants

203, Haridarshan Apt, R K Singh Road, Andheri (East) – 400 069

UDIN - 26180770RXUQNA6110

Form REG 3

CHARTERED ACCOUNTANT'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

Certification No.- 3/25/26

Date :- 14.01.2026

Information as on : 31.12.2025

Subject: Certificate of amount incurred on project "Deserve Elite" for Construction of 07 Towers/Villas situated on Part of Khasra No/ Plot no GH -7, Sec- 11, Vrindavan Yojna, Raibarely Road, Demarcated by its boundaries (latitude and longitude of the end points) 26° 45' 40" and 80° 57' 19" to the North 26° 45' 41" and 80° 57' 20" to the South 26° 45' 44" and 80° 57' 15" to the East 26° 45' 41" and 80° 57' 15" to the West of village Board , District -Lucknow, PIN - 226025, admeasuring 11944 sq. meter, being developed by Deserve Builders & Developer Ltd. having RERA Registration No. [UPRERAPRJ7004], Designated A/c No. - 381501010037623, Bank Name:- Union Bank of India are as follows:-

PART-B

I/ We also certify that:

Out of the amount reported in **Column 6 of S No. 4B** above:

- (a) Rs. 11,760.52 Lacs has been actually spent on the land, construction and development of the project and has not been spent on any item other than the purpose given in Section 4(2)(i)(d) and is, therefore, admissible for withdrawal from the Separate Account.
- (b) Rs. NIL Lacs is the amount for which bills/ invoices from the biller/ vendor/ contractor have been received for the work already rendered by them for the land, construction and development work of this project and being due for payment as per the list given below.
- (c) Rs. NIL is the amount pertaining to the refund to be made to the Allottees where allotted units have been cancelled in compliance of U.P. RERA orders for refund to the concerned allottee or for the reason of default by the concerned allottee as per the Agreement For Sale entered into with that allottee.

(in Rs)

S No.	Name of the vendor/ contractor/ Allottee	Amount due	Amount due towards (detail of work)	Bank Name	IFSC	Bank Account No.
1						
2						
3						
4						
Total		-				

This certificate is being issued on specific request of M/s Deserve Builders & Developer Ltd. for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

Note: -

- In no circumstances, we shall be liable for any loss of damage, of whatsoever nature arising from the information / material required to our work being withheld or concealed from us or misrepresentation to us by the Company, directors, employees or agents or any other person.
- We undertake no responsibility to update this certificate for events or circumstances occurring after the date of this certificate.
- Our certificate is based on the information / documents to the extent furnished to us. We have relied on the information / documents furnished to us by the Company / official of the Company.

Date: 14-01-2026

Place: Mumbai

For CA Harshwardhan Tapadiya & Associates

FRN. 153789W



Harshwardhan Tapadiya

Proprietor

Membership No: 180770