

Er. Lalit Mohan Srivastava, PMP®

M Tech - Construction Management, C Eng (I), PE (I), MIE, M-IOV

Chartered Engineer, Registered Professional Engineer - Civil, Approved Valuer,
Project Management Professional

FORM-REG-2
1.1.2025 to 31.3.2025

ENGINEER'S CERTIFICATE (On Letter Head)

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of 7 No. of Building(s)/ NIL Block(s) of the Project [UPRERA Registration Number - UPRERAPRJ7004] situated on the Khasra No/ Plot no GH -7, Sec-11, Vrindavan Yojna, Raibareilly Road, Demarcated by its boundaries (latitude and longitude of the end points) 26° 45' 40" and 80° 57' 19" to the North 26° 45' 41" and 80° 57' 20" to the South 26° 45' 44" and 80° 57' 15" to the East 26° 45' 41" and 80° 57' 15" to the West of village _____ Tehsil _____ Competent / Development authority UP Housing & Development Board , District - Lucknow, PIN - 226025. admeasuring 11944 sq.mts. area being developed by Deserve Builders & Developer Ltd.

I/We have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the 7 (Seven) Building(s)/ Nil Block/ Tower (s) of the Project, situated on the Khasra No/Plot no GH -7, Sec-11, Vrindavan Yojna, Raibareilly Road of village _____ tehsil _____ competent / development authority UP Housing & Development Board , District - Lucknow, PIN - 226025. admeasuring 11944 sq.mts. area being developed by Deserve Builders & Developer Ltd.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1 Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri/Smt. Architect Avenue as L.S. / Architect
- (ii) M/s/Shri/Smt. Mahimtura Consultants Pvt. Ltd. as Structural Consultant
- (iii) M/s/Shri/Smt. Electro-Mech Consultants Pvt. Ltd. as MEP Consultant
- (iv) M/s/Shri/Smt. Ravi Sonkar as Site Supervisor

2 The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3 We estimate the Total Cost for completion of the project under reference as **Rs. 1418523757.00/-** (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4 The estimated actual cost incurred till date 31.03.2025 is calculated at **Rs. 483066624.00/-** (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5 The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at **Rs. 935457133.00/-** (Total of S.No. 4 in Tables A and B).

6 I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31.03.2025 date is **Rs. 48.31 Crores** approx. given in Tables A and B below :

Er. Lalit Mohan Srivastava, PMP®

M Tech - Construction Management, C Eng (I), PE (I), MIE, M-IOV

Chartered Engineer, Registered Professional Engineer - Civil, Approved Valuer,
Project Management Professional

As per 2.50 FAR

Table A

Wing A+B+C+D (Part)+E (Part)+G (Part) And Total Basement		
Sno	Particulars	Amount
1	Total estimated cost of the building/wing /basement as on date of building Permission from competent Authority.(based on the original esitimated cost)	1367096207.15
2	Cost incurred as on Date (based on actual cost incurred as per record)	483066624
3	Value of work done in percentage (as per of the estimated cost)(Row 2/Row1)*100)	35.34%
4	Balanced cost to be incurred (Based on estimated cost)(1-2)	884029582.70
5	Cost incurred on Additional / Extra items not included in estimated cost	0
6	Workdone in percentage(as Percentage of estimated Cost plus Additional/ Extra items (Row2+ Row5)/ (Row1+ Row5)*100)	35.34%

Table B

INTERNAL & EXTERNAL DEVELOPMENT WORKS AND COMMON AMENITIES		
Sno	Particulars	Amount
1	Total estimated cost of the building/wing /basement as on date of building Permission from competent Authority.(based on the original esitimated cost)	51427550.32
2	Cost incurred as on Date (based on actual cost incurred as per record)	0
3	Value of work done in percentage (as per of the estimated cost)(Row 2/Row1)*100)	0.00%
4	Balanced cost to be incurred (Based on estimated cost)(1-2)	51427550.32
5	Cost incurred on Additional / Extra items not included in estimated cost	0
6	Workdone in percentage(as Percentage of estimated Cost plus Additional/ Extra items (Row2+ Row5)/ (Row1+ Row5)*100)	0.00%

	Estimated Amount of all Wing and Basement	1367096207
	Work Done Amount	483066624
	Internal and External Development Work and Common Amenities Amount	51427550
	Total Estimated Amount	1418523757
	Balance Amount	935457133

PLANNERS, DESIGNERS, ENGINEERS, VALUATION, DISPUTE RESOLUTION

Contact – 9807573371, Email-lalitmsrivastava01@gmail.com

Er. Lalit Mohan Srivastava, PMP®

M Tech - Construction Management, C Eng (I), PE (I), MIE, M-IOV

Chartered Engineer, Registered Professional Engineer - Civil, Approved Valuer,
Project Management Professional

Table A

Basement		
Sno	Particulars	Amount
1	Total estimated cost of the building/wing /basement as on date of building Permission from competent Authority.(based on the original esitmated cost)	253912530.24
2	Cost incurred as on Date (based on actual cost incurred as per record)	121684699
3	Value of work done in percentage (as per of the estimated cost)(Row 2/Row1)*100)	47.92%
4	Balanced cost to be incurred (Based on estimated cost)(1-2)	132227831.45
5	Cost incurred on Additional / Extra items not included in estimated cost	0
6	Cost plus Additional/ Extra items (Row2+ Row5)/ (Row1+ Row5)*100)	47.92%

Table A1

Building / Wing / Tower bearing number A or Called Wing A

WING A		
Sno	Particulars	Amount
1	Total estimated cost of the building/wing /basement as on date of building Permission from competent Authority.(based on the original esitmated cost)	191409112
2	Cost incurred as on Date (based on actual cost incurred as per record)	100711720
3	Value of work done in percentage (as per of the estimated cost)(Row 2/Row1)*100)	52.62%
4	Balanced cost to be incurred (Based on estimated cost)(1-2)	90697392
5	Cost incurred on Additional / Extra items not included in estimated cost	0
6	Cost plus Additional/ Extra items (Row2+ Row5)/ (Row1+ Row5)*100)	52.62%



PLANNERS, DESIGNERS, ENGINEERS, VALUATION, DISPUTE RESOLUTION

Contact – 9807573371, Email-lalitmrsrivastava01@gmail.com

Er. Lalit Mohan Srivastava, PMP®

M Tech - Construction Management, C Eng (I), PE (I), MIE, M-IOV

Chartered Engineer, Registered Professional Engineer - Civil, Approved Valuer,
Project Management Professional

Table A2


Building / Wing / Tower bearing number B or Called Wing B

WING B		
Sno	Particulars	Amount
1	Total estimated cost of the building/wing /basement as on date of building Permission from competent Authority.(based on the original esitimated cost)	210188958
2	Cost incurred as on Date (based on actual cost incurred as per record)	106741526
3	Value of work done in percentage (as per of the estimated cost)(Row 2/Row1)*100)	50.78%
4	Balanced cost to be incurred (Based on estimated cost)(1-2)	103447432
5	Cost incurred on Additional / Extra items not included in estimated cost	0
6	Workdone in percentage(as Percentage of estimated Cost plus Additional/ Extra items (Row2+ Row5)/ (Row1+ Row5)*100)	50.78%

Table A3

Building / Wing / Tower bearing number C or Called Wing C

WING C		
Sno	Particulars	Amount
1	Total estimated cost of the building/wing /basement as on date of building Permission from competent Authority.(based on the original esitimated cost)	208938471
2	Cost incurred as on Date (based on actual cost incurred as per record)	103634376
3	Value of work done in percentage (as per of the estimated cost)(Row 2/Row1)*100)	49.60%
4	Balanced cost to be incurred (Based on estimated cost)(1-2)	105304095
5	Cost incurred on Additional / Extra items not included in estimated cost	0
6	Workdone in percentage(as Percentage of estimated Cost plus Additional/ Extra items (Row2+ Row5)/ (Row1+ Row5)*100)	49.60%



Er. Lalit Mohan Srivastava, PMP®

M Tech - Construction Management, C Eng (I), PE (I), MIE, M-IOV

Chartered Engineer, Registered Professional Engineer - Civil, Approved Valuer,
Project Management Professional

Table A4

Building / Wing / Tower bearing number D or Called Wing D

WING D		
Sno	Particulars	Amount
1	Total estimated cost of the building/wing /basement as on date of building Permission from competent Authority.(based on the original esitimated cost)	32729326
2	Cost incurred as on Date (based on actual cost incurred as per record)	13766724
3	Value of work done in percentage (as per of the estimated cost)(Row 2/Row1)*100)	42.06%
4	Balanced cost to be incurred (Based on estimated cost)(1-2)	18962602
5	Cost incurred on Additional / Extra items not included in estimated cost	0
6	Workdone in percentage(as Percentage of estimated Cost plus Additional/ Extra items (Row2+ Row5)/ (Row1+ Row5)*100)	42.06%

Table A5

Building / Wing / Tower bearing number E or Called Wing E

WING E		
Sno	Particulars	Amount
1	Total estimated cost of the building/wing /basement as on date of building Permission from competent Authority.(based on the original esitimated cost)	47302349
2	Cost incurred as on Date (based on actual cost incurred as per record)	18891683
3	Value of work done in percentage (as per of the estimated cost)(Row 2/Row1)*100)	39.94%
4	Balanced cost to be incurred (Based on estimated cost)(1-2)	28410665.45
5	Cost incurred on Additional / Extra items not included in estimated cost	0
6	Workdone in percentage(as Percentage of estimated Cost plus Additional/ Extra items (Row2+ Row5)/ (Row1+ Row5)*100)	39.94%



Er. Lalit Mohan Srivastava, PMP®

M Tech - Construction Management, C Eng (I), PE (I), MIE, M-IOV

Chartered Engineer, Registered Professional Engineer - Civil, Approved Valuer,
Project Management Professional

Table A6


Building / Wing / Tower bearing number F or Called Wing F

WING F		
Sno	Particulars	Amount
1	Total estimated cost of the building/wing /basement as on date of building Permission from competent Authority.(based on the original esitimated cost)	17934704
2	Cost incurred as on Date (based on actual cost incurred as per record)	203529
3	Value of work done in percentage (as per of the estimated cost)(Row 2/Row1)*100)	1.13%
4	Balanced cost to be incurred (Based on estimated cost)(1-2)	17731175.3
5	Cost incurred on Additional / Extra items not included in estimated cost	0
6	Workdone in percentage(as Percentage of estimated Cost plus Additional/ Extra items (Row2+ Row5)/ (Row1+ Row5)*100)	1.13%

Table A7

Building / Wing / Tower bearing number G or Called Wing G

WING G		
Sno	Particulars	Amount
1	Total estimated cost of the building/wing /basement as on date of building Permission from competent Authority.(based on the original esitimated cost)	404680756
2	Cost incurred as on Date (based on actual cost incurred as per record)	17432367
3	Value of work done in percentage (as per of the estimated cost)(Row 2/Row1)*100)	4.31%
4	Balanced cost to be incurred (Based on estimated cost)(1-2)	387248389.5
5	Cost incurred on Additional / Extra items not included in estimated cost	0
6	Workdone in percentage(as Percentage of estimated Cost plus Additional/ Extra items (Row2+ Row5)/ (Row1+ Row5)*100)	4.31%



Er. Lalit Mohan Srivastava, PMP®

M Tech - Construction Management, C Eng (I), PE (I), MIE, M-IOV

Chartered Engineer, Registered Professional Engineer - Civil, Approved Valuer,
Project Management Professional

Table B

INTERNAL & EXTERNAL DEVELOPMENT WORKS AND COMMON AMENITIES		
Sno	Particulars	Amount
1	Total estimated cost of the building/wing /basement as on date of building Permission from competent Authority.(based on the original esitimated cost)	51427550.32
2	Cost incurred as on Date (based on actual cost incurred as per record)	0
3	Value of work done in percentage (as per of the estimated cost)(Row 2/Row1)*100)	0.00%
4	Balanced cost to be incurred (Based on estimated cost)(1-2)	51427550.32
5	Cost incurred on Additional / Extra items not included in estimated cost	0
6	Workdone in percentage(as Percentage of estimated Cost plus Additional/ Extra items (Row2+ Row5)/ (Row1+ Row5)*100)	0.00%

	Total Estimated Amount	1367096207
	Work Done Amount	483066624
	Internal and External Development Work and Common Amenities Amount	51427550
	Total Estimated Amount	1418523757
	Balance Amount	935457133



Cost calculation of each Unit/ Tower										Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower		
Basement										Basement	Basement	Basement	Basement	Basement	Basement		
Sno	Work	Old Rate Before 31.6.2018 (Incl. of gst 18%)	New Rate From 1.7.2018 to 31.3.2024 (Incl. of gst 18%)	Estimated Amount (Old) Before 30.06.2018		Estimated Amount From 1.7.2018		Upto 30.6.2018		Upto 31.3.2019	Upto 31.3.2020	Upto 31.3.2021	Upto 31.3.2022	Upto 31.3.2023	Upto 31.3.2024		
				Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	
1	RAFT RCC	1121.00	1372.00	104097.00	116692737	60504	83011639	43592.89	48867629.69	48867630	58570414	58570414	58570414	58570413.69	50664.89	58570413.69	
2	COLUMN	118.00	145.00	104097.00	12283446	60504	8773096	43592.89	5143961.02	6169401	6169401	6169401	6169401	6169401.02	50664.89	6169401.02	
3	BASEMENT TOP SLAB	472.00	578.00	104097.00	49133784	60504	34971376	43592.89	20575844.08	20575844	24663460	24663460	24663460	24663460.08	50664.89	24663460.08	
4	FLOORING	177.00	217.00	104097.00	18425169	104097	22589049	0	0	0	0	0	0	0	0	0	
5	PAINTING	59.00	72.00	104097.00	6141723	104097	7494984	0	0	0	0	0	0	0	0	0	
6	PLUMBING	59.00	72.00	104097.00	6141723	104097	7494984	0	0	0	0	0	0	0	0	0	
7	ELECTRICAL	59.00	72.00	104097.00	6141723	104097	7494984	0	0	0	0	0	0	0	0	0	
8	FIRE FIGHTING	59.00	72.00	104097.00	6141723	104097	7494984	0	0	0	0	0	0	0	0	0	
9	TOTAL	2124.00	2600.00		221102028		179325095.45		74587434.79	74587435	89403275	89403275	89403275	89403274.79		89403274.79	
Estimated Amount						253912530.24											
Cost calculation of each Unit/ Tower										Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower		
WING A										WING A	WING A	WING A	WING A	WING A	WING A	WING A	
Sno	Work	Old Rate Before 31.6.2018 (Incl. of gst 18%)	New Rate From 1.7.2018 to 31.3.2024 (Incl. of gst 18%)	Estimated Amount (Old) Before 30.06.2018		Estimated Amount From 1.7.2018		Upto 30.6.2018		Upto 31.3.2019	Upto 31.3.2020	Upto 31.3.2021	Upto 31.3.2022	Upto 31.3.2023	Upto 31.3.2024	Upto 31.3.2025	
				Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	
1	Excavation	29.50	30.00	74963.29	2211417	0	0	74963	2211417.06	2211417	2211417	2211417	2211417	2211417.06	74963.29	2211417.06	
2	Structural	1003.00	1235.00	74963.29	75188180	60058	74171988	14905	14949715.00	33567476	45979226	45979226	45979226	45979226.30	60130.18	70802812.30	
3	Masonry	88.50	110.00	74963.29	6634251	74963	8245962	0	0.00	0	0	0	0	0	45060	4956600.00	
4	Plaster	82.60	110.00	74963.29	6191968	74963	8245962	0	0.00	0	0	0	0	0	0	0	
5	Flooring	141.60	175.00	74963.29	10614802	74963	13118576	0	0.00	0	0	0	0	0	0	0	
6	Joining(Door&Window)	218.30	270.00	74963.29	16364486	74963	20240088	0	0.00	0	0	0	0	0	0	0	
7	Painting	70.80	100.00	74963.29	5307401	74963	7496329	0	0.00	0	0	0	0	0	0	0	
8	Water proofing	53.10	75.00	74963.29	3980551	74963	5622247	0	0.00	0	0	0	0	0	0	0	
9	Lift	59.00	80.00	74963.29	4422834	74963	5997063	0	0.00	0	0	0	0	0	0	0	
10	Plumbing	100.30	125.00	74963.29	7518818	74963	9370411	0	0.00	0	0	0	0	0	0	0	
11	Electrical	212.40	260.00	74963.29	15922203	74963	19490455	0	0.00	0	0	0	0	0	0	0	
12	Fire fighting	23.60	30.00	74963.29	1769134	74963	2248899	0	0.00	0	0	0	0	0	0	0	
Total				2082.70	2600.00		156126044		174247980	35778893	48190643	48190643	48190643	48190643.36	77970829.36	100711720.21	
Estimated Amount						191409112											
Cost calculation of each Unit/ Tower										Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower		
WING B										WING B	WING B	WING B	WING B	WING B	WING B	WING B	
Sno	Work	Old Rate Before 31.6.2018 (Incl. of gst 18%)	New Rate From 1.7.2018 to 31.3.2024 (Incl. of gst 18%)	Estimated Amount (Old) Before 30.06.2018		Estimated Amount From 1.7.2018		Upto 30.6.2018		Upto 31.3.2019	Upto 31.3.2020	Upto 31.3.2021	Upto 31.3.2022	Upto 31.3.2023	Upto 31.3.2024	Upto 31.3.2025	
				Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	
1	Excavation	29.50	30.00	84390.41	2489517	0	0	84390.41	2489517.10	2489517	2489517	2489517	2489517	2489517.10	84390.41	2489517.10	
2	Structural	1003.00	1235.00	84390.41	84643581	46310	57193418	38079.95	38194189.85	45142300	52090410	52090410	52090410	52090410.15	66209.95	72934739.85	
3	Masonry	88.50	110.00	84390.41	7468551	68141	7495500	16249.5	1438080.75	1438081	2675801	2675801	2675801	2675801.75	50005.5	5151240.75	
4	Plaster	82.60	110.00	84390.41	6970648	84390	9282945	0	0.00	0	0	0	0	0	0	0	
5	Flooring	141.60	175.00	84390.41	11949682	84390	14768322	0	0.00	0	0	0	0	0	0	0	
6	Joining(Door&Window)	218.30	270.00	84390.41	18422427	84390	22785411	0	0.00	0	0	0	0	0	0	0	
7	Painting	70.80	100.00	84390.41	5974841	84390	8439041	0	0.00	0	0	0	0	0	0	0	
8	Water proofing	53.10	75.00	84390.41	4481131	84390	6329281	0	0.00	0	0	0	0	0	0	0	
9	Lift	59.00	80.00	84390.41	4979034	84390	6751233	0	0.00	0	0	0	0	0	0	0	
10	Plumbing	100.30	125.00	84390.41	8464358	84390	10548801	0	0.00	0	0	0	0	0	0	0	
11	Electrical	212.40	260.00	84390.41	17924523	84390	21941507	0	0.00	0	0	0	0	0	0	0	
12	Fire fighting	23.60	30.00	84390.41	1991614	84390	2531712	0	0.00	0	0	0	0	0	0	0	
Total				2082.70	2600.00		175759907		168067170	49069898	57255728	57255728	57255728	57255728.70	80575497.70	106741525.80	
Estimated Amount						210188958											
Cost calculation of each Unit/ Tower										Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower		
WING C										WING C	WING C	WING C	WING C	WING C	WING C	WING C	
Sno	Work	Old Rate Before 31.6.2018 (Incl. of gst 18%)	New Rate From 1.7.2018 to 31.3.2024 (Incl. of gst 18%)	Estimated Amount (Old) Before 30.06.2018		Estimated Amount From 1.7.2018		Upto 30.6.2018		Upto 31.3.2019	Upto 31.3.2020	Upto 31.3.2021	Upto 31.3.2022	Upto 31.3.2023	Upto 31.3.2024	Upto 31.3.2025	
				Area sqft	Amount (Incl. of gst 18%)												

Cost calculation of each Unit/ Tower										Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower									
WING E										WING E	WING E	WING E	WING E	WING E	WING E	WING E									
Sno	Work	Old Rate Before 31.6.2018 (Incl. of gst 18%)	New Rate From 1.7.2018 to 31.3.2024 (Incl. of gst 18%)	Estimated Amount (Old) Before 30.06.2018		Estimated Amount From 1.7.2018		Upto 30.6.2018		Upto 31.3.2019	Upto 31.3.2020	Upto 31.3.2021	Upto 31.3.2022	Upto 31.3.2023	Upto 31.3.2024	From 1.4.2024 Upto 30.6.2024	From 1.7.2024 Upto 30.9.2024	From 1.10.2024 Upto 31.12.2024	From 1.1.2025 Upto 31.3.2025	Amount (Incl. of gst 18%)	Upto 31.3.2025				
				Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)
1	Excavation	29.50	30.00	19825.67	584857	0	0	19825.67	584857.27	584857	584857	584857	584857	584857.27	19825.67	584857.27	0	0.00	0	0.00	0.00	0.00	19825.67	584857.27	
2	Structural	1003.00	1235.00	19825.67	1985147	1574	1943396	18252.07	18306826.21	18306826	18306826	18306826	18306826	18306826.21	18252.07	18306826.21	0	0.00	0	0.00	0.00	0.00	18252.07	18306826.21	
3	Masonry	88.50	110.00	19825.67	1754572	19826	2180824	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
4	Plaster	82.60	110.00	19825.67	1637600	19826	2180824	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
5	Flooring	141.60	175.00	19825.67	2807315	19826	3469492	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
6	Joining(Door&Window)	218.30	270.00	19825.67	4327944	19826	5352931	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
7	Painting	70.80	100.00	19825.67	1403657	19826	1982567	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
8	Water proofing	53.10	75.00	19825.67	1052743	19826	1486925	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
9	Lift	59.00	80.00	19825.67	1169715	19826	1586054	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
10	Plumbing	100.30	125.00	19825.67	1988515	19826	2478209	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
11	Electrical	212.40	260.00	19825.67	4210972	19826	5154674	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
12	Fire fighting	23.60	30.00	19825.67	467886	19826	594770	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
Total				2082.70	2600.00				28410665	18891683	18891683	18891683	18891683	18891683.48	18891683.48	0	0	0	0	0.00	0	0	0	0	
Estimated Amount								47302349																	
Cost calculation of each Unit/ Tower										Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower									
WING F										WING F	WING F	WING F	WING F	WING F	WING F	WING F									
Sno	Work	Old Rate Before 31.6.2018 (Incl. of gst 18%)	New Rate From 1.7.2018 to 31.3.2024 (Incl. of gst 18%)	Estimated Amount (Old) Before 30.06.2018		Estimated Amount From 1.7.2018		Upto 30.6.2018		Upto 31.3.2019	Upto 31.3.2020	Upto 31.3.2021	Upto 31.3.2022	Upto 31.3.2023	Upto 31.3.2024	From 1.4.2024 Upto 30.6.2024	From 1.7.2024 Upto 30.9.2024	From 1.10.2024 Upto 31.12.2024	From 1.1.2025 Upto 31.3.2025	Amount (Incl. of gst 18%)	Upto 31.3.2025				
				Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)
1	Excavation	29.50	30.00	6899.29	203529	0	0	6899.29	203529.06	203529	203529	203529	203529	203529.06	6899.29	203529.06	0	0.00	0	0.00	0.00	0.00	6899.29	203529.06	
2	Structural	1003.00	1235.00	6899.29	6919988	6899	8520623	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
3	Masonry	88.50	110.00	6899.29	610587	6899	758922	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
4	Plaster	82.60	110.00	6899.29	569881	6899	758922	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
5	Flooring	141.60	175.00	6899.29	976939	6899	1207376	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
6	Joining(Door&Window)	218.30	270.00	6899.29	1506115	6899	1862808	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
7	Painting	70.80	100.00	6899.29	488470	6899	689929	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
8	Water proofing	53.10	75.00	6899.29	366352	6899	517447	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
9	Lift	59.00	80.00	6899.29	407058	6899	551943	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
10	Plumbing	100.30	125.00	6899.29	691999	6899	862411	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
11	Electrical	212.40	260.00	6899.29	1465409	6899	1793815	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
12	Fire fighting	23.60	30.00	6899.29	162823	6899	206979	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
Total				2082.70	2600.00				17731175	203529	203529	203529	203529	203529.06	203529.06	0	0	0	0	0.00	0	0	0	0	
Estimated Amount								17934704																	
Cost calculation of each Unit/ Tower										Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower	Cost calculation of each Unit/ Tower									
WING G										WING G	WING G	WING G	WING G	WING G	WING G	WING G									
Sno	Work	Old Rate Before 31.6.2018 (Incl. of gst 18%)	New Rate From 1.7.2018 to 31.3.2024 (Incl. of gst 18%)	Estimated Amount (Old) Before 30.06.2018		Estimated Amount From 1.7.2018		Upto 30.6.2018		Upto 31.3.2019	Upto 31.3.2020	Upto 31.3.2021	Upto 31.3.2022	Upto 31.3.2023	Upto 31.3.2024	From 1.4.2024 Upto 30.6.2024	From 1.7.2024 Upto 30.9.2024	From 1.10.2024 Upto 31.12.2024	From 1.1.2025 Upto 31.3.2025	Amount (Incl. of gst 18%)	Upto 31.3.2025				
				Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)	Area sqft	Amount (Incl. of gst 18%)
1	Excavation	29.50	30.00	155667.4	4592188	46700	1401007	108967.18	3214531.81	4615537	4615537	4615537	4615537	4615536.91	155667.35	4615536.91	0	0.00	0	0.00	0.00	0.00	155667.35	4615536.91	
2	Structural	1003.00	1235.00	155667.4	156134402	155667	192249239	0	0.00	0	0	0	0	0	10378	12816830.00	0	0.00	0	0.00	0.00	0.00	10378	12816830.00	
3	Masonry	88.50	110.00	155667.4	13776565	155667	17123414	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
4	Plaster	82.60	110.00	155667.4	12858127	155667	17123414	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
5	Flooring	141.60	175.00	155667.4	22042504	155667	27241795	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
6	Joining(Door&Window)	218.30	270.00	155667.4	33982193	155667	42030198	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00	0.00	0.00	
7	Painting	70.80	100.00	155667.4	11021252	155667	15566740	0	0.00	0	0	0	0	0	0	0.00	0	0.00	0	0.00	0.00	0.00			