



From - REG - 3			
Chartered Accountants Certificate			
(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)			
Information as on 30.06.2021			
Certification work Assigned vide letter No.- NIL Dated 13.07.2021			
UDIN No. -21409153AAAABU3841			
Subject: Certificate of amount incurred on Millat Home Project for Construction of 3 Nos. Tower (Type 2/ 3 / 4 Tower, 16 No.s of Villas and Commercial) situated on Plot No. - 387/2,Village Bajot,Bijli Bamba Road ,Hapur Bye Pass ,Meerut , Uttar Pradesh, Development Authority - Meerut Development Authority (MDA) District Meerut,Uttar Pradesh admeasuring 18,187.66 Sq. Mtrs. area, being developed by Abbasi Rao Developers Pvt. Ltd. having RERA Registration No. - UPRERAPRJ7032, Bank A/c No. 720020110000154 , Abbasi Rao Developers Pvt.Ltd. , Bank of India			
		Rs. in Lakhs	Rs. in Lakhs
S.No.	Particulars	Total Cost Estimated	Amount incurred till now
1	2	3	4
1	Land Cost (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction; (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any; (c) Acquisition cost of TDR (Transfer of Development Rights), if any; (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above); (e) Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to ,Competent Authority.	518	518
	SUB TOTAL LAND COST (in Rs.)	518	518
S.No.	Particulars	Total Cost Estimated	Amount incurred till now
1	2	3	4
2	Project Clearance Fees (a) Fees paid to RERA (b) Fees paid to Local Authority (c) Consultant/Architect Fees (directly attributable to project) (d) Any other (specify)	243	215
	SUB TOTAL FEES PAID (in Rs.)	243	215
3A	Cost of Development And construction (a) Cost of services (water, electricity to construction site) , Site Overheads; (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project); (c) Cost of material actually purchased; (d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	6,000	698
	Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)	6,000	698
3B	Cost of construction incurred (As Certified by Project Engineer)	6,000	639
3C	Total Construction Cost (Lower of 3A and 3B.)	6,000	639
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)	-	-
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)	6,000	639
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	6,760	1,372



From - REG - 3			
<u>Chartered Accountants Certificate</u>			
(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)			
Information as on 30.06.2021			
Certification work Assigned vide letter No.- NIL Dated 13.07.2021			
UDIN No. -21409153AAAABU3841			
Subject: Certificate of amount incurred on Millat Home Project for Construction of 3 Nos. Tower (Type 2/ 3 / 4 Tower, 16 No.s of Villas and Commercial) situated on Plot No. - 387/2,Village Bajot,Bijli Bamba Road ,Hapur Bye Pass ,Meerut , Uttar Pradesh, Development Authority - Meerut Development Authority (MDA) District Meerut,Uttar Pradesh admeasuring 18,187.66 Sq. Mtrs. area, being developed by Abbasi Rao Developers Pvt. Ltd. having RERA Registration No. - UPRERAPRJ7032, Bank A/c No. 720020110000154 , Abbasi Rao Developers Pvt.Ltd. , Bank of India			
		Rs. in Lakhs	Rs. in Lakhs
S.No.	Particulars	Total Cost Estimated	Amount incurred till now
1	2	3	4
5	Percentage completion of Construction Work completed (as per Project Engineer Certificate) (Viz. 3 Nos Towers and 16 No. Villas & Commercial)	11%	
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4)%	20%	
7	Total amount received from Allottees till date since Inception of the Project (in Rs.)		1,056
8	70% Amount to be deposited in Designated Account (0.7*Row 7)		739
9	Cumulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)		1,372
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)		735
11	Balance available in Designated A/c as on 30.06.2021		4.74
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)		637
This certificate is being issued on specific request of M/s Abbasi Rao Developers Pvt. Ltd. for UP RERA compliance. The certification is based on the information and records produced before me and is true to the best of my knowledge and belief. - Kindly also refer Annexure - 1 for Notes to CA.			
Certificate For Gaurav Jai Agrawal & Associates Chartered Accountants Firm Regn. No. 024547C CA. Gaurav Agrawal (Proprietor) Membership No. - 409153 Date: 19.07.2021 Place: Greater Noida			



Notes to CA. Certificate (Millat Home Project – UPRERAPRJ7032)

Annexure - 1

- (a) The Estimated & Incurred Land cost has been considered on the basis of Registered Sale Deeds of the Project Land & on the basis of Audited Balance Sheet of F.Y. 2018-19.
- (b) Total Estimated Construction and Development Cost for sum of Rs. 6,000 Lakhs have been considered on the basis of the Certificate provided by the Engineer in respect of the said project.
- (c) Total Incurred Construction and Development Cost have been considered on the basis of Accrued expenses booked by the Promoter Company in its books of Accounts.
- (d) The amount of Trade Payables is Rs. 0.00 Lakhs as per Books of Accounts and Management Representation Letter (MRL) Dated - 13.07.2021 provided by the Promoter Company.
- (e) The data for the period from 01.04.2020 to 30.06.2021 is unaudited further the same is based on as per books of accounts maintained & produced before me by the Abbasi Rao Developers Pvt. Ltd. – Promoter Company.
- (f) As stated by the Promoter Company, the collection from Allottees have been received in Four Collection Accounts of the Project, wherein the provisions of The Real Estate Regulation and Development Act, 2016 (RERA) have been complied with and the expenditures made by the Promoter from the above said Bank Accounts is under the 70% capex