

Siddhivinayak Consturctions

Architects - Engineers - Contractors - Legal Advisors

ENGINEER'S CERTIFICATE

Subject: Certificate of Percentage of Completion of Construction Work of " Mayavan Project-Plotted Development"
"[UPRERA Registration Number-UPRERAPRJ7044] situated on the Khara No./Plot no.2238 and 2300.

Demarcated by its boundaries (latitude and longitude of the end points) 27.621418 and 77.669045 to the North 27.619158 and 77.675285 to the South 27.618667 and 77.666095 to the East 27.620517 and 77.666478 to the West of village Mauja Sakraya Bangar Tehsil Mathura Competent/Development authority MVDA District Mathura admeasuring 64871 sq.mts area being developed by Brajbhumi Nirmaan Pvt Ltd.

I, JITENDRA CHAUDHARY have undertaken assignment as for project engineer certifying Percentage of Completion Work of the "Mayavan Project Plotted Development", situated on the Khasra No/Plot No2238 and 2300.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:


- (i) Mr. Rajeev Agarwal as Architect
- (ii) Mr. Sanjeev Jain as Structural Consultant
- (iii) NA as MEP Consultant
- (iv) Mr. Manoj Kumar as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs.1011.07 Lacs (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 30.06.2021 is calculated at Rs.746.67 Lacs (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 264.39 Lacs (Total of S.No. 4 in Tables A and B).


JITENDRA CHAUDHARY
B.A.RCH
G.O.A. No.: CA/20/125474

Siddhivinayak Consturctions

Architects - Engineers - Contractors - Legal Advisors

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 30/6/2021 date is as given in Tables A and B below :

Table A-NOT APPLICABLE

Building/Wing/Tower bearing Number _____ or called _____

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	%

(Enclose separate sheets for the cost calculations for each unit/building or tower)

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amount
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Rs. 101107000
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs.74667047
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	73.84%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs.26439953
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	73.84%

(Enclose separate sheet for the cost calculations)

Siddhivinayak Consturctions

Architects - Engineers - Contractors - Legal Advisors

Signature of Engineer

Name

Address

Aadhar No.

PAN No.

Jitendra

Jitendra Chaudhary

Gopal Ashray Building, Near

7423 0711 5110

ERIPK5802B

AR. KRISHNA SHARMA
B.ARCH
No. CA/20/12547A

G.O. Nagar Nigam Mathura

Annexure A

**List of Extra / Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost)**