



Form — 5

CHARTERED ACCOUNTANT'S CERTIFICATE

(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)

Information as on 30/09/2025

Dated :-14/10/2025

Subject: Certificate of amount incurred on Bibhab Garden City, situated on Khasra no./Plot No. 67 (part), Mauja Miyapur, Taj Ganj Ward, Agra demarcated by its boundaries (latitude and longitude of the end- points) to the North 27°8'14.88"N, to the South 27°8'20.10"N, to the East 78°4'55.02"E to the West 78°5'0.10"E of Village Miyapur, Tehsil Sadar, Agra Competent Authority/Development Authority, District Agra, PIN 282001, admeasuring 11434.75 sq. meter area, being developed by Bibhab Builders having RERA Registration No. UPRERAPRJ123116 and Designated A/c (Bank Name - Punjab National Bank, Sanjay Place, Agra having A/c No. 0983002100028401)

S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
	Land Cost		
	(a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction;	6,10,00,000.00	6,10,00,000.00
	(b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any;	2,24,26,280.00	2,24,26,280.00
	(c) Acquisition cost of TDR (Transfer of Development Rights), if any;	53,59,670.00	53,59,670.00
	(d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above);		
	(e) Interest (Other than Penal Interest, Penalties etc) paid to FI, Scheduled Banks, NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to Competent Authority.		
	SUB TOTAL LAND COST (in Rs.)	8,87,85,950.00	8,87,85,950.00
S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
2	Project Clearance Fees		
	(a) Fees paid to RERA		88,385.00
	(b) Fees paid to Local Authority		1,20,979.00
	(c) Consultant/Architect Fees (directly attributable to project)	2,24,26,280.00	2,24,26,280.00
	(d) Any other (specify)		
	SUB TOTAL FEES PAID (in Rs.)	2,09,364.00	2,09,364.00
3A	Cost of Development And construction		
	(a) Cost of services (water, electricity to construction site), Site Overheads;		1,53,09,360.00
	(b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project);	14,18,00,000.00	5,59,30,157.50
	(c) Cost of material actually purchased;		78,89,387.00
	(d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);		
	Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)	14,18,00,000.00	7,91,29,358.50

9319104191

sarveshkumarbajpai@gmail.com

www.skabajpalandco.com

Agra (HO) : S-12, Block No. E-13/6, 2nd Floor, Raman Tower
 Sanjay Place, Agra-282 002 (U.P.), Ph: 9319104191
 Delhi : A-75/1 (Basement), Lajpat Nagar-1, New Delhi-110024
 Ph: 011-40587502 / 41323636
 Noida : C-719, Noida One Building, B-Block, Plot No. B-8, Sector 62,
 Noida 201309. Ph: 851-000-3612, 0120-2975092

OFFICES

AGRA

NOIDA

NEW DELHI

FIROZABAD

LUCKNOW



S. K. BAJPAI & CO.
Chartered Accountants



3B	Cost of construction incurred (As Certified by Project Engineer)		7,91,30,000.00
3C	Total Construction Cost (Lower of 3A and 3B.)		7,91,29,358.50
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution, Scheduled Banks, NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)		0.00
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C + 3D)		7,91,29,358.50
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	23,07,95,314.00	16,81,24,672.50
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)	55.80%	
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4)%	72.85%	
7	Total amount received from allottees till date since Inception of the Project (in Rs.)		8,27,42,785.50
8	70% Amount to be deposited in Designated Account (0.7*Row 7)		5,79,19,949.85
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * Row 6)		16,81,34,386.25
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)		5,79,19,949.85
11	Balance available in Designated A/c.		0.00
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)		11,02,14,436.40

This certificate is being issued on specific request of M/s BIBHAB BUILDERS. for UP RERA compliance. The certification is based on the information and records produced before us/me and are true to the best of our/my knowledge and belief.

DATE: 14.10.2025
PLACE: AGRA

UDIN: 25409978BMLDAX4999

FOR S.K. BAJPAI & CO.

CHARTERED ACCOUNTANTS

Saurabh Mudgal
CA SAURABH MUDGAL

(FCA, DISA, LLB)

M.NO- 409978



9319104191

sarveshkumarbajpai@gmail.com

www.skabajpalandco.com

- Agra (HO) : S-12, Block No. E-13/6, 2nd Floor, Ramad Tower Sanjay Place, Agra-202 002 (U.P.), Ph: 9319104191
- Delhi : A-75/1 (Basement), Lajpat Nagar-1, New Delhi-110024 Ph: 011-40587502 / 41323636
- Noida : C-719, Noida One Building, B-Block, Plot No. B-8, Sector 62, Noida 201309. Ph: 851-000-3612, 0120-2975092

OFFICES

AGRA

NOIDA

NEW DELHI

FIROZABAD

LUCKNOW