

	Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)	1,556.74	477.94
3B	Cost of construction incurred (As Certified by Project Engineer)	1,880.00	798.42
3C	Total Construction Cost (Lower of 3A and 3B.)	1556.74	477.94
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)	-	-
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)	1,556.74	477.94
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	2,350.00	1,268.81
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)	42.47%	
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4)%	53.99%	
7	Total amount received from allottees till date since Inception of the Project (in Rs.)		1,573.68
8	70% Amount to be deposited in Designated Account (0.7*Row 7)		1,101.58
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)	(Total Project)	1,268.81
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)		832.80
11	Balance available in Designated A/c.		268.78
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)		436.01

This certificate is being issued on specific request of M/s BRAJ DHAM CONSTRUCTIONS for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

For Gupta Saraswat & Associates
Chartered Accountants (FRN: 018095C)
Gaurav Gupta
Partner
M. No. 419963
UDIN: 22419963AHKAKP6253

