



COMBINED ENGINEERING & CONSULTING SERVICES

Add.:- Plot No.-245, Pkt.-8, Sector-23, Rohini, New Delhi-110085

Phone:- 011- 27045717, 09312888125

Email:- akhi.cecs@gmail.com

Date:-06/07/2023

FORM-REG-2

ENGINEER'S CERTIFICATE

Subject: Certificate of Percentage of Completion of Construction Work of layout "ARIHANT ENCLAVE" UPRERA Registration No. UPRERAPRJ516674 situated at Plot No. GH 5, Aditya World City, Integrated Township, Village Shahpur Bamhetta, Pargana Dasna, Tehsil & District Ghaziabad (U.P.) demarcated by its boundaries (latitude and longitude of the end points) 280 38' 54" N, 770 29' 17" E to the North, 280 38' 50" N, 770 29' 15" E to the South West, 280 38' 48" N, 770 29' 17" E to the South 280 38' 52" N, 770 29' 20" E to the North East of Village Shahpur Bamhetta, Ghaziabad. Competent/Development authority GDA District Ghaziabad PIN 201001 admeasuring 12175.06 sq. mts. area being developed by Ms/ AU Real Estate Services Private Limited.

I ER Akhilesh Singh have undertaken assignment as Chartered Engineer for certifying percentage of Completion work of the project "Arihant Enclave" situated on the Plot No. GH 5, Aditya World City, Integrated Township, Village Shahpur Bamhetta, Pargana Dasna, Tehsil & District Ghaziabad (U.P.) admeasuring 12175.06 sq. mts area being developed by AU Real Estate Services Private Limited.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) Shri ANUJ AGARWAL as Architect
- (ii) Mr. AKHILESH SINGH as structural Consultant for Combined Engineering & Consulting Services
- (iii) Mr. ANUJ AGARWAL as MEP Consultant
- (iv) Mr. Deepak Panwar as Site Supervisor on behalf of M/s AU Real Estate Services Private Limited.

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as **Rs. 2,50,00,000/-** (Total of S. No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date is calculated at **Rs. 1,06,96,908** (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at **Rs. 2,50,00,000/-** (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the date 30.06.2023 is as given in Tables A and B below :

Akhilesh Singh
1612875
Plot No. 245, Pkt. 8, Sec. 23, Rohini, Delhi

Table A

Building/Wing/Tower bearing Number or called (To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

Sr. No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	NA
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	NA
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	NA
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	NA
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	NA
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	NA

TABLE B

Internal & External Development works and common amenities

Sr. No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	₹2,50,00,000.00
2	Cost incurred as on (based on the actual cost incurred as per records)	₹1,06,96,908.00
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	42.79%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	₹1,43,03,092.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	N.A
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	42.79%



Signature of Engineer

Name Akhilesh Singh

Address Pkt.-8, Plot No.-245, Sector-23,
Rohini New Delhi-85.

Aadhar 922653053776

PAN N AOKPS8042L

License No:- M-1612875 of Authority -The Institution of Engineers (India)