

(Form REG – 3)

To,

The Directors,

Gulshan Developers (P) Limited

Reg Office: Gulshan One29, 7th Floor, Plot No.-C3-E1,

Sector – 129, Noida, UP - 201304

SUBJECT: Certificate of amount incurred on project Gulshan Avante for Construction of Tower A and Tower B for Construction of residential project situated at Plot No.GH-03A, Sector 16B, Greater Noida being developed by M/s Gulshan Developers Private Limited for the period upto 31st March 2026 with respect to UPRERA Registration number - UPRERAPRJ860880.

This Report is issued in accordance with the terms of our engagement letter/agreement dated 10 August 2023.

The report contains the cost incurred towards construction of project as on 31st March 2026 including the details as required pursuant to the UPRERA as per books of accounts maintained by the management.

We conducted our examination of the Statement in accordance with the Guidance Note on Reports or Certificates for Special Purposes issued by the Institute of Chartered Accountants of India. The Guidance Note requires that we comply with the ethical requirements of the Code of Ethics issued by the Institute of Chartered Accountants of India.

We have complied with the relevant applicable requirements of the Standard on Quality Control (SQC) 1, Quality Control for Firms that Perform Audits and Review of Historical Financial Information, and Other Assurance and Related Services Engagements.

We have verified the unaudited books of accounts, documents of M/s **Gulshan Developers Private Limited** and certificate regarding total amount incurred on project **Gulshan Avante for Construction of Tower A and Tower B** for Construction of residential project situated at **Plot No.GH-03A, Sector 16B, Greater Noida**, demarcated by its boundaries (**latitude and longitude of the end points : 28.60989 to the North 77.446204 to the East**) to the West of Village Etehra, District Gautam Budh Nagar Competent Authority/Development Authority GNIDA, District Gautam Budh Nagar, UP, PIN 203207, admeasuring 5416.54 sq. meter area **being developed by M/s Gulshan Developers Private Limited having Rera No - UPRERAPRJ860880, Designated Bank A/C No.– 777705662802, Bank Name – ICICI Bank is below:**

(Amount in lakhs)

PART-A					
S.No.	Particulars	Total Estimated Cost	Amount incurred till last quarter	Amount incurred during the quarter	Amount incurred till now
1	2	3	4	5	6
1	Land Cost				
	(a) Acquisition cost of land and legal costs on land transaction:				
	(a.1) For Project Estimation Purpose				
	i - In case of acquisition through Purchase, actual purchase price or the DM Circle Rate on the date of application of registration in U.P. RERA, whichever is higher.	613.95			613.95
	ii- In case of acquisition through Joint Development Agreement with land owner, the consideration as specified in the Joint Development Agreement or the DM Circle Rate on the date of application of registration in U.P. RERA, whichever is higher.	-			
	iii- In case of inherited /gifted/ through will, the cost of land shall be as per the DM circle rate on the date of application of registration of project in U.P. RERA.	-			
	TOTAL OF LAND COST - For Project Estimation Purpose	613.95			
	(a.2) For Purpose of % Completion of the project and Withdrawal from Separate Account				
	i - In case of acquisition through Purchase, the actual purchase price will be considered.	613.95	613.95	-	613.95
	ii- In case of acquisition through Joint Development Agreement with land owner, the cost of land shall be the actual cost incurred by the landowner	-	-	-	-
	iii- In case of inherited /gifted/ through will, the cost of land shall not be considered as there was no acquisition cost incurred by the promoter.				
	TOTAL OF LAND COST - For % completion and withdrawal purpose	613.95	613.95	-	613.95
	(b) Amount payable to obtain development rights, additional FAR and/or any other work under the provisions of Local Authority or State Government or Statutory Authority, if any;		-	-	-
	(c) Amounts payable to State Government or Competent Authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above);		-	-	-
	(d) Interest (Other than Penal Interest and Penalties etc.) a) paid to Financial Institution , Scheduled Banks , NBFC on loan/ borrowing provided such loan/ borrowing has been utilised for purchase of land b) paid on Unsecured Loan(s)- this interest amount will be restricted at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR) provided such loan has been utilised for purchase of land c) paid to the Competent Authority for acquisition of land	-	-	-	-
	TOTAL OF LAND COST				

1A	- For Project Estimation Purpose i.e. a.1+ b+c+d	613.95			
1B	- For Withdrawal Purpose i.e. a.2+ b+c+d	613.95	613.95	-	613.95
2	Project Clearance Fees				
	(a) Fees paid to RERA	2.00	1.77	-	1.77
	(b) Fees paid to Local Authority	344.61	40.99	- 2.52	38.47
	(c) Consultant/Architect Fees (directly attributable to project)	379.64	276.11	14.40	290.51
	(d) Any other (specify)	-	-	-	-
	TOTAL OF FEES PAID	726.25	318.87	11.87	330.74
3A	Cost of Construction and Development				
	(a) Cost of services (water, electricity to construction site) , Site Overheads;	417.45	237.82	103.15	340.97
	(b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project);	215.40	-	-	-
	(c) Cost of materials actually purchased;	6,696.79	5,403.38	316.33	5,719.71
	(d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	3,646.98	2,112.46	447.00	2,559.47
	Total of Construction and Development Cost (sum of (a) to (d) of 3A)	10,976.62	7,753.67	866.48	8,620.15
3B	Cost of Construction and Development incurred (the amount as reported in Row 4 of the latest Engineer's Certificate i.e. REG-2)	10,976.62	8,578.00	373.00	8,951.00
3C	Total Construction and Development Cost (Lower of 3A and 3B.)		7,753.67	373.00	8,620.15
3D	Interest on loan/ borrowing (Other than Penal Interest and Penalties etc.) provided such loan/ borrowing has been utilised for construction of this project: a) paid to Financial Institution , Scheduled Banks , NBFC and b) paid on Unsecured Loan(s)- this interest amount will be restricted at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)"	1,000.00	-	-	-
3E	TOTAL CONSTRUCTION AND DEVELOPMENT COST (S No. 3C + S No. 3D)	11,976.62	7,753.67	373.00	8,620.15
4	TOTAL COST OF PROJECT				
4A	- For Project Estimation Purpose (S No. 1A + S No. 2 + S No. 3E)	13,316.82			
4B	- For % completion of the project and withdrawal purpose (S No. 1B + S No. 2 + S No. 3E)	13,316.82	8,686.49	384.87	9,564.84
5	Percentage completion of Construction & Development Work completed as per latest REG-2 i.e. (Amount in Row 4 of REG-2 / Amount in Row 3 of REG-2) x100	81.55%			
6	Percentage completion of the Project (Proportionate cost incurred on the project to the total estimated cost) (Col.6 of S No. 4B / Col.3 of S No. 4B)	71.83%			
7	Total amount received from allottees till date since Inception of the Project	12803.40			

8	70% Amount to be deposited in Separate Account (70%*S No. 7)	8962.38
9	Loan sanctioned for the project till date (secured and unsecured both)	0.00
10	Loan disbursed for the project till date (secured and unsecured both)	0.00
11	Interest on deposits (flexi facility) credited to the Separate account	0.00
12	Total amount to be credited in the Separate Account till date (S No. 8 + S No. 10 + S No. 11)	8962.38
13	Cumulative Amount that can be withdrawn from Separate a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of S No. 4B * S No. 6)	9564.84
14	70% of the principal amount refunded on account of cancellation of unit (provided 70% of the amount collected was deposited to the Separate Account earlier). (The CA will necessarily ensure that units stand cancelled and if the 70% of the principal amount is to be refunded, the details shall be given in Part B of this Certificate)	0.00
15	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the Separate Account & the amount already withdrawn towards amount refunded to the allottee(s) towards cancellation of unit(s))	8925.12
16	Computed Balance in Separate A/c as on date: (S No. 12 - S No. 15)	37.26
17	Actual Balance available in Separate A/c as on date	37.26
18	Difference between the computed balance and actual balance in Separate A/c (S No. 16 - S No. 17) Should be Nil	0.00
19	Eligibility for withdrawal (i.e. the amount that can be withdrawn) from the Separate A/c (Minimum of S No. 17 and (S No. 13 + S No. 14 - S No. 15))	37.26
20	Amount to be directly paid to the vendors/ billers/ contractors/ Allottees (in case of refund as per S No. 15 above) as per Part B of this certificate	0.00
21	Amount that can be finally transferred to the Transaction account (S No. 19 - S No. 20)	37.26

This certificate is being issued on specific request of M/s **Gulshan Developers Private Limited** for UP RERA compliance. The certification is based on the information and records produced before me and is true & fair to the best of my knowledge and belief.

For Ankit Singla & Co.

Chartered Accountants

Firm Registration No. 033553N

Ankit Singla

Ankit Singla
(Proprietor)

Membership No. 550255

Place: Chandigarh

Date: 15-04-2026

UDIN: 26550255EZHL5192

