

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of "Raj Residency" for Construction of 1 (One) Tower/Block/Building(s) situated on Khasra/Plot no. 575 KH, 575 GH, 550 KA, 550 KH, 570 KH, 570 KA demarcated by its boundaries :25.171923; 82.560987 (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Tehsil- Varanasi, Varanasi Development Authority, District - Varanasi, admeasuring 4600 sq. meter, being developed by Framework Infrabuilds Pvt. Ltd. having RERA Registration No. UPRERAPRJ7587

I/We Akhilesh Kumar Singh have undertaken assignment as Project Engineer for certifying Percentage of "Raj Residency" for Construction of 1 (One) Tower/Block/Building(s) situated on Khasra/Plot no. 575 KH, 575 GH, 550 KA, 550 KH, 570 KH, 570 KA demarcated by its boundaries :25.171923; 82.560987 (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Tehsil- Varanasi, Varanasi Development Authority, District - Varanasi, admeasuring 4600 sq. meter, being developed by Framework Infrabuilds Pvt. Ltd. having RERA Registration No. UPRERAPRJ7587 is as follows

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) Shri Raj Kumar as Architect
- (ii) M/s ATS Structural Consultants, Lucknow (Mr. Akhilesh Kumar Singh) as Structural Consultant
- (iii) Shri Raj Kumar as MEP Consultant
- (iv) Shri Vikas Kumar as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as **Rs. 1400 Lakhs (approx)** (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 30.09.2023 is calculated at **920 Lakhs (approx)** (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at **Rs. 480 Lakhs (approx)** (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on 30.09.2023 is as given in Tables A and B below :

Table A1
For Building /wing/ Tower - A

S.No.	Particulars	Amounts (in lakhs)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	1190

2	Cost Incurred as on Date (Based on the actual cost incurred as per records)	750
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	63%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	440
5	Cost Incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra Items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	63%

ra

Internal & External Development works and common amenities

S.No.	Particulars	Amounts (in lakhs)
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	210
2	Cost Incurred as on (based on the actual cost incurred as per records)	170
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	81%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	40
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra Items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	81%

Signature of Engineer

Name Mr. Akhilesh Kumar Singh
Address D-27, Indra Nagar, Lucknow
Aadhar No.
PAN No. ALGPS8972G


Akhilesh Kumar Singh
M. Tech (Structure)-I.I.T.(B.H.U.)
M-1817529 (I.E. (India))
ATS STRUCTURAL CONSULTANTS
D-27, Indira Nagar, Lucknow-16