

FORM-R

TO WHOM IT MAY CONCERN

DATED

15.10.2020

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Sub **Certificate of Percentage of Completion of Construction Work of APEX THE KREMLIN No. of Building(s)/ 7 Block(s) of the ONE Phase of the Project [UPRERA Registration Number UPRERAPRJ7601] situated on Plot no 4/BS-23, SIDDHARTH VIHAR YOJANA GHAZIABAD Demarcated by its boundaries (latitude 28 39 07 19 N and longitude 77 24 13 59 E of the end points) Competent/ Development authority UP BUILDING AND DEVELOPMENT BOARD District GHAZIABAD PIN_201010 admeasuring 26000 sq.mts. area being developed by Apex heights Private Limited.**

I/We SH. V D SHARMA have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the t 7_Block/ Tower (s)(A,B,C,D,E,F,G) of _the Project , situated on the Khasra No/ Plot no 4/BS-23,Siddharth Vihar Yojana,Ghaziabad,Uttar Pradesh. competent/ development authority UP Building and Development Board District_Ghaziabad_PIN 201010 admeasuring __26000 sq.mts. area being developed by Apex Heights Private Limited

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri VISHAL MITTAL (SPACE DESIGNERS INTERNATIONAL as Architect
- (ii) M/s/Shri V.D. SHARMA as Structural Consultant
- (iii) M/s/Shri CONSUMMATE ENGINEERING SERVICE PVT. LTD as MEP Consultant
- (iv) M/s/Shri NARINDER SINGH as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs.29000 LAKHS (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 30.09.2020 is calculated at Rs.25209 LAKHS (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 3791 (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the __30.09.2020 date is as given in Tables A and B below :



Table A

Building/Wing/Tower bearing Number A,B,C,D,E,F,G TOWERS

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	29000
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	25209
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	86.93
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	3791
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	4926
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	88.83
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE BInternal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Rs 3130
2	Cost incurred as on (based on the actual cost incurred as per records)	0
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs 3130
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0%
(Enclose separate sheet for the cost calculations)		

Signature of Engineer

Name

V D SHARMA

Address

B-24 SECTOR -67 NOIDA

Aadhar No.

739064106980

PAN No.

AABCO0001H



V.D. SHARMA
ME (Structures), FIE
CHARTERED ENGINEER

Annexure A

List of Extra / Additional Items executed with Cost
 (which were not part of the original Estimate of Total Cost)

NA