

205/414
M/23

ENGINEER'S CERTIFICATE (On Letter Head)

FORM-R

Subject:

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)
Certificate of Percentage of Completion of Construction Work of EWS/LIG No. of Building(s)/ Block(s) of the Phase
of the Project [UPRERA PRI-800885] situated on the Khasra No/ Plot no GH-08 to the North 83.431989 to
Demarcated by its boundaries (latitude and longitude of the end points) 26.70613 to the South 26.706718 to the East 83.431375 to the West of village Khorabar Tehsil Sadar Competent/
Development authority Gorakhpur District Gorakhpur PIN 273008 admeasuring 18280.29
sq.mts. area being developed by [Promotor's Name]

I Kishan Singh have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the
EWS/LIG Building(s)/ Multistory Block/ Tower (s) of EWS (G+3)/LIG (G+14) Phase of the Project, situated on
the Khasra No/ Plot no GH-08
of village Khorabar tehsil Sadar competent/ development
authority Gorakhpur District Gorakhpur PIN 273008 admeasuring 18280.29 sq.mts. area being developed
by [Promotor's Name]

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site
construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri/Smt Bindesh Kumar Sahani as Architect
- (ii) M/s/Shri/Smt Tariq Ahmad as Structural Consultant
- (iii) M/s/Shri/Smt Himanshu Srivastav as MEP Consultant
- (iv) M/s/Shri/Smt Shajid Ali as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s)
of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under
reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by
Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by
developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 18073.00 Lacs (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.
4. The estimated actual cost incurred till date 31/3/2023 is calculated at Rs. 0.00 (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.
5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 18073.00 lacs (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31/3/2023 date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number _____ or called _____
(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs 16410.00 Lakh
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs 0.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	% 0.00
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs 16410.00
5	Cost incurred on Additional/ Extra items not included in the Estimated Cost (Annexure A)	Rs -
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	% -

(Enclose separate sheets for the cost calculations for each unit/building or tower)

TABLE B
Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Rs 1663.00 Lakh
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs 0.00
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	% 0.00
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs 1663.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs -
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) * 100)	% -

(Enclose separate sheet for the cost calculations)

Signature of Engineer
Name KISHAN SINGH
Address EXECUTIVE ENGINEER, Gorakhpur development Authority, Gorakhpur (UP)
Aadhar No. 6778 5039 5451
PAN No.

Annexure A

List of Extra / Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost)