

261, opposite Imperial Chat - Dharamshala Mohalla, Sadar Bazar, Jhansi, UP-284001
Ph. 72754-80772, Email – Prakhars95@gmail.com

Form-REG-3

Information as on 31-12-2024			
Certification work Assigned vide letter No- 03/RERA/2024-25			
			Dated :- 15-01-2025
Subject: Certificate of amount incurred on Project DEV ASHOK ENCLAVE of DEV ASHOK INFRA DEVELOPERS for Construction of Block/Building(s) 76 situated on Khasra no./Plot No.70,71,72,82,83,85,86,89,90 demarcated by its boundaries 25.4748219* and 78.6008857*0.0 to the North, 25.4772141*0.0 and 78.59997070*0.0 to the South 25.4740636.0 and 78.6063563.0 to the east , 25.4884242*0.0 and 78.5961302*0.0 to the west of the vilage Dadiyapura Tehsil Jhansi competent authority Distrct jhansi, PIN 284002 , Admeasuring 16245 sq. meter area, being developed by Jhansi Dev ASHOK Enclave .LIMITED having RERA Registration No UPRERAPRJ721110, Designated A/C No. 00000042071758276 of State Bank of India			
		in lacs	in Lacs
S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
1	LandCost (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction; (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any; (c) Acquisition cost of TDR (Transfer of Development Rights), if any; (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above); (e) Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to ,Competent Authority.	282.10	282.10
	SUB TOTAL LAND COST (in Rs.)	282.10	282.10

261, opposite Imperial Chat - Dharamshala Mohalla, Sadar Bazar, Jhansi, UP-284001
Ph. 72754-80772, Email – Prakhars95@gmail.com

S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
2	Project Clearance Fees		
	(a) Fees paid to RERA	1.16	1.47
	(b) Fees paid to Local Authority	265.00	192.28
	(c) Consultant/Architect Fees (directly attributable to project)	5.00	10.70
	(d) Any other (specify)	3.00	-
	SUB TOTAL FEES PAID (in Rs.)	274.16	204.45
3A	Cost of Development And construction (a) Cost of services (water, electricity to construction site) , Site Overheads; (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project); (c) Cost of material actually purchased; (d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	2,643.81	482.00
	Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)	2,643.81	482.00
3B	Cost of construction incurred (As Certified by Project Engineer)	2,643.81	482.00
3C	Total Construction Cost (Lower of 3A and 3B.)	2,643.81	482.00
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)	-	-
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)	2,643.81	482.00
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	3,200.06	968.55
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)	18.23%	
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4)%	30.27%	

261, opposite Imperial Chat - Dharamshala Mohalla, Sadar Bazar, Jhansi, UP-284001
Ph. 72754-80772, Email – Prakhars95@gmail.com

7	Total amount received from allottees till date since Inception of the Project (in Rs.)	662.05
8	70% Amount to be deposited in Designated Account (0.7*Row 7)	463.44
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)	969
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)	334.3
11	Balance available in Designated A/c.	11.85
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)	634.25

This certificate is being issued on specific request of M/s Dev ASHOK INFRA Developers for UP RERA compliance. The certification is based on the information and records produced before me and is true to the best of my knowledge and belief. We do not bear any responsibility of irregularity reported in future due to tampering of records. This time the amount excess withdrawn from the designated account is because the calculation of work completion. Actual Value of Land Stock purchased for this RERA project is RS 2.82 crore only, in last certificate issued on 15.07.2024 we have taken land purchase value as 3.70 crore mistakenly and hence now reversed.



Prakhar Singhal

CA Prakhar Singhal
M. No. 448342
UDIN No.- 25448342BMIUUF4719