

Form-REG-3

CHARTERED ACCOUNTANT'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No. 764/JDA/2024-25

Information as on 30-06-2026

Subject: Certificate of amount incurred on 264 Nos of EWS plot No M-01 of “Major Dhyan Chand Awasiya Yozna for Residential and Commercial Plots situated on Khasra no 748, Mouza Hasari., demarcated by its boundaries (latitude and longitude of the end-points) latitude 25.407704 longitude 78.557293 to the North, latitude 25.404407 longitude 78.556905 to the South, latitude 25.405354 longitude 78.553811 to the West, latitude 25.405295 longitude 78.557798 to the East of village HANSARI, Tehsil JHANSI Competent/Development Authority Jhansi, District Jhansi in admeasuring 52980.00 sqm. area, being developed by Jhansi

Development Authority and ID [UPRERAPRM19833], having Separate A/c No. 50200082493701 Bank Name- HDFC Civil Lines-Jhansi-UP

PART – A					
					(Rs in Lac)
S.No	Particulars	Total Estimated Cost	Amount incurred till last quarter	Amount incurred During the quarter	Amount incurred till now
1	Land Cost				
(a)	Acquisition cost of land and legal costs on land transaction.	498.26	498.26	NA	498.26
(a.1)	For Project Estimation Purpose	NA	NA	NA	NA
(i)	In case of acquisition through Purchase, actual purchase price or the DM Circle Rate on the date of application of registration in UP RERA. whichever is higher	NA	NA	NA	NA
(ii)	In case of acquisition through Joint Development Agreement with land owner, the consideration as specified in the Joint Development Agreement or the DM Circle Rate	NA	NA	NA	NA

	on the date of application of registration in UP RERA, whichever is higher				
(iii)	In case of inherited gifted/ through wall, the cost of land shall be as per the DM circle rate on the date of application of registration of project in UP. RERA	NA	NA	NA	NA
	TOTAL OF LAND COST-For Project Estimation Purpose	NA	NA	NA	NA
(a.2)	For Purpose of % Completion of the project and Withdrawal from Separate Account	NA	NA	NA	NA
(i)	In case of acquisition through Purchase, the actual purchase price will be considered.	498.26	498.26	NA	498.26
(ii)	In case of acquisition through land Development Agreement with land owner, the cost of land shall be the actual cost incurred by the landowner	NA	NA	NA	NA
(iii)	In case of inherited gifted/through will, the cost of land shall not be considered as there was no acquisition cost incurred by the promoter	NA	NA	NA	NA
	TOTAL OF LAND COST - For % completion and withdrawal purpose	498.26	498.26	NA	498.26
(b)	Amount payable to obtain development rights, additional FAR and/or any other work under the provisions of Local Authority or State Government or Statutory Authority, if any.	NA	NA	NA	NA
(c)	Amounts payable to State Government Competent Authority or any other statutory authority of the State or Central Government towards stamp duty. transfer charges, registration fees etc (if not included in para (a) above).	NA	NA	NA	NA
(d)	Interest (Other than Penal Interest and Penalties etc)	NA	NA	NA	NA
(d.1)	paid to Financial Institution. Scheduled Banks, NBFC on loan/ borrowing provided such loan/ borrowing has been utilized for purchase of land	NA	NA	NA	NA
(d.2)	paid on Unsecured Loan(s) this interest amount will be restricted at State Bank of India Marginal cost of Fund based lending Rate (SBI -MCLR) provided such loan has been utilized for purchase of land	NA	NA	NA	NA
(d.3)	paid to the Competent Authority for acquisition of land	NA	NA	NA	NA
	TOTAL OF LAND COST	498.26	498.26	NA	498.26

1-A	For Project Estimation Purpose i.e. a.1+ b+c+d	498.26	498.26	NA	498.26
1-B	For Withdrawal Purpose i.e. a.2 b+c+d	498.26	498.26	NA	498.26
2	Project Clearance Fees				
(a)	Fees paid to RERA	4.05	4.05	NA	4.05
(b)	Fees paid to Local Authority	100.00	100.00	NA	100.00
(c)	Consultant/Architect Fees (directly attributable to project)	NA	NA	NA	NA
(d)	Any other (specify)	NA	NA	NA	NA
	TOTAL OF FEES PAID	104.05	104.05	NA	104.05
3(A)	Cost of Construction and Development	3557.81			
(a)	Cost of services (water, electricity to construction, Sewerage, boundary wall, park development, road Development, horticulture site). Site Overheads,	3557.81	631.36	NA	631.36
(b)	Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc. (so long as these costs are directly incurred in the construction of the concerned project).	NA	NA	NA	NA
(c)	Cost of materials actually purchased,				
(d)	Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);				
(e)	Head over expenses at 10%				
(f)	Contingency expenses at 15%				
	Total of Construction and Development Cost (sum of (a) to (f) of 3A)	3557.81	631.36	NA	631.36
3(B)	Cost of Construction and Development incurred (the amount as reported in Row 4 of the latest Engineer's Certificate i.e. REG-2)	3557.81			
3(C)	Total Construction and Development Cost (Lower of 3A and 3B.)	3557.81	631.36	NA	631.36
3(D)	Interest on loan/ borrowing (Other than Penal Interest and Penalties etc.) provided such loan/ borrowing has been utilized for construction of this project:	NA	NA	NA	NA
(a)	paid to Financial Institution. Scheduled Banks, NBFC and	NA	NA	NA	NA
(b)	paid on Unsecured Loan (3)- this interest amount will be restricted at State Bank of India-Marginal cost of Fund based lending Rate (SBI-MCLR)"	NA	NA	NA	NA

3(E)	TOTAL CONSTRUCTION AND DEVELOPMENT COST (S No. 3C + S No. 3D)	3557.81	631.36	NA	631.36
4	TOTAL COST OF PROJECT	4160.12	1233.67	NA	1233.67
4(A)	For Project Estimation Purpose (S No. 1A + S No. 2+ S No. 3E - For % completion of the project and withdrawal purpose (S No. 1B+S No. 2+S No. 3E)	4160.12	1233.67	NA	1233.67
4(B)	For % completion of the project (S No.1A+S No. 2+ S No. 3E	4160.12	1233.67	NA	1233.67
5	Percentage completion of Construction. Development Work completed as per latest REG-21e (Amount in Row 4 of REG-2/Amount in Row 3 of REG-2) x100	17.75%			
6	Percentage completion of the Project (Proportionate cost incurred on the project to the total estimated cost) (Col 6 of S No. 4B/Col.3 ofS No. 4B)	29.65%			
7	Total amount received from allottees till date since Inception of the Project	3651.87	3602.43	49.44	3651.87
8	70% Amount to be deposited in Separate Account (70%*S No. 7)	2556.31			
9	Loan sanctioned for the project till date (secured and unsecured both)	NA	NA	NA	NA
10	Loan disbursed for the project till date (secured and unsecured both)	NA	NA	NA	NA
11	Interest on deposits (flexi facility) credited to the Separate account	NA	NA	NA	NA
12	Total amount to be credited in the Separate Account till date (S No. 8 + S No. 10+S No. 11)	2556.31			
13	Cumulative Amount that can be withdrawn from Separate a/c, te. (Total Estimated Cost Proportionate Cost Incurred on the Project) (Column 3 of S No. 4B S No. 6)	1233.67			
14	70% of the principal amount refunded on account of cancellation of unit (provided 70% of the amount collected was deposited to the Separate Account earlier). (The CA will necessarily end that units stand cancelled and if the 70% of the principal amount is to be refunded, the details shall be given in Part B of this Certificate)	NA	NA	NA	NA
15	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realized till date but not deposited in the Separate Account & the amount	735.41			

	already withdrawn towards amount refunded to the allottee(s) towards cancellation of unit(s))				
16	Computed Balance in Separate A/c as on date (S No. 12 - S No. 15)	1820.89			
17	Actual Balance available in Separate A/c us on date	824.37			
18	Difference between the computed balance and actual balance in Separate A/c (S No. 16-S No. 17) Should be Nil	996.52			
19	Eligibility for withdrawal (i.e. the amount that can be withdrawn) from the Separate A/e (Minimum of S No. 17 and (S No. 13+S No. 14-S No. 15))	498.26			
20	Amount to be directly paid to the vendors/ billers/contractors/ Allottees (in case of refund as per S No. 15 above) as per Part B of this certificate	NA			
21	Amount that can be finally transferred to the Transaction account (S No. 19-S No. 20)	498.26			

This certificate is being issued on specific Request of M/s Jhansi Development Authority for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

Note: Based on the information provided by the promoter. I certify that the land parcel for this project has not been mortgaged in any other project or for any other type of loans/borrowings

FOR A SACHIN AND ASSOCIATES

Chartered Accountants

FRN: 037562C



CA SACHIN AGARWAL

M.No 450492

UDIN: 26450492MKFHBC9646

Date: 01.07.2026