

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No.....

Date: 30- June-2026

Information as on 30- June-2026

Subject: Certificate of Percentage of work done for the Project Gulshan Dynasty Moradabad , Project Registration No-UPRERAPRJ6869395 situate in Village / Sector- Plot No. GH-10, Sector-4, New Morodabad Yojna, Moradabad, U.P, Tehsil- Moradabad , Competent / Development Authority MDA, District Moradabad PIN-244001, admeasuring 50084.27 sq.mts. area being developed by Gulshan Homz Private Limited.

I **Vishal Sharma** have undertaken assignment as Architect for certifying Percentage of work done for the project Gulshan Dynasty Moradabad situate on the Khasra No/ Plot no GH-10, Sector-4, New Morodabad Yojna, Moradabad, U.P, tehsil **Moradabad** competent/ development authority **MDA** District **Moradabad** PIN 244001 admeasuring **50084.27** sq.mts area being developed by Gulshan Homz Private Limited.

Following technical professionals are appointed by owner / Promotor :-

- (i) Shri Vishal Sharma as Architect
- (ii) Shri V D Sharma as Structural consultant
- (iii) Shri Nafees Qureshi as MEP Consultant
- (IV) Shri Madan Kumar Sharma as Site Supervisor

2- Based on Site Inspection, with respect to each of the Plots/ Buildings/Wings/Blocks/Towers of the aforesaid Real Estate Project, I certify as follows -

2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/Wings /Blocks/Towers of the Real Estate Project is as per Table-A.

2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in the Table-B.



Confluence Consultancy Services

New Delhi | Bengaluru | Dubai

F-1 ; First Floor, Mira Corporate Suites, +91 1141684508 | ccs@inconfluence .com
Ishwar Nagar , New Delhi-110065 | +91 1141635305 | www.confluenceworld.in

Table - A1					
Block -01					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	20-07-2023	14-08-2023
2	Total Number of Basement and Plinth	1	44%	15-08-2023	11-01-2024
3	Total Number of Podiums	0	0.00%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0.00%	06-02-2024	25-02-2024
5	Total Number of Slabs of Super Structure	3	0.00%	13-11-2023	30-06-2024
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0.00%	10-04-2024	09-07-2024
7	Sanitary Fittings within the Flat/Premises,		0.00%	04-06-2024	07-09-2024
8	Electrical Fitting within the Flat/Premises		0.00%	20-05-2024	24-07-2024
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0.00%	14-09-2023	30-06-2024
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks		0.00%	25-05-2024	31-12-2024
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0.00%	08-08-2024	31-12-2024
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate,Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	10-11-2025




Table - A2					
Block -02					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	20-07-2023	14-08-2023
2	Total Number of Basement and Plinth	1	34%	15-08-2023	11-01-2024
3	Total Number of Podiums	0	0.00%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0.00%	06-02-2024	25-02-2024
5	Total Number of Slabs of Super Structure	3	0.00%	13-11-2023	30-06-2024
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0.00%	10-04-2024	09-07-2024
7	Sanitary Fittings within the Flat/Premises,		0.00%	04-06-2024	07-09-2024
8	Electrical Fitting within the Flat/Premises		0.00%	20-05-2024	24-07-2024
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0.00%	14-09-2023	30-06-2024
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0.00%	25-05-2024	31-12-2024
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0.00%	08-08-2024	31-12-2024
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	10-11-2025



Table - A3					
Block -03					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	10-07-2024	23-08-2024
2	Total Number of Basement and Plinth	1	23%	24-08-2024	14-11-2024
3	Total Number of Podiums	N/A	0.00%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0.00%	15-11-2024	15-12-2024
5	Total Number of Slabs of Super Structure	3	0.00%	24-08-2024	14-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0.00%	16-01-2025	04-08-2025
7	Sanitary Fittings within the Flat/Premises,		0.00%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0.00%	20-01-2025	29-06-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0.00%	24-08-2024	14-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks		0.00%	22-03-2025	18-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0.00%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	18-09-2025




Table - A4					
Block -04					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	10-07-2024	23-08-2024
2	Total Number of Basement and Plinth	1	0%	24-08-2024	14-11-2024
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	15-11-2024	15-12-2024
5	Total Number of Slabs of Super Structure	3	0%	24-08-2024	14-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	16-01-2025	04-08-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	20-01-2025	29-06-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	24-08-2024	14-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks		0%	22-03-2025	18-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	18-09-2025




Table - A5					
Block -05					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	10-07-2024	23-08-2024
2	Total Number of Basement and Plinth	1	0%	24-08-2024	14-11-2024
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	15-11-2024	15-12-2024
5	Total Number of Slabs of Super Structure	3	0%	24-08-2024	14-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	16-01-2025	04-08-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	20-01-2025	29-06-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	24-08-2024	14-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks		0%	22-03-2025	18-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	18-09-2025



Table - A6					
Block -06					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	10-07-2024	23-08-2024
2	Total Number of Basement and Plinth	1	0%	24-08-2024	14-11-2024
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	15-11-2024	15-12-2024
5	Total Number of Slabs of Super Structure	3	0%	24-08-2024	14-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	16-01-2025	04-08-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	20-01-2025	29-06-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	24-08-2024	14-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	22-03-2025	18-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	18-09-2025



Table - A7					
Block -07					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	10-07-2024	23-08-2024
2	Total Number of Basement and Plinth	1	0%	24-08-2024	14-11-2024
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	15-11-2024	15-12-2024
5	Total Number of Slabs of Super Structure	3	0%	24-08-2024	14-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	16-01-2025	04-08-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	20-01-2025	29-06-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	24-08-2024	14-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	22-03-2025	18-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0.00%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	18-09-2025



Table - A8					
Block -08					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	10-07-2024	23-08-2024
2	Total Number of Basement and Plinth	1	0%	24-08-2024	14-11-2024
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	15-11-2024	15-12-2024
5	Total Number of Slabs of Super Structure	3	0%	24-08-2024	14-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	16-01-2025	04-08-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	20-01-2025	29-06-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	24-08-2024	14-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks		0%	22-03-2025	18-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	18-09-2025




Table - A9					
Block -09					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	10-07-2024	23-08-2024
2	Total Number of Basement and Plinth	1	0%	24-08-2024	14-11-2024
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	15-11-2024	15-12-2024
5	Total Number of Slabs of Super Structure	3	0%	24-08-2024	14-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	16-01-2025	04-08-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	20-01-2025	29-06-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	24-08-2024	14-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks		0%	22-03-2025	18-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	18-09-2025



Table - A10					
Block -10					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	10-07-2024	23-08-2024
2	Total Number of Basement and Plinth	1	0%	24-08-2024	14-11-2024
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	15-11-2024	15-12-2024
5	Total Number of Slabs of Super Structure	3	0%	24-08-2024	14-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	16-01-2025	04-08-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	20-01-2025	29-06-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	24-08-2024	14-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks		0%	22-03-2025	18-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	18-09-2025



Table - A11					
Block -11					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	10-07-2024	23-08-2024
2	Total Number of Basement and Plinth	1	0%	24-08-2024	14-11-2024
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	15-11-2024	15-12-2024
5	Total Number of Slabs of Super Structure	3	0%	24-08-2024	14-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	16-01-2025	04-08-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	20-01-2025	29-06-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	24-08-2024	14-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	22-03-2025	18-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	18-09-2025



Table - A12					
Block -12					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	10-07-2024	23-08-2024
2	Total Number of Basement and Plinth	1	0%	24-08-2024	14-11-2024
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	15-11-2024	15-12-2024
5	Total Number of Slabs of Super Structure	3	0%	24-08-2024	14-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	16-01-2025	04-08-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	20-01-2025	29-06-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	24-08-2024	14-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	22-03-2025	18-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	18-09-2025



Table - A13					
Block -13					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	10-07-2024	23-08-2024
2	Total Number of Basement and Plinth	1	0%	24-08-2024	14-11-2024
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	15-11-2024	15-12-2024
5	Total Number of Slabs of Super Structure	3	0%	24-08-2024	14-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	16-01-2025	04-08-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	20-01-2025	29-06-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	24-08-2024	14-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks		0%	22-03-2025	18-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	18-09-2025




Table - A14					
Block -14					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	24-08-2024	07-10-2024
2	Total Number of Basement and Plinth	1	0%	03-09-2024	03-09-2024
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	25-11-2024	25-12-2024
5	Total Number of Slabs of Super Structure	3	0%	26-12-2024	24-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	26-01-2025	14-08-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	30-01-2025	09-07-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	03-09-2024	24-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks		0%	01-04-2025	28-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate,Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	28-09-2025




Table - A15					
Block -15					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	24-08-2024	07-10-2024
2	Total Number of Basement and Plinth	1	0%	03-09-2024	03-09-2024
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	25-11-2024	25-12-2024
5	Total Number of Slabs of Super Structure	3	0%	26-12-2024	24-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	26-01-2025	14-08-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	30-01-2025	09-07-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	03-09-2024	24-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	01-04-2025	28-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	28-09-2025



Table - A16					
Block -16					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	24-08-2024	07-10-2024
2	Total Number of Basement and Plinth	1	0%	03-09-2024	03-09-2024
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	25-11-2024	25-12-2024
5	Total Number of Slabs of Super Structure	3	0%	26-12-2024	24-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	26-01-2025	14-08-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	30-01-2025	09-07-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	03-09-2024	24-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks		0%	01-04-2025	28-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	28-09-2025




Table - A17					
Block -17					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	50%	24-08-2024	07-10-2024
2	Total Number of Basement and Plinth	1	0%	03-09-2024	03-09-2024
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	25-11-2024	25-12-2024
5	Total Number of Slabs of Super Structure	3	0%	26-12-2024	24-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	26-01-2025	14-08-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	30-01-2025	09-07-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	03-09-2024	24-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	01-04-2025	28-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	28-09-2025




Table - A18					
Block -18					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	50%	24-08-2024	07-10-2024
2	Total Number of Basement and Plinth	1	0%	03-09-2024	03-09-2024
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	25-11-2024	25-12-2024
5	Total Number of Slabs of Super Structure	3	0%	26-12-2024	24-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	26-01-2025	14-08-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	30-01-2025	09-07-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	03-09-2024	24-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	01-04-2025	28-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	28-09-2025




Table - A19					
Block -19					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	50%	24-08-2024	07-10-2024
2	Total Number of Basement and Plinth	1	0%	03-09-2024	03-09-2024
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	25-11-2024	25-12-2024
5	Total Number of Slabs of Super Structure	3	0%	26-12-2024	24-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	26-01-2025	14-08-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	30-01-2025	09-07-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	03-09-2024	24-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks		0%	01-04-2025	28-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	28-09-2025



Table - A20					
Block -20					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	50%	24-08-2024	07-10-2024
2	Total Number of Basement and Plinth	1	0%	03-09-2024	03-09-2024
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	25-11-2024	25-12-2024
5	Total Number of Slabs of Super Structure	3	0%	26-12-2024	24-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	26-01-2025	14-08-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	30-01-2025	09-07-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	03-09-2024	24-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	01-04-2025	28-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	28-09-2025



Table - A21					
Block -21					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	50%	24-08-2024	07-10-2024
2	Total Number of Basement and Plinth	1	0%	03-09-2024	03-09-2024
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	25-11-2024	25-12-2024
5	Total Number of Slabs of Super Structure	3	0%	26-12-2024	24-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	26-01-2025	14-08-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	30-01-2025	09-07-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	03-09-2024	24-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	01-04-2025	28-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	28-09-2025



Table - A22					
Block -22					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	50%	24-08-2024	07-10-2024
2	Total Number of Basement and Plinth	1	0%	03-09-2024	03-09-2024
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	25-11-2024	25-12-2024
5	Total Number of Slabs of Super Structure	3	0%	26-12-2024	24-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	26-01-2025	14-08-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	30-01-2025	09-07-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	03-09-2024	24-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks		0%	01-04-2025	28-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	28-09-2025




Table - A23					
Block -23					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	50%	24-08-2024	07-10-2024
2	Total Number of Basement and Plinth	1	0%	03-09-2024	03-09-2024
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	25-11-2024	25-12-2024
5	Total Number of Slabs of Super Structure	3	0%	26-12-2024	24-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	26-01-2025	14-08-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	30-01-2025	09-07-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	03-09-2024	24-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	01-04-2025	28-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	28-09-2025



Table - A24					
Block -24					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	50%	24-08-2024	07-10-2024
2	Total Number of Basement and Plinth	1	0%	03-09-2024	03-09-2024
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	25-11-2024	25-12-2024
5	Total Number of Slabs of Super Structure	3	0%	26-12-2024	24-03-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	26-01-2025	14-08-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	30-01-2025	09-07-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	03-09-2024	24-03-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks		0%	01-04-2025	28-09-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	28-09-2025



Table - A25					
Block -25					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	50%	07-10-2024	20-11-2024
2	Total Number of Basement and Plinth	1	0%	17-10-2024	07-01-2025
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	08-01-2025	07-02-2025
5	Total Number of Slabs of Super Structure	3	0%	23-01-2025	07-05-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	11-03-2025	27-09-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	15-03-2025	22-08-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	17-10-2024	07-05-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks		0%	15-05-2025	11-11-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	19-10-2025



Table - A26					
Block -26					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	07-10-2024	20-11-2024
2	Total Number of Basement and Plinth	1	0%	17-10-2024	07-01-2025
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	08-01-2025	07-02-2025
5	Total Number of Slabs of Super Structure	3	0%	23-01-2025	07-05-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	11-03-2025	27-09-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	15-03-2025	22-08-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	17-10-2024	07-05-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks		0%	15-05-2025	11-11-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate,Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	19-10-2025




Table - A27					
Block -27					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	07-10-2024	20-11-2024
2	Total Number of Basement and Plinth	1	0%	17-10-2024	07-01-2025
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	08-01-2025	07-02-2025
5	Total Number of Slabs of Super Structure	3	0%	23-01-2025	07-05-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	11-03-2025	27-09-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	15-03-2025	22-08-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	17-10-2024	07-05-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	15-05-2025	11-11-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	19-10-2025




Table - A28					
Block -28					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	07-10-2024	20-11-2024
2	Total Number of Basement and Plinth	1	0%	17-10-2024	07-01-2025
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	08-01-2025	07-02-2025
5	Total Number of Slabs of Super Structure	3	0%	23-01-2025	07-05-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	11-03-2025	27-09-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	15-03-2025	22-08-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	17-10-2024	07-05-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	15-05-2025	11-11-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	19-10-2025



Table - A29					
Block -29					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	07-10-2024	20-11-2024
2	Total Number of Basement and Plinth	1	0%	17-10-2024	07-01-2025
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	08-01-2025	07-02-2025
5	Total Number of Slabs of Super Structure	3	0%	23-01-2025	07-05-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	11-03-2025	27-09-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	15-03-2025	22-08-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	17-10-2024	07-05-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	15-05-2025	11-11-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	19-10-2025



Table - A30					
Block -30					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	07-10-2024	20-11-2024
2	Total Number of Basement and Plinth	1	0%	17-10-2024	07-01-2025
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	08-01-2025	07-02-2025
5	Total Number of Slabs of Super Structure	3	0%	23-01-2025	07-05-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	11-03-2025	27-09-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	15-03-2025	22-08-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	17-10-2024	07-05-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	15-05-2025	11-11-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	19-10-2025



Table - A31					
Block -31					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	07-10-2024	20-11-2024
2	Total Number of Basement and Plinth	1	0%	17-10-2024	07-01-2025
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	08-01-2025	07-02-2025
5	Total Number of Slabs of Super Structure	3	0%	23-01-2025	07-05-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	11-03-2025	27-09-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	15-03-2025	22-08-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	17-10-2024	07-05-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	15-05-2025	11-11-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	19-10-2025



Table - A32					
Block -32					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	07-10-2024	20-11-2024
2	Total Number of Basement and Plinth	1	0%	17-10-2024	07-01-2025
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	08-01-2025	07-02-2025
5	Total Number of Slabs of Super Structure	3	0%	23-01-2025	07-05-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	11-03-2025	27-09-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	15-03-2025	22-08-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	17-10-2024	07-05-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	15-05-2025	11-11-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	19-10-2025



Table - A33					
Block -33					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	07-10-2024	20-11-2024
2	Total Number of Basement and Plinth	1	0%	17-10-2024	07-01-2025
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	08-01-2025	07-02-2025
5	Total Number of Slabs of Super Structure	3	0%	23-01-2025	07-05-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	11-03-2025	27-09-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	15-03-2025	22-08-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	17-10-2024	07-05-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	15-05-2025	11-11-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	19-10-2025



Table - A34					
Block -34					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	07-10-2024	20-11-2024
2	Total Number of Basement and Plinth	1	0%	17-10-2024	07-01-2025
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	08-01-2025	07-02-2025
5	Total Number of Slabs of Super Structure	3	0%	23-01-2025	07-05-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	11-03-2025	27-09-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	15-03-2025	22-08-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	17-10-2024	07-05-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	15-05-2025	11-11-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	19-10-2025



Table - A35					
Block -35					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	07-10-2024	20-11-2024
2	Total Number of Basement and Plinth	1	0%	17-10-2024	07-01-2025
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	08-01-2025	07-02-2025
5	Total Number of Slabs of Super Structure	3	0%	23-01-2025	07-05-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	11-03-2025	27-09-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	15-03-2025	22-08-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	17-10-2024	07-05-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	15-05-2025	11-11-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-11-2024	05-05-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	19-10-2025




Table - A36					
Block -36					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	20-11-2024	03-01-2025
2	Total Number of Basement and Plinth	1	0%	30-11-2024	20-02-2025
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	21-02-2025	23-03-2025
5	Total Number of Slabs of Super Structure	3	0%	21-02-2025	20-06-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	24-04-2025	10-11-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	28-04-2025	05-10-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	30-11-2024	20-06-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	28-06-2025	25-12-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-03-2025	05-11-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	25-12-2025



Table - A37					
Block -37					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	20-11-2024	03-01-2025
2	Total Number of Basement and Plinth	1	0%	30-11-2024	20-02-2025
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	21-02-2025	23-03-2025
5	Total Number of Slabs of Super Structure	3	0%	21-02-2025	20-06-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	24-04-2025	10-11-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	28-04-2025	05-10-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	30-11-2024	20-06-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	28-06-2025	25-12-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-03-2025	05-11-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	25-12-2025



Table - A38					
Block -38					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	20-11-2024	03-01-2025
2	Total Number of Basement and Plinth	1	0%	30-11-2024	20-02-2025
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	21-02-2025	23-03-2025
5	Total Number of Slabs of Super Structure	3	0%	21-02-2025	20-06-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	24-04-2025	10-11-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	28-04-2025	05-10-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	30-11-2024	20-06-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	28-06-2025	25-12-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-03-2025	05-11-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	25-12-2025



Table - A39					
Block -39					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	20-11-2024	03-01-2025
2	Total Number of Basement and Plinth	1	0%	30-11-2024	20-02-2025
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	21-02-2025	23-03-2025
5	Total Number of Slabs of Super Structure	3	0%	21-02-2025	20-06-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	24-04-2025	10-11-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	28-04-2025	05-10-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	30-11-2024	20-06-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	28-06-2025	25-12-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-03-2025	05-11-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	25-12-2025



Table - A40					
Block -40					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	0%	20-11-2024	03-01-2025
2	Total Number of Basement and Plinth	1	0%	30-11-2024	20-02-2025
3	Total Number of Podiums	N/A	0%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0%	21-02-2025	23-03-2025
5	Total Number of Slabs of Super Structure	3	0%	21-02-2025	20-06-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	24-04-2025	10-11-2025
7	Sanitary Fittings within the Flat/Premises,		0%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0%	28-04-2025	05-10-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	30-11-2024	20-06-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	28-06-2025	25-12-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	06-03-2025	05-11-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	25-12-2025




Table - A41					
Block -41					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	20-11-2024	03-01-2025
2	Total Number of Basement and Plinth	1	2%	30-11-2024	20-02-2025
3	Total Number of Podiums	N/A	0.00%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0.00%	21-02-2025	23-03-2025
5	Total Number of Slabs of Super Structure	3	0.00%	21-02-2025	20-06-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0.00%	24-04-2025	10-11-2025
7	Sanitary Fittings within the Flat/Premises,		0.00%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0.00%	28-04-2025	05-10-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0.00%	30-11-2024	20-06-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks		0.00%	28-06-2025	25-12-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0.00%	06-03-2025	05-11-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	25-12-2025



Table - A42					
Block -42					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	20-11-2024	03-01-2025
2	Total Number of Basement and Plinth	1	30%	30-11-2024	20-02-2025
3	Total Number of Podiums	N/A	0.00%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0.00%	21-02-2025	23-03-2025
5	Total Number of Slabs of Super Structure	3	0.00%	21-02-2025	20-06-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0.00%	24-04-2025	10-11-2025
7	Sanitary Fittings within the Flat/Premises,		0.00%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0.00%	28-04-2025	05-10-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0.00%	30-11-2024	20-06-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0.00%	28-06-2025	25-12-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0.00%	06-03-2025	05-11-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	25-12-2025




Table - A43					
Block -43					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	20-11-2024	03-01-2025
2	Total Number of Basement and Plinth	1	49%	30-11-2024	20-02-2025
3	Total Number of Podiums	N/A	0.00%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0.00%	21-02-2025	23-03-2025
5	Total Number of Slabs of Super Structure	3	0.00%	21-02-2025	20-06-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0.00%	24-04-2025	10-11-2025
7	Sanitary Fittings within the Flat/Premises,		0.00%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0.00%	28-04-2025	05-10-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0.00%	30-11-2024	20-06-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0.00%	28-06-2025	25-12-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0.00%	06-03-2025	05-11-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	25-12-2025




Table - A44					
Block -44					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	20-11-2024	03-01-2025
2	Total Number of Basement and Plinth	1	71%	30-11-2024	20-02-2025
3	Total Number of Podiums	N/A	0.00%	N/A	N/A
4	Stilt Floor/Ground Floor	1	0.00%	21-02-2025	23-03-2025
5	Total Number of Slabs of Super Structure	3	0.00%	21-02-2025	20-06-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0.00%	24-04-2025	10-11-2025
7	Sanitary Fittings within the Flat/Premises,		0.00%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0.00%	28-04-2025	05-10-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0.00%	30-11-2024	20-06-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks		0.00%	28-06-2025	25-12-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0.00%	06-03-2025	05-11-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	25-12-2025




Table - A45					
Block -45					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	1	100%	20-11-2024	03-01-2025
2	Total Number of Basement and Plinth	1	100%	30-11-2024	20-02-2025
3	Total Number of Podiums	N/A	0.00%	N/A	N/A
4	Stilt Floor/Ground Floor	1	100.00%	21-02-2025	23-03-2025
5	Total Number of Slabs of Super Structure	3	100.00%	21-02-2025	20-06-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0.00%	24-04-2025	10-11-2025
7	Sanitary Fittings within the Flat/Premises,		0.00%	16-01-2025	14-08-2025
8	Electrical Fitting within the Flat/Premises		0.00%	28-04-2025	05-10-2025
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0.00%	30-11-2024	20-06-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks		0.00%	28-06-2025	25-12-2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0.00%	06-03-2025	05-11-2025
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		50.00%	01-07-2023	25-12-2025



Table - B				
Internal and external development works (common facilities) in respect of the entire registered project				
S.No	Internal/External Development Work (Common Facilities)	% Work Done	Activity Start Date	Activity End Date
1	Internal Roads & Footpaths	0%	07-01-2026	04-05-2026
2	Water Supply/Drinking Water Facilities	0%	03-04-2027	31-08-2027
3	Sewerage (chamber, lines, Septic Tank, STP)	0%	03-04-2027	31-08-2027
4	Storm Water Drain	0%	13-04-2027	31-08-2027
5	Landscaping & Tree Planting	0%	02-06-2027	31-08-2027
6	Street Lighting	0%	02-06-2027	31-08-2027
7	Community Buildings	60%	20-07-2023	18-08-2024
8	Treatment & Disposal of Sewage and Sullage water /STP	0%	02-02-2027	31-08-2027
9	Solid Waste Management & Disposal	0%	15-01-2026	11-12-2026
10	Water Conservation, Rainwater Harvesting	0%	15-01-2026	11-12-2026
11	Energy Management/Use of Renewable Energy	0%	15-01-2026	11-12-2026
12	Fire Protection and Fire Safety Requirements	0%	N/A	N/A
13	Electrical Sub Station, Control Panel & Meter Room	0%	15-01-2026	11-12-2026
14	Receiving Station	0%	15-01-2026	11-12-2026
15	Plan of Development Works	0%	07-01-2026	04-05-2026
16	Emergency Evacuation Services	0%	07-01-2026	04-05-2026
17	Common Facilities in Basement	0%	07-01-2026	04-05-2026
18	Others, if any (please specify)	0%	N/A	N/A
Yours Faithfully VISHAL SHARMA Signature & Name (IN BLOCK LETTERS) of Architect (License no ...CA/98/23261) Mobile No. ...9810783482 Email ID ...bajraj@inconfuence.com				

